


1241226 - R8 SDMS



Third West Weekly Report
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

06/07/2012 08:37 AM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@rockymountainpower.net>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>

6 Attachments



Weekly Report 05-29 to 06-01-12.pdf Third WestWeekly Log 2012-22.pdf 236760-1.pdf 236976-1.pdf 236978-1.pdf



237152-1.pdf

Joyce & Craig,

Attached are the reports for the week of May 28, 2012.

All air monitoring results came back negative.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 05/29/12

General

NA Work area Health and Safety Inspection

NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day

NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP

NA Site hazard and safety instruction for all first time employees, contractors or visitors

NA Complete Employee Meeting Record Form B (where applicable)

NA Document required Respirator Training completion with Form H

NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.

NA Confirm return of waste material manifest documents for each load with site manager.

NA Complete all CSHASP Forms (for applicable activities planned for that day)

NA Illness/Injury Report Form A

NA Site-Specific Training Record Form C

NA Hot Work Permit Form D

NA Trench/Evacuation Permit Form E

NA Combined Space Entry Permit Form F

Exclusion zone operations are practiced as instructed.

- ☒ Decontamination unit is working properly.
Workers are using decontamination unit as instructed.
Workers use personal protective equipment properly.

- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.

☒ Review sign-in/sign-out log throughout and at the end of the workday.

☒ Secure the site at the end of the workday

Sampling

NA Soil Confirmation sampling for any newly excavated areas

☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone

NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal

NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 05/29/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

<i>Standard</i>	<i>Title</i>	In Compliance	Out of Compliance	N/A	<i>Corrective Action Taken and Date</i>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone inactive today, however work was conducted in this area at times during the day.

Newman dug trench for 46 kV cap trench. They watered parts of the EZ before leaving for the day.

CVE line crew anchored transformer 2 and attended to housekeeping tasks.

South wire/Wasatch electric worked on Jordan line.

Weather was warm, dry, and sunny with light winds and temperatures in the high 70's.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 05/30/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
- NA Illness/Injury Report Form A
- NA Site-Specific Training Record Form C
- NA Hot Work Permit Form D
- NA Trench/Evacuation Permit Form E
- NA Combined Space Entry Permit Form F
- Exclusion zone operations are practiced as instructed.
- ☒ Decontamination unit is working properly.
- Workers are using decontamination unit as instructed.
- Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 05/30/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone inactive today, however work was conducted in this area at throughout the day.

Disturbance of native material was minimized.

Newman finished trench for 46 kV cap. They placed rip rap material along east bank of yard for slope retention and did grade work between the switch gear and control building. They watered the stockpile of native material in the afternoon.

CVE fabricators worked in EZ to form capacitor bank footings. This was done in close proximity to exposed native material.

CVE line crew installed bird guard on switch gear around bay 2 buss connections.

South wire/Wasatch electric continued working on Jordan line termination.

Weather was warm, sunny and dry with light winds and temperatures in the high 70's.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 05/31/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
- ☒ Exclusion zone operations are practiced as instructed.
- ☒ Decontamination unit is working properly.
 - Workers are using decontamination unit as instructed.
 - Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
 - Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 05/31/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone inactive today, however work was conducted in this area at throughout the day.

Disturbance of native material was minimized.

Newman scraped and piled yard rock from under 46 kV structure without disturbing native material.

This required temporarily moving sections of the EZ fence for equipment access. Extra fence panels no longer needed were stored out in parking lot. They watered the stockpile in the morning and afternoon.

CVE fabricators poured capacitor bank footings and flow fill to cap 46 kV trench.

CVE line crew delivered equipment for capacitor banks and attended to housekeeping tasks.

Throughout the week, personnel from most contractors have entered the exclusion zone without suiting up to work for varied durations.

Weather was hot and dry with light breezes and temperatures around 80.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 06/01/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
- NA Illness/Injury Report Form A
- NA Site-Specific Training Record Form C
- NA Hot Work Permit Form D
- NA Trench/Evacuation Permit Form E
- NA Combined Space Entry Permit Form F
- ☐ Exclusion zone operations are practiced as instructed.
- ☒ Decontamination unit is working properly.
- Workers are using decontamination unit as instructed.
- Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 06/01/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone inactive today, however work was conducted in this area at throughout the day.

Disturbance of native material was minimized.

Newman continued removing yard rock around 46 kV structure. This did not uncover native material and the area was wetted prior to digging. They also backfilled and covered the clean fill placed over the 46 kV trench. Before leaving for the day, much of the exclusion zone was wetted.

CVE line crew excavated trenches for grounding grid around 46 kV structure. This temporarily uncovered small amounts of native material that was wet and re-buried.

CVE fabricators removed forms from capacitor footings.

South wire concluded testing Jordan line. Testing revealed a malfunction in one of the cables.

R&R discussed with RMP project manager the prospect of removing exclusions zone once stockpile of native material is removed.

Weather was hot, dry and sunny with afternoon breezes and temperatures in the low 80's.



PHOTO 1




PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
05/29/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1



PHOTO 2




PHOTO 3




PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
05/30/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

05/31/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2



PHOTO 3




PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
06/01/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah

DATE : Tuesday, May 29, 2012

MAIN CONTRACTOR : Cache Valley Electric

Crew Stop Time: 16:35 **Tot Hrs mns:** 9:45

FCR Stop Time:	16:45	Tot Hrs mnis:	10:14
----------------	-------	---------------	-------

Use *military time* format **00:00**

WEATHER CONDITIONS: Sunny - 55 degrees in AM, 82 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew placed sand in the windows in the bottom of the cable trench, as noted in the punch-list. CVE Fab Crew was not on site today. Newman placed yard rock along the east fence line, by the control building and also along the east side of the control building. RMP URG personnel terminated circuit 1402. Southwire/Wasatch worked on the terminations, both in the sub and at the term pole on 100 South. They will install the insulators for the terminations and oil on Wednesday and finish up the grounding on Thursday. CVE Line Crew = 2, CVE Fab Crew = 0, CVE Electrical Crew = 0, Newman = 3, Southwire/Wasatch = 5, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Bob Gentry 0631
----------------------------------	-----------------

Dispatcher logout, name and time:	Gus Montanez 1645
-----------------------------------	-------------------

DISCREPANCIES: IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

[illegible]

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex , exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents: _____ Reported by: _____ Time: _____

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, May 30, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 17:10

Tot Hrs mns: 10:20

FCR Start Time: 6:30

FCR Stop Time: 17:20

Tot Hrs mns: 10:50

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 57 degrees in AM, 79 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew completed anchoring of Xfmr #2, hung jumpers from 151A to the potheads for the Jordan 138 kV line, and placed birdguard on the west bus of the switchgear. CVE Fab Crew is fanning up the capacitor bank foundations and setting anchor bolts for a Thursday 9:00 AM pour. Newman placed rip-rap along the east fence line, from the gate down to the SE corner of the yard and prepped vaults 4 and 5 for raising the elevation of the manhole covers. Southwire/Wasatch completed the terminations, both in the sub and at the term pole on 100 South. They will finish up the grounding and arrestors on Thursday. Met with Mike and Scott to discuss the possibility of charging the 46 kV line on June 3 through the sub to provide a backup feed to the Salt Palace. CVE Line Crew = 2, CVE Fab Crew = 2, CVE Electrical Crew = 0, Newman = 3, Southwire/Wasatch = 5, R&R = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Jim Bowman 6:30
Dispatcher logout, name and time:	Gus Montanez 17:20

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Thursday, May 31, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 17:10 Tot Hrs mns: 10:20

FCR Start Time: 6:38

FCR Stop Time: 17:15 Tot Hrs mns: 10:37

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 61 degrees in AM, 81 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew cleaned up the staging compound and delivered capacitor bank frame and equipment to the site. CVE Fab Crew completed the cap bank fdns and poured 22 cyds at 9:00. They also placed FTB, 60 cyds, over the 46 kV duct bank the runs from the road crossing to the UG dip structures. Newman placed grade rings on vaults 4 and 5 and backfilled around manhole covers. Newman scraped gravel from under the 46 kV switchyard, cleaned up surplus temporary fence, and watered down the EZ. Southwire/Wasatch performed jacket tests and are experiencing a failure on the section from the vault to the term pole. Jacket test fails at 2 kV and they need 10 kV to pass the test. CVE Line Crew = 2, CVE Fab Crew = 3, CVE Electrical Crew = 0, Newman = 3, Southwire/Wasatch = 5, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Bob Gentry 0638

Dispatcher logout, name and time: Al Swinski 1709

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, June 1, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 16:15

Tot Hrs mns: 9:25

FCR Start Time: 6:41

FCR Stop Time: 15:40

Tot Hrs mns: 8:59

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 64 degrees in AM, 85 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew (qualified person) took delivery of bus materials for the new bus scheme between Xfmr #2 and the switchgear. Gavin also installed ground grid and rods in the area under the 46 kV switchyard area. CVE Fab Crew stripped the capacitor bank fdns and placed concrete in the sump holes in the bottoms of the two 46 kV vaults. Newman completed the removal of gravel from under the 46 kV structures and started placing yard rock in that area. Southwire/Wasatch continued looking for an answer to the issue with the jacket test on the Jordan segment from the vault back to the Jordan term pole. They were unable to do so and reported same to Mike Shepherd. They installed the arrestors and the grounds to the 138 kV cable in both the sub and the line locations. CVE Line Crew = 1, CVE Fab Crew = 3, CVE Electrical Crew = 0, Newman = 3, Southwire/Wasatch = 5, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Bob Gentry 0641
Dispatcher logout, name and time:	Kelly Astill 1800

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative



May 31, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 236760-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 236760-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in cursive script, appearing to read "Jeanne Spencer".

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 236760-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub RMP
Date Samples Received: May 31, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: May 31, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-052912-W	EM 883164	0.0800	963	ND	0.0050	BAS	BAS
3W-052912-N	EM 883165	0.0800	963	ND	0.0050	BAS	BAS
3W-052912-E	EM 883166	0.1000	778	ND	0.0049	BAS	BAS
3W-052912-S	EM 883167	0.0900	958	ND	0.0045	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

Digitally signed
by: [Signature]
DN: cn = [Name],
ou = [Organization],
o = [Company],
c = [Country]
Date: 2012.06.01
17:46:42 -0500

DATA QA

Due Date: 5/31
Due Time: 10a



Reservoirs Environmental, Inc.

800 I Logan St. Denver, CO 80218 • Ph: 303 964-1986 • Fax 303-477-4275 • Toll Free 888 REI-ENV

Pager: 303-508-2098

RES 236760

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>RER Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub-RAMP</u>		<u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:
PLM / PCM / TEM	<input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analysis(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	MICROBIOLOGY	SAMPLERS INITIALS OR OTHER NOTES	Air = A	Bulk = B		
(Rush PCM = 2hr, TEM = 6hr.)											Dust = D	Paint = P		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm											Soil = S	Wipe = W		
Metal(s) / Dust	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-5 Day										Swab = SW	F = Food		
RCRA 8 / Metals & Welding Fume Scan / TCLP											Drinking Water = DW	Waste Water = WW		
Organics	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day	O = Other												
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm		**ASTM E1792 approved wipe media only**												
E.coli O157:H7, Coliforms, S.aureus	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day	Sample Volume (L) / Area	Matrix Code	Oate Collected mm/dd/yy	Time Collected hh/mm a/p	EM Number (Laboratory Use Only)								
Salmonella, Listeria, E.coli, APC, Y & M	<input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day													
Mold	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr <input type="checkbox"/> 48 Hr <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day													
Turnaround times establish a laboratory priority; subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.														
Special Instructions:														
Client sample ID number (Sample ID's must be unique)														
1	3W-052912 W	X					963	A	5/29/12		883164			
2	3W-052912 N						963				65			
3	3W-052912 E						958				66			
4	3W-052912 S										67			
5														
6														
7														
8														
9														
10														

Number of samples received: _____ (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agree that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Fed Ex	Date/Time: <u>5/29/12</u>	Sample Condition:	On Ice	Sealed	Intact		
Laboratory Use Only		Temp. (F°)	Yes / No	Yes / No	Yes / No		
Received By: <u>[Signature]</u> TS	Date/Time: <u>5/30/12</u> 10a	Carrier: <u>FEDEX</u>					
Results:	Contact	Phone	Email	Fax	Date	Time	Initials
	Contact	Phone	Email	Fax	Date	Time	Initials

TRK # 7936 1816 4318



June 4, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 236976-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 236976-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in cursive script, appearing to read "Jeanne Spencer", is written over a horizontal line.

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 236976-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: June 1, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: June 2, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-053012 W	EM 883865	0.0900	932	ND	0.0046	BAS	BAS
3W-053012 N	EM 883866	0.0900	932	ND	0.0046	BAS	BAS
3W-053012 E	EM 883867 ^v	0.0900	898	ND	0.0048	BAS	BAS
3W-053012 S	EM 883868	0.0900	923	ND	0.0046	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

Digitally
signed by
Gina
Vetriano
Date:
2012.06.02
4:10:10.30
+08'00'

DATA QA

Due Date: 6-2-12Due Time: 9a**REILAS Reservoirs Environmental, Inc.**

6801 Logan St. Denver, CO 80216 • P: 303 964-1986 • Fax 303-477-4275 • Toll Free: 866-RES-ENV

Pager: 303-509-2088

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R&R Environmental</u>	Company:	Contact: <u>Dave Raskelley</u>	Contact: <u>Justin Kargis</u>
Address: <u>472 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy Ut. 84030</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager: <u>801 828-5219</u>
Project Number and/or P.O. #:		Final Date of Service:	
Project Description/Location: <u>3rd West Sub - RMP</u>		<u>dave@reilass.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:
PLM / PCM (TEM) <u>TEM</u>	<u>RUSH</u> (Same Day) <u>PRIORITY</u> (Next Day) <u>STANDARD</u>															
(Rush PCM = 2hr, TEM = 6hr.)																
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day															
RCRA 8 / Metals & Welding	<u>RUSH</u> 5 day 10 day															
Fume Scan / TCLP																
Organics	24 hr. 5 day 8 Day															
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																
E.coli O157:H7, Coliforms, S.aureus	24 hr. 2 Day 3-5 Day															
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day															
Mold	<u>RUSH</u> 24 Hr 48 Hr 3 Day 5 Day															
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																
Special Instructions:																
Client sample ID number (Sample ID's must be unique)																
1	<u>3W-053012W</u>															
2	<u>3W-053012N</u>															
3	<u>3W-053012E</u>															
4	<u>3W-053012S</u>															
5																
6																
7																
8																
9																
10																

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.8% monthly interest surcharge.

Relinquished By: <u>Justin Kargis</u>	Fed Ex	Date/Time: <u>5/31/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>Dave Raskelley</u>	Date/Time: <u>6-1-12</u>	Carrier: <u>FedEx</u>	
Results:	Contact: <u>Dave</u> Phone: <u>801 541-1035</u> Email: <u>dave@reilass.com</u> Fax: <u>303-477-4275</u>	Date: <u>6/1/12</u> Time: <u>10:11a</u> Initials: <u>DR</u>	
	Contact: <u>Dave</u> Phone: <u>801 541-1035</u> Email: <u>dave@reilass.com</u> Fax: <u>303-477-4275</u>	Date: <u>6/1/12</u> Time: <u>10:11a</u> Initials: <u>DR</u>	

7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	932
Date received by lab	6/1/12
Lab Job Number:	236976
Lab Sample Number:	883865

Analyzed by	TK
Analysis date	6/2/12
Method (D=Direct, I=Indirect, iA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F4-3	ND												
	E4-3	ND												
	C4-3	ND					Prep A	90% intact 5% debris						
	B4-3	ND												
	A4-3	ND					Prep B NA							
B	FS-1	ND												
	ES-1	ND												
	CS-1	ND												
	BS-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	932
Date received by lab	6/1/12
Lab Job Number:	236976
Lab Sample Number:	883866

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	HK
Analysis date	6/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting mles (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-1	ND												
	F4-1	ND												
	E4-1	ND												
	C4-1	ND												
	E3-4	ND												
B	G3-3	ND												
	F3-3	ND												
	E3-3	ND												
	C3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20RX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	898
Date received by lab	6/1/12
Lab Job Number	236976
Lab Sample Number:	883867

Analyzed by	JK
Analysis date	6/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												
	B4-3	ND												
B	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reaervoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	923
Date received by lab	6/1/12
Lab Job Number:	236976
Lab Sample Number:	883868

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	6/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-3	NO												
	G4-3	NO												
	F4-3	NO												
	E4-3	NO												
	C4-3	NO												
B	F4-1	NO												
	E4-1	NO												
	C4-1	NO												
	B4-1	NO												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



June 4, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 236978-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 236978-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in cursive script, appearing to read "Jeanne Spencer", is written over a horizontal line.

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.
NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 236978-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: June 1, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: June 4, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-053112 W	EM 883869	0.0900	954	ND	0.0045	BAS	BAS
3W-053112 N	EM 883870	0.0900	954	ND	0.0045	BAS	BAS
3W-053112 E	EM 883871	0.1000	254	ND	0.0152	BAS	BAS
3W-053112 S	EM 883872	0.0900	952	ND	0.0045	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

g
Digitally signed
by GRS
Verisign
Date
2012.06.04
10:09:01 -0500

DATA QA

Due Date: 6-2-12Due Time: 5pm**REILAB Reservoirs Environmental, Inc.**

5801 Logan St. Denver, CO 80216 • Ph: 303-984-1866 • Fax 303-477-4275 • Toll Free :866-RESI-ENV

Pager : 303-508-2098

Page 1 of 1**INVOICE TO: (IF DIFFERENT)****CONTACT INFORMATION:**

Company: <u>R.E.R. Environmental</u>	Company:	Contact: <u>Dave Rockelley</u>	Contact:
Address: <u>47W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801-541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub-Road</u>		<u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:						
PLM / PCM / TEM	<u> </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u> </u> STANDARD	PLM - Short report, Long report, Point Count	TEM - AHERA Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Wicking Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E.coli O157:H7 +/-	Listeria +/-	Acrobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Coliforms +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/-, Identification, Quantification	Air = A	Bulk = B	
(Rush PCM = 2hr, TEM = 6hr.)																		Dust = D	Paint = P	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Soil = S	Wipe = W	
Metal(s) / <u> </u>	<u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-5 Day																	Swab = SW	F = Food	
RCRA 8 / Metals & Welding	<u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																	Drinking Water = DW	Waste Water = WW	
Fume Scan / TCLP	<u> </u> RUSH <u> </u> 5 day <u> </u> 10 day	O = Other																		
Organics	<u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day	**ASTM E1792 approved wipe media only**																		
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																				
E.coli O157:H7, Coliforms, S.aureus	<u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day																			
Salmonella, Listeria, E.coli, APC, Y & M	<u> </u> 48 Hr. <u> </u> 3-5 Day																			
Mold	<u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day																			
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																				
Special Instructions:																				
Client sample ID number: (Sample ID's must be unique)																				
1	3W-053112 W	X																		
2	3W-053112 M																			
3	3W-053112 E																			
4	3W-053112 S																			
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Date/Time: <u>5/31/12</u>	Sample Condition: On Ice <u> </u> Sealed <u> </u> Intact <u> </u>
Laboratory Use Only		Temp. (F°) <u> </u> Yes / No <u> </u> Yes / No <u> </u> Yes / No <u> </u>
Received By: <u>[Signature]</u>	Date/Time: <u>6-1-12</u>	Carrier: <u>FEDEX</u>
Results:	Contact <u> </u> Phone <u> </u> Email <u> </u> Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>	Contact <u> </u> Phone <u> </u> Email <u> </u> Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>
	Contact <u> </u> Phone <u> </u> Email <u> </u> Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>	Contact <u> </u> Phone <u> </u> Email <u> </u> Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>

Invoice # 7004 5501 1016
7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
OA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	954
Date received by lab	6/1/12
Lab Job Number:	236778
Lab Sample Number:	883869

Analyzed by	JB
Analysis date	6/4/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-6	ND												
	G2-6	ND					Prep A	90% in hand		3-5% debris				
	F2-6	ND					Prep B	70% in hand		3-5% debris				
	E2-6	ND												
	C2-6	ND												
B	H3-1	ND												
	G3-1	ND												
	F3-1	ND												
	E3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	954
Date received by lab	6/11/12
Lab Job Number:	236978
Lab Sample Number:	883870

Analyzed by	JB
Analysis date	6/14/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G2-3	ND					Prep A 80°/min bent				3-5% debris			
	F2-3	ND												
	E2-3	ND					Prep B ~50°/min bent				3-5% debris			
	C2-3	ND												
	B2-3	ND												
B	K2-3	ND												
	H2-3	ND												
	G3-6	ND												
	F3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	254
Date received by lab	6/1/12
Lab Job Number:	236978
Lab Sample Number:	8838 71

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	6/4/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
GrM storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F3-4	ND					Pup A	80% heat treat		3% debris				
	E3-4	ND					Pup B	80% heat treat		3% debris				
	C3-4	ND												
	B3-4	ND												
	B3-6	ND												
B	H3-1	ND												
	G3-1	ND												
	F3-1	ND												
	E3-1	ND												
	C3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX ^(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	952
Date received by lab	6/1/12
Lab Job Number:	236978
Lab Sample Number:	883872

Analyzed by	JB
Analysis data	6/4/12
Method (D=Direct, i=Indirect, IA=Indirect, asted)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-4	ND												
	G3-4	ND												
	F3-4	ND												
	E3-4	ND												
	C3-4	ND												
B	H2-6	ND												
	G2-6	ND												
	F2-6	ND												
	E2-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



June 5, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 237152-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 237152-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in cursive script, appearing to read "Jeanne Spencer", is written over a horizontal line.

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.
NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 237152-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: June 4, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: June 5, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-060112 W	EM 884260	0.0900	864	ND	0.0050	BAS	BAS
3W-060112 N	EM 884261	0.0900	862	ND	0.0050	BAS	BAS
3W-060112 E	EM 884262	0.0900	864	ND	0.0050	BAS	BAS
3W-060112 S	EM 884263	0.0900	862	ND	0.0050	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

[Signature]
Date: 6/5/12
Time: 11:00 AM
Page: 1 of 1

DATA QA

Due Date: 6.5.12
Due Time: 9a

REILAB Reservoirs Environmental, Inc.
5801 Logan St. Denver, CO 80216 • P: 303 984-1856 • Fax 303-477-4275 • Toll Free 866-RES-ENV
Pager: 303-509-2085

RES 237152

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R&R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9800 S #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub-RAMP</u>		<u>dave@reemiro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES				LAB NOTES:
PLM / PCM / TEM	<u>RUSH (Same Day)</u> <input checked="" type="checkbox"/> <u>PRIORITY (Next Day)</u> <input type="checkbox"/> <u>STANDARD</u> <input type="checkbox"/> (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/- E.coli O157:H7: +/- Listeria: +/- Aerobic Plate Count +/- or Quantification E.coli +/- or Quantification Coliforms +/- or Quantification S aureus +/- or Quantification Y & M: +/- or Quantification Mold: +/-, Identification, Quantification	MICROBIOLOGY	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	LAB NOTES:					
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm											Dust = D	Paint = P						
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day										Soil = S	Wipe = W						
RCRA 8 / Metals & Welding Fume Scan / TCLP	<u>RUSH</u> 5 day 10 day										Swab = SW	F = Food						
Organics	24 hr. 3 day 5 Day										Drinking Water = DW	Waste Water = WW						
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm											O = Other							
E.coli O157:H7, Coliforms, S aureus											**ASTM E1792 approved wipe media only**							
Salmonella, Listeria, E.coli, APC, Y & M											Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected hh/mm a/p	EM Number (Laboratory Use Only)			
Mold											# Containers							
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																		
Special Instructions:																		
Client sample ID number (Sample ID's must be unique)																		
1	<u>3W-060112W</u>		X													<u>884260</u>		
2	<u>3W-060112N</u>															<u>61</u>		
3	<u>3W-060112E</u>															<u>62</u>		
4	<u>3W-060112S</u>															<u>63</u>		
5																		
6																		
7																		
8																		
9																		
10																		

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Farris</u>	Date/Time: <u>6/10/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>6.4.12</u>	Carrier: <u>FedEx</u>
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

3848 Soli 8837

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>TS</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	864
Date received by lab	6/4/12
Lab Job Number:	237152
Lab Sample Number:	884260

Analyzed by	AH
Analysis date	6/4/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Prepa Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-4	ND												
	G4-4	ND												
	F4-4	ND			Pre-A: 90% intact			5%			debris			
	E4-4	ND			Pre-B: 80% intact			5%			debris			
	C4-4	ND												
B	H5-4	ND												
	G5-4	ND												
	F5-4	ND												
	E5-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX 7N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	862
Date received by lab	6/4/12
Lab Job Number:	237152
Lab Sample Number:	884261

Analyzed by	JTB
Analysis date	6/5/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	ND												
	G4-1	ND												
	F4-1	ND												
	F3-1	ND												
B	L5-1	NP												
	H5-1	ND												
	H4-6	ND												
	G4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	864
Date received by lab	6/4/12
Lab Job Number:	237152
Lab Sample Number:	884262

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	6/5/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-6	ND												
	G2-6	ND												
	F2-6	ND												
	E2-6	ND												
	C2-6	ND												
B	K2-3	ND												
	H2-3	ND												
	G2-3	ND												
	F2-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX/N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	862
Date received by lab	6/4/12
Lab Job Number:	237152
Lab Sample Number:	884263

Analyzed by	JB
Analysis date	6/5/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting mles (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F4-1	ND												
	E4-1	ND					Page A	80% indirect			3-5% debris			
	C4-1	ND					Page B	60% indirect			3-5% debris			
	B4-1	ND												
	E3-1	ND												
B	H3-3	ND												
	G3-3	ND												
	F3-3	NP												
	E2-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening