



# ASH GROVE CEMENT WEST, INC.

## Inter-Office Memorandum

Date December 4, 1984

To Erik Voldbaek

From Ken Rone

Copies to \_\_\_\_\_

Subject Activity Report

Week Ending 12/2/84

- 11/14 1. Unloaded 1000/Tons of clinker from Durkee Plant.
2. M.V. Tropical Beauty arrived at Kaiser Terminal at 1415 hours, 12-1-84, with 22,900/Tons Ube cement. Operation very dusty at times. Unloading rate as yet undetermined. Equipment operated by Kaiser personnel.
3. Isolated cement conveying problems on #2 finish mill to compressor system. #2 finish mill operating fine with #1 compressor crossed over. Anticipate 1 mill operation until unknowns are resolved.
- 11/14 4. Employee Robert Haskins injured shoulder while climbing down ladder. Feet slipped off of rungs and he caught himself with his left arm, only pulling shoulder muscles. Cleared by doctor to limited duty.
- 11/14 5. Met with Mr. Randall of Pioneer Construction Materials to discuss the performance of our Type I on the Century Building job. ACI requires 1400 PSI excess over the 10,000 PSI design strength at 56 days. Our performance seems to be 10,600 - 10,800 PSI, not good enough. Will discuss Type II substitution with Jim Post next week.
- 12/14 6. Met with METRO officials for post site visit conference. They requested that elutriation test be performed on coal, fly ash and slag and that the reports be made available to them. Also required testing of settling pond water and dyking of our oil storage dock. A more extensive report is forthcoming.
7. Visitors: Ken Gould.

KJR:mb

USEPA SF



1261119