



March 10, 1989

Ashgrove Cement West, Inc.
3801 E. Marginal Way South
Seattle, WA 98134

Attention: Ken Rone

Re: Bag Plant Remodel
Minor Changes

Dear Ken,

There are a couple of small items I wanted to confirm with you that we are handling. The first concerns a CSM fitting that is supposed to seal between the cable and the 3-1/2 conduit feeding the 1500 KVA Bag Plant transformer. We had already installed the 3-1/2 in conduit when we found out that the sealing fitting has to be 4 inch to accomodate our cable diameter. We installed an adapter and a 4 inch nipple to allow the sealing fitting to be inserted.

Mike told me about the splice box that feeds the shrink wrap and the motor starter and transformer connected to it. I understand that you would like the transformer disconnected but the starter reconnected. We are happy to take care of this for you. *ADD ON*
ORIGINAL BID

Concerning the extra work for jack hammering the footing for the base of the compressor, we still have not received a cost from our subcontractor, Washington Mechanical. I will pass that on as soon as I receive it. I am told that it is less than \$150.

Our inspector said that the city approved the ungrounded system and our inspector is coming down today to sign off on the switchboard. So we are proceeding with the shutdown as scheduled. Thank you for your part in expediting things.

If there are any questions, don't hesitate to call.

Sincerely,

Bob Witty
Bob Witty

ashgrove5.179

