

9-5-89
12.38 v.5



ASH GROVE CEMENT WEST, INC.

Inter-Office Memorandum

Date September 5, 1989

To George Wells ✓

From Ken Rone

Copies to Dick Cooke ✓

Subject Progress Report

Steve Sheridan ✓

Jim Post ✓

EAST TERMINAL

The demolition project is complete.

I am investigating the restarting of the gyrotory crusher. I have suggested converting the drive motor from 2300 volts to 440 volts. Mark Wirfs will visit the site to determine what else needs to be done and how much it is going to cost.

We rebuilt the rail unloading FK pump and replaced a gearbox on the Group II silo incline screw.

A safety committee meeting was held. A doctor case (without lost time) developed when a forklift driver, while backing up, hit a flatbed trailer which had been backed into the packhouse without his knowledge. The forklift driver sustained a whiplash which is being treated by a chiropractor.

Masonry shipments resumed to Ideal. Type II transfers to our plant were cut off when the monthly allotment was reached.

I attended a meeting where the Seattle Engineering Department explained the construction plans for a 5'0" diameter pipeline down East Marginal Way. The project begins south of our terminal which should not be effected in any way.

PSAPCA performed their annual inspection. They then visited Stoneway to talk to them about the dust they were raising on our roads. The only concern expressed here was with the steel scale tank loadout.

Tilbury inquired about the availability of a bargeload of silica but did not confirm a loading date.

USEPA SF



1261524

AGC2C000895

Progress Report
September 5, 1989
Page Two

WEST TERMINAL

We will confirm our dredge depths with a survey next week.

A call to 911 and subsequent doctors visit resulted when an employee experienced shortness of breath and chest pain. The actual diagnosis was a muscle pull while tightening a bolt with a wrench. No lost time was incurred.

We are gathering quotations for the installation of oil containment pans to fit below some of the hydraulic equipment.

SHIPMENTS

East Terminal Sales	4,276 tons
West Terminal Sales	5,272 tons
LSNN Shipments	3,541 tons

KR:kp

