

Release from Pre- Check

Project (b) (6) Order # 717WILNSN
Order Verifier (b) (6) Release Date 2-23-21

Included Paperwork

PQM order Copy X Material List X Lead Test Results No Responsibility Form X

Job Attributes

Storage on Site No Approx. Height off Ground 8
Hoisting Required _____ Special Equipment _____ Scaffolding _____
Mail slot provided _____ Paint/Stain Sample Provided _____ Upstate Door _____
Masonry Install _____ Welder Required _____ Copper Roof _____
Homeowner Provided Hardware _____ Electrician Required: _____
Crew size 2 Miscellaneous Labor _____ (Points Value)

Customer

Preferred Contact _____ Phone _____
Alarms _____ Customer Alerted _____
Install preferred Days/Dates Asap

Shop Installed Hardware / Modifications _____

Delivery notes _____

Parking _____ Street dc tough _____

Additional Notes Block in old standard pella wider mull top and sides.

Job Name:	(b) (6)		Quote No.:	13611417		Order No.:	717WILNSN		<input checked="" type="checkbox"/> Paint <input type="checkbox"/> No Paint	Lead Safe? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
(Last, First) *REQUIRED			*REQUIRED			*REQUIRED			*REQUIRED		
Stocked Material											
Trim (180 LF max)	Primed	Clear	Paint	Stain	Color	Lumber		Caulk (* = 50 tubes max)	Coil Stock:	12"x50'	24"x50'
*note board quantity and length - ie 8 @ 10'			Check One			2 x 4 x 8		Almond		Brown	
Beaded Colonial - 2-1/4"						2 x 6 x 8		Black		Classic White	
Beaded Colonial - 2-1/2"						PT 2x6x8		Brick Red *		Poplar White	
Beaded Colonial - 3-1/4"						PT 1x6x8	1@16	Brown	1	Putty	
Beaded Colonial - 3-1/2"						Plywood		Classic White		Tan	
Adams Casing - 3-1/2'						1/2" x4x 8 CDX		Clear	1	White	1
Sanitary Casing - 3-1/2"						1/2" x4x 8 Primed		Eldridge Gray *		Almond	
Sanitary Casing - 2-1/2"						1/4" x4x 8 Luan		Fossil *		Black	
Cove - 11/16"						#2 PINE		Hartford Green *		Auburn Brown	
Ranch - 2-1/4"						*note quantity and length		Morning Sky *		PVC (15 Max)	Color
Quarter Round - 1/2"						1 x 4	1@16	Poplar White		*note board quantity and length	
Quarter Round - 3/4"						1 x 6		Portobello*		2" Brickmold	
Stool - 5/4 x 3 - 1/4"						Miscellaneous		Putty		1 x 4	
Stool - 5/4 x 5 - 1/4"						Backer Rod (total LF)		Tan		1 x 6	
Oak Shoe 3/4"		1@8				Drywall		White (int.)	1	5/4 x 4	
Oak Hearth Strip		1@8				Drywall Tape		White (Ext.)	3	5/4 x 6	
Stop - Colonial 1-5/8						Joint Compound		Vanilla Cream *		PVC Accessories	Quantitiy
Stop - Sanitary 1-5/8		2@16	X		P2	Pella Tape 150'	1	Insulation		Nail Eraser Crayons	
Stop - Beaded 1-1/8						Plastic 4 Mil (10 x 100)		Foam Spray	1	PVC Cortex Screws	
Flat Stock	Primed	Clear				Roof Felt		R-13 Roll (77.5sqft)		PVC Glue	
1 x 4 Mill to 3/8		2@16	X		P2	Shims-Stack	8	R-19 Roll (77.5sqft)			
1 x 8						Zip Tape Rolls		Simple Hardware Set			
5/4 x 4	1@16							Satin Nickel			
								Bronze			
								Brass			

[illegible]

Job Name: (b) (6)(b) (6)	Quote No.: 13611417	Order No.: 717WILNSN	<input type="checkbox"/> Paint <input type="checkbox"/> No Paint	Lead Safe? <input type="checkbox"/> Yes <input type="checkbox"/> No
(Last, First) *REQUIRED	*REQUIRED	*REQUIRED	*REQUIRED	

Lead Safe Stocked Material		
Material	QTY	Special Instructions
4-Mil Plastic 10'x100'		
Swiffer Wet Pads 12/box		
Swiffer Dry Pads 16/box		
2" Painters Tape		
2" Duct Tape		
Rubber Gloves		
Hazmat Suit-XL		
Hazmat Suit-XXL		
Hazmat Suit-XXXL		
Lead Hazmat Sign		
Baby Wipes		
Dust Mask		
Booties		
Caution Tape		
Sticky Mats		

Pre Checked By: _____



Office Order Copy

Branch Number: 71700

Window Store Name:

Order Number: 717WILNSN

Quote Number: 13611417


Quote Description: (b) (6)(b) (6)(b) (6)(b) (6)(b) (6)

Project Name: (b) (6)(b) (6)(b) (6)(b) (6)(b) (6)

Customer Information	Deliver To Address	Order Information	
<div>(b) (6) (b) (6)</div> <div>Great Plains #: 1005576660 Customer ID: 17886194 Customer Number: 1009465704 Customer Account: 1005576660</div>	<div>Lot # Address:</div> <div>(b) (6) (b) (6)</div>	<div>Sales Rep Name: Butler, Justin Business Segment: Retail Market Segment: Single Family Replacement Order Type: Installed Sales Effective Discount: 36.964% Commission Split: Butler, Justin - 100%</div> <div>Payment Terms: C.O.D. Event #: 17523842 Order Verifier Name: None Scheduled Install Start Date: Install Crew: None Install Duration: 0 DAY</div>	<div>Cust Delivery Date: None Quoted Date: 1/26/2021 Contract Date: 1/27/2021 Booked Date: Earliest LRD:</div> <div>Tax Code: DCINSTALL8 Tax Exempt #: Customer PO #:</div> <div>Order Verification Date: Scheduled Install End Date:</div> <div>Install Status: Pending</div>

Customer Notes: Qty 1: Lifestyles Series Wood Clad Single Panel Patio
white ext. & int. - satin nickel hardware - blinds between the glass

Outside View	Line #	Quote Qty	PO Qty	Description	Item Price	Ext'd Price
--------------	--------	-----------	--------	-------------	------------	-------------



10

1

1

Lifestyle, Inswing Door Left, 33.5 X 79.5, With HGP, White

Location: Rear Patio

Rough Opening: 34.25" X 80"

Frame Size: 33.5" X 79.5"

Final Wall Depth:

Frame Perimeter (inches): 226

Assembly Type: Branch Finished

Last Revision Date:

1: 3480 Left Inswing Door

Frame Size: 33 1/2 X 79 1/2

General Information: No Package, With Hinged Glass Panel, Clad, Pine, 7

7/8", 6 9/16", No Certification, Standard Sill, Mill Finish Sill

Exterior Color / Finish: Standard Enduraclad, White

Interior Color / Finish: Prefinished White Paint Interior

Glass: Insulated Tempered Low-E Advanced Low-E Insulating Glass Argon

Non High Altitude

Hinge Panel: Clear, Tempered

Hardware Options: Standard, Satin Nickel, Order Handle Set, Multipoint

Lock, No Integrated Sensor

Screen: Hinge Screen, White, White, InView™

Unit Accessories: Snap-In Between-The-Glass Blind Bottom-Up, White,

Manual

Performance Information: U-Factor 0.25, SHGC 0.19, VLT 0.34, CPD

PEL-N-247-00061-00001, Performance Class LC, PG 55, Calculated

Positive DP Rating 55, Calculated Negative DP Rating 70, Year Rated 08/11

Grille: No Grille,

Wrapping Information: No Exterior Trim, 6 9/16", 7 7/8", Factory Applied,

Pella Recommended Clearance, Perimeter Length = 226".



Installation Notes: full frame - new trim

- *** RIW269 - Opening Modification less than 3" Qty 1
- *** RIW238 - Hinged Door - Any Single Panel Qty 1
- *** PSPAINTRR22 - PAINTRR22 Paint Trim to Match Pella Pre-Finished Entry Syste Qty 1

Line #	Quote Qty	PO Qty	Description	Item Price	Ext'd Price
--------	-----------	--------	-------------	------------	-------------

20

1

0

RPSET202 - INSTALL for 1000+

Location: None Assigned

Rough Opening:

Frame Size:

Final Wall Depth:

Frame Perimeter (inches):

Assembly Type: Branch Catalog

Last Revision Date:

Order Pricing Totals	
Total List Price	(b) (6)
Discountable Amount	(b) (6)
Discount @ 36.964%	(b) (6)
Non-Discountable Amount	(b) (6)
Net Before Payment Discount	(b) (6)
Payment Discount Amount	(b) (6)
Net After Payment Discount	(b) (6)
Taxable Subtotal	(b) (6)
Sales Tax @ 0%	(b) (6)
Non-taxable Subtotal	(b) (6)
Total (Total Net + Taxes)	(b) (6)
Deposit Received	(b) (6)
Amount Due	(b) (6)

(b) (6)(b) (6)

Crew Notes/Pictures
(If needed)

Remove old pella door replace

Block in for size

Old standard.

1x milled int.

Cap ext to other windows like existing

Attachment to Pella Mid-Atlantic, Inc. Agreement

It is Pella Mid-Atlantic's intention to clarify inclusions and exclusions to the contract.

Homeowner Responsibilities

- ☐ Secure permits and address any homeowner's association or historical guidelines, if required.
- ☐ Arrange to have any plumbing/electrical repairs or changes made by the appropriate licensed contractor. Homeowner is responsible for supplying electric and water.
- ☐ Please provide the delivery payment to the installer at the time of delivery (the installation crew has been instructed not to begin the job without this payment).
- ☐ Arrange to have alarm system disconnected and reinstalled prior to trim installation.
- ☐ Depending on the installation detail, we cannot guarantee that the new interior trim will meet the original paint line or wallpaper (if applicable).
- ☐ Pella Mid-Atlantic, Inc. is not responsible for concealed structure deficiencies (rotted wood, termite damage, etc.).
- ☐ Remove and reinstall existing window treatments and window air conditioning units.
- ☐ Remove and reinstall wall hangings or art from the walls.
- ☐ Remove and reposition furniture away from the work area (at least eight feet away).
- ☐ Cut back or tie trees, bushes or shrubs from exterior wall.
- ☐ Depending on composite configuration, retrofit products may have less glass area than original unit.
- ☐ Cleaning of all glass, interior and exterior.
- ☐ Make arrangements with crew to do a walk through at the completion of the installation.
- ☐ Depending on window configuration, blinds may not be rehung in the same location.

Pella Mid-Atlantic, Inc. Responsibilities

- ☐ Deliver and unload all products.
- ☐ Place drop cloths in work area.
- ☐ Remove old and install new interior and exterior trim, if applicable.
- ☐ Remove and reinstall exterior shutters and awnings per contract.
- ☐ Provide all equipment necessary to install products.
- ☐ Cut all wood and other materials outside the home.
- ☐ Install all products on the contract.
- ☐ Fill all nail holes.
- ☐ Insulate and caulk on exterior.
- ☐ Provide a paint or stain interior finish, per contract (touch up only on jobsite).
- ☐ Confirm that all products are in working order and demonstrate proper operation.
- ☐ Remove drop cloths, vacuum and remove all debris.
- ☐ Work to be performed during normal work hours of 7 am - 5 pm, Monday - Friday, unless other arrangements are made.
- ☐ Installation warranty is for 10 years on material and workmanship. Warranty time frame to begin at date of substantial completion.
- ☐ Completion payment is due the day installation of product is substantially completed.

If you have any questions, comments, concerns or need to reach anyone, please call

301-957-7070

Order number **717WILNSN**

Pre-Construction Tech's initials

(b) (6)

Customer name

(b) (6)

Customer's phone

Project Coordinators

Stefani Gao

Elsa Kanos

Alex Newton

Alyssa Shiflett

Paul Zeigler

Jason Alexis


Jeanette Sykes

Amanda Hughes

Order verification and Pre- Construction Form

Page ____ of ____

Customer **(b) (6)** Address _____ City _____ State _____ Zip _____

Product Hinge / vent Exterior view			
Material	Clad		
Exterior Color	White		
Interior finish	White		
Glass	Ig low e w/schp		
Hardware	Satin nickle		
Doors sill	Brown		
Screen	Hinged		
Shades/ Blinds	White BBG		
Muntin/Grilles	No		

Installation			
Jamb Depth	4 9/16		
Interior trim	1x milled		
Exterior trim	White capping		
Bay/Bow Roof			
Comments		Block in for standard size 1x milled Existing is 35.5x81.5 New is 33.5x79.5	

Date 2-22-21

Customer Signat **(b) (6)**

Order Verifier **(b) (6)**



Paint Test Kit Record Keeping

Windows and Doors

12100 Baltimore Avenue
Beltsville, MD 20705
PH 301-957-7070
FAX 301-419-2301
877-24-PELLA

PROPERTY OWNER INFORMATION

NAME OF _____	(b) (6)	_____
ADDRESS _____		_____
CITY: _____		CONTACT #: (____) _____
E-MAIL: _____		_____

RENOVATOR INFORMATION

Fill out the following information that is available about the Renovation Site, Firm, and Certified Renovator

RENOVATION ADDRESS: <u>Saa</u>	UNIT #: _____
CITY: _____ STATE: _____ ZIP: _____	CONTACT #: (____) _____
CERTIFIED FIRM NAME: <u>Estate Construction</u>	
ADDRESS: <u>12100 Baltimore Ave.</u>	
CITY: <u>Beltsville</u>	STATE: <u>MD</u> ZIP: <u>20705</u> CONTACT #: <u>(301) 957-7070</u>
E-MAIL: _____	
CERTIFIED RENOVATORS NAME: _____ (b) (6) _____	DATE CERTIFIED: <u>2-20-20</u>

TEST KIT INFORMATION

Use the following blanks to identify the test kit or test kits used in testing components

TEST KIT #1	MANUFACTURE: <u>Esca tech</u>	MANUFACTURE DATE: ____/____/____
	MODEL: <u>D lead</u>	SERIAL #: <u>20017</u>
	EXPIRATION DATE: <u>5-14-21</u>	
TEST KIT #2	MANUFACTURE: _____	MANUFACTURE DATE: ____/____/____
	MODEL: _____	SERIAL #: _____
	EXPIRATION DATE: ____/____/____	
TEST KIT #3	MANUFACTURE: _____	MANUFACTURE DATE: ____/____/____
	MODEL: _____	SERIAL #: _____
	EXPIRATION DATE: ____/____/____	



Paint Test Kit Record Keeping

Windows and Doors

12100 Baltimore Avenue
Beltsville, MD 20705
PH 301-957-7070
FAX 301-419-2301
877-24-PELLA

OCCUPANT NAME: _____
RENOVATION SITE ADDRESS: _____
CITY: _____

(b) (6)

UNIT #: _____
ZIP: _____

TEST LOCATION #: Rear kitchen door DATE OF TEST: 2-22-21 Lot: A or B
DESCRIPTION OF TEST LOCATION: Jamb

RESULT: IS LEAD PRESENT? (CHECK ONE) : ☒ NO LEAD DETECTED ☐ LOW LEAD ☐ POSITIVE FOR LEAD
(LEAD PRESENT - BELOW US EPA REGULATED LEAD)

TEST LOCATION #: _____ DATE OF TEST: _____ Lot: A or B
DESCRIPTION OF TEST LOCATION: _____

RESULT: IS LEAD PRESENT? (CHECK ONE) : ☐ NO LEAD DETECTED ☐ LOW LEAD ☐ POSITIVE FOR LEAD
(LEAD PRESENT - BELOW US EPA REGULATED LEAD)

TEST LOCATION #: _____ DATE OF TEST: _____ Lot: A or B
DESCRIPTION OF TEST LOCATION: _____

RESULT: IS LEAD PRESENT? (CHECK ONE) : ☐ NO LEAD DETECTED ☐ LOW LEAD ☐ POSITIVE FOR LEAD
(LEAD PRESENT - BELOW US EPA REGULATED LEAD)

TEST LOCATION #: _____ DATE OF TEST: _____ Lot: A or B
DESCRIPTION OF TEST LOCATION: _____

RESULT: IS LEAD PRESENT? (CHECK ONE) : ☐ NO LEAD DETECTED ☐ LOW LEAD ☐ POSITIVE FOR LEAD
(LEAD PRESENT - BELOW US EPA REGULATED LEAD)

TEST LOCATION #: _____ DATE OF TEST: _____ Lot: A or B
DESCRIPTION OF TEST LOCATION: _____

RESULT: IS LEAD PRESENT? (CHECK ONE) : ☐ NO LEAD DETECTED ☐ LOW LEAD ☐ POSITIVE FOR LEAD
(LEAD PRESENT - BELOW US EPA REGULATED LEAD)

TEST LOCATION #: _____ DATE OF TEST: _____ Lot: A or B
DESCRIPTION OF TEST LOCATION: _____

RESULT: IS LEAD PRESENT? (CHECK ONE) : ☐ NO LEAD DETECTED ☐ LOW LEAD ☐ POSITIVE FOR LEAD
(LEAD PRESENT - BELOW US EPA REGULATED LEAD)

Ref # 717WILNSN

Customer Initials

(b) (6)

ATTACHMENT 6: (EPA PRE-RENOVATION FORM)**Occupant Confirmation****Pamphlet Receipt**

☐ I have received a copy of the lead hazard information pamphlet informing me of the potential risk of the lead hazard exposure from renovation activity to be performed in my dwelling unit. I received this pamphlet before the work began.

(b) (6)

Printed Name of Owner-occupant

(b) (6)

1/27/2021

Signature of Owner-occupant

Signature Date

Renovator's Self Certification Option (for tenant-occupied dwellings only)

Instructions to Renovator: If the lead hazard information pamphlet was delivered but a tenant signature was not obtainable, you may check the appropriate box below.

☐ **Declined** – I certify that I have made a good faith effort to deliver the lead hazard information pamphlet to the rental dwelling unit listed below at the date and time indicated and that the occupant declined to sign the confirmation of receipt. I further certify that I have left a copy of the pamphlet at the unit with the occupant.

☐ **Unavailable for signature** – I certify that I have made a good faith effort to deliver the lead hazard information pamphlet to the rental dwelling unit listed below and that the occupant was unavailable to sign the confirmation of receipt. I further certify that I have left a copy of the pamphlet at the unit by sliding it under the door or by (fill in how pamphlet was left).

Printed Name of Person Certifying Delivery

Attempted Delivery Date

Signature of Person Certifying Lead Pamphlet Delivery

Unit Address

Note Regarding Mailing Option — As an alternative to delivery in person, you may mail the lead hazard information pamphlet to the owner and/or tenant. Pamphlet must be mailed at least seven days before renovation. Mailing must be documented by a certificate of mailing from the post office.