



**BENTON
CLEAN AIR AGENCY**

COPY

NOTIFICATION OF DEMOLITION AND RENOVATION

FEE RECEIVED	POSTMARK	DATE RECEIVED
--------------	----------	---------------

I. TYPE OF NOTIFICATION (circle one): Original Revised Cancelled Annual

II. OWNER NAME: U.S. Department of Energy- Richland Operations Office
Mailing Address: 825 Jadwin Ave City: Richland State: WA Zip: 99352
Contact: D.E. Jackson / J. E. Rasmussen Telephone: 376-8086 Cell Phone: 406-366-0290

ABATEMENT CONTRACTOR: CH2M Hill Plateau Remediation Company
Mailing Address: P.O. Box 1600, MS H7-30 City: Richland State: WA Zip: 99352
Contact: D. R. Turlington Telephone: 373-0176 Cell Phone: 225-223-4606

OTHER OPERATOR: N/A
Mailing Address: N/A City: State: Zip:
Contact: N/A Telephone: Cell Phone:

III. TYPE OF OPERATION: X Demolition Renovation Emergency Renovation ☒ House Move

IV. IS ASBESTOS PRESENT? X Yes No

V. FACILITY DESCRIPTION (Include building name, number & floor/room number):

Building Name: 200 Area Steam lines
Address: 200 Area/Hanford City: Richland State: WA County: Benton
Site Location of Asbestos (basement piping, main floor ceiling, exterior siding, etc.):
Abandoned Steam line wrapped with asbestos containing insulation—2000 linear feet

Building Size: N/A # of Floors: N/A Age in Years: Steam line >20 yrs old.
Present Use: Abandoned Prior Use: Industrial steam line

VI. ASBESTOS SURVEY CONDUCTED? (Yes/No) BY WHOM? Deb. Abramson PHONE 438-0632
DATE CONDUCTED July 2012 LOCATION OF SURVEY REPORT Office of Deb Abramson
DESCRIPTION OF THE PROCEDURE (INCLUDING ANALYTICAL METHODS) EMPLOYED TO DETECT THE PRESENCE OF ASBESTOS MATERIALS Process Knowledge/ evaluation by asbestos competent person

VII.

Approximate Amount of Asbestos Present, Including:	Amount of RACM To Be Removed	Amount of Nonfriable Asbestos Material Not To Be Removed	
		Category I	Category II
Pipes of 10 In. O.D. (Ln.Ft.)	2000 ft	2000 ft pf 10 in. O.D. piping.	
Surface Area (Sq.Ft.)			
RACM Off Facility Component (Sq.Ft.)			

VIII. SCHEDULED DATES ASBESTOS REMOVAL: Start: July 30, 2012 Complete: Sept. 30, 2012
SCHEDULED WORK WEEK: up to 7 days/wk SCHEDULED WORK HOURS: up to 84 hrs per week

IX. SCHEDULED DATES DEMOLITION OR RENOVATION: Start: July 30, 2012 Complete: Sept. 30, 2012

X. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK & METHODS TO BE USED: Removal of approx. 2000 feet of 10 inch steam line.

XI. DESCRIPTION OF WORK PRACTICES & ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION OR RENOVATION SITE: (Use additional paper if needed) Full abatement for ACM removed in place will be with full enclosure glove bags. HEPA vacs to collect dust/debris containing ACM. Wet methods or wetting agents utilized during ACM handling, removal, cutting, and cleanup except where not feasible due to electrical or other hazards. HEPA vacuums will also be used for removal. Prompt cleanup and disposal or waste or debris in leak-tight containers. Negative pressure HEPA enclosures used if glove bags are not feasible. Impermeable drop cloths used on surfaces beneath all removal activities.

XII. WASTE TRANSPORTER: CH2M Hill Plateau Remediation Company
Address: P.O. Box 1600 City: Richland State: WA Zip: 99352
Contact: D. W. Chojnacki Telephone: 509-373-3345

XIII. WASTE DISPOSAL SITE: Environmental Restoration Disposal Facility (ERDF)
Location: U. S. Department of Energy, Hanford Site
City: Richland State: WA Zip: 99352 Telephone: 376-8086

XIV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:
(COPY OF ORDER MUST BE ATTACHED)
Agency: N/A
Date of Order (Mo/Da/Yr): N/A Date Ordered to Begin (Mo/Da/Yr): N/A

XV. FOR EMERGENCY RENOVATION: Date & Hour of the Emergency (Mo/Da/Yr): N/A
Description of the Sudden, Unexpected Event: N/A

Explanation of how the event caused unsafe conditions or would cause equipment damage or an unreasonable financial burden: N/A

XVI. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER: See work practices and controls described under item XI above. In addition, all Class I work will be supervised by a certified Asbestos Competent Person (ACP). Entire area of work will be designated as an Asbestos Regulated Area with appropriate controls. Environmental Compliance Officer (ECO) will be contacted regarding any unexpected conditions, with appropriate notifications assured by that ECO.

XVII. I CERTIFY THAT WORKERS AND SUPERVISORS CONDUCTING ASBESTOS WORK ARE TRAINED IN ACCORDANCE WITH THE PROVISIONS OF 40 CFR, PART 61, SUBPART M, AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED WILL BE AVAILABLE ON SITE FOR INSPECTION DURING NORMAL WORKING HOURS. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT.

XVIII. Fen Simmons Fen M Simmons July 19, 2012
(Signature - Owner/Operator) Date

Simmons, Fen M

From: Tyler Thompson [tyler.thompson@bentoncleanair.org]
Sent: Thursday, September 06, 2012 3:31 PM
To: Simmons, Fen M
Subject: RE: NOI for 7/19/2012

Fen,

Not a problem, I will attach your email to the NOI.

Thanks,

Tyler

From: Simmons, Fen M [mailto:Fen_M_Simmons@rl.gov]
Sent: Thursday, September 06, 2012 3:17 PM
To: Rob Rodger; Tyler Thompson
Cc: Beam, Thomas G; Rasmussen, James; Turlington, Daniel R; Simmons, Fen M
Subject: NOI for 7/19/2012

Rob/Tyler,

On July 19, 2012 CHPRC submitted an NOI for your approval for asbestos work on the 200 area steam lines at Hanford. We need to add the following wording to section XI to ensure that the description of the work is covered. The following sentence should be added to section XI of the NOI by adding this email to the file.

"This work will include repair and maintenance of asbestos related material on the steam lines."

Please let me know if you are ok with adding this wording to the NOI.

Thanks for your help in this matter,
Fen Simmons
372-0413

Attachment 1.

XIII Additional Waste Disposal Site

Waste Management Inc. Kennewick, WA (Columbia Ridge Landfill in Arlington, OR)

Phone 509-582-5121

Basin Disposal Inc. Pasco, WA (Finley Buttes Landfill in Boardman, OR)

Phone 509-547-2478

NOTIFICATION FEE SCHEDULE

OPERATION CATEGORY	ADVANCED NOTIFICATION PERIOD REQUIRED	FEE
All Demolition Projects	10 Working days	\$25
Residential Asbestos Project	10 Working days	\$25
Asbestos Project: 10 to 259 lf or 48 to 159 sf	10 Working days	\$150
Asbestos Project: 260 to 999 lf or 160 to 4,999 sf	10 Working days	\$300
Asbestos Project: 1,000 to 9,999 lf or 5,000 to 49,999 sf	10 Working days	\$600
Asbestos Project: more than 10,000 lf or more than 50000 sf	10 Working days	\$1800
Annual Notification	10 Working days	\$1800
OTHER CHARGES - ADD TO QUANTITY BASED FEE		
Revision #	Prior Notification	Res. \$30/Others \$60
Emergency Renovation or Demolition	Prior Notification	Res. \$60/Others – Additional Initial Fee
All Approved Alternate Methods	10 Working days	Res. \$60/Others – Additional Initial Fee

BCAA Signature of Review



Date

7-19-12