

HISTORY OF OIL OR GAS WELL

Operator : Occidental of Elk Hills, Inc.
Well : 87WD-13B

Field : ELK HILLS
Sec. : 13 T. : 31S R. : 23E M.D.B.&M.

County : KERN

11/26/2002 @ 06:00 to 11/27/2002 @ 06:00

DOWN LINER RUNNING TOOLS AND 2 7/8" TUBING.

MADE UP A WEATHERFORD HPH LINER TOP PACKER AND RIH ON 4 3/4" DRILL COLLARS AND 3 1/2" HWDP TO TOP OF THE LINER AT 572'.

DRIVE ON LINER TOP PACKER, SET THE PACKER WITH 1800 PSI, FILL THE ANNULUS AND TEST THE PACKER GOOD TO 500 PSI, RELEASED FROM THE PACKER. TOP OF PACKER = 563'.

POOH AND DOWN PACKER HANDLING TOOLS.

RIGGED UP TO LAY DOWN DRILL PIPE.

LAYED DOWN THE DRILL STRING.

HELD A SAFETY MEETING WITH NABORS, WEATHERFORD AND CENTRAL VALLEY TONGS AND RIGGED UP TO RUN 7" TIE BACK STRING.

RAN A WEATHERFORD TIE-BACK STEM AND 12 JTS, 7", 23#, K-55, LTC CASING.

PUMPED 30 BBL OF FRESH WATER AND 1/2% CRW-132, STAB INTO THE PACKER AND FILL THE ANNULUS WITH 30 ADDITIONAL BBLs OF FRESH WATER WITH 1/2% CRW-132, TESTED THE SEAL GOOD TO 500 PSI.

LANDED THE CASING WITH 8,000# ON THE SLIPS AND 5000# ON THE TIE-BACK STEM, NIPPLED DOWN AND LIFTED THE BOP, CUT OFF THE 7" CASING, NIPPLED DOWN AND SET OUT THE BOP.

INSTALLED A 11", 2M X 7 1/16", 2M TUBING HEAD, TESTED THE SEALS GOOD TO 1000 PSI, INSTALLED LOWER INJECTION TREE VALVE, SECURED THE WELL AND RELEASED THE RIG AT 2200 HRS, 11/26/02. WILL MOVE TO 77WD-13B ON 11/27/02

