

TABLE 2
RATIO CALCULATIONS AND SHUTDOWN SUMMARY
AUGUST 2008
MIDCO I AND II SITES
GARY, INDIANA
Page 1 of 3

Parameter	Units	Midco I Site	Midco II Site	Deep Well Site
HP/UV flow rate ¹	gpm	21 to 37	50.6 to 60	
HP/UV operating lamps	count	2	10	
UV tube cleaning cycle	hours	2.0	5.0	
Hydrogen peroxide feed	ppm	280	120	
pH, inlet to HP/UV unit	pH units	5.5	6.3	
Extraction well flow rates as of 08-31-08				
EW-1	gpm	9.0	15.0	
EW-2	gpm	9.0	9.0	
EW-3	gpm	4.0	9.5	
EW-4	gpm	2.0	7.6	
EW-5	gpm	4.0	N/A	
EW-6	gpm	2.0	9.8	
EW-7	gpm	9.0	7.0	
MW-3D	gpm	OFF	N/A	
MW-5D	gpm	OFF	N/A	
MW-6D	gpm	OFF	N/A	
Extraction well flow rates necessary for capture ²				
EW-1	gpm	6.4	13.0	
EW-2	gpm	6.4	13.0	
EW-3	gpm	N/A	16.9	
EW-4	gpm	1.0	8.0	
EW-5	gpm	N/A	N/A	
EW-6	gpm	1.7	5.7	
EW-7	gpm	6.4	9.1	
Range of detections from field gas chromatograph				
Methylene chloride	µg/L	>5	N/A	
Vinyl chloride	µg/L	>2	N/A	
Treatment operating flow rate less tube cleaning	gpm	31.4 to 36.3	49.8 to 59.7	
Total treated water volume ³	gallons	1,280,004	2,194,596	
Design average flow rate ⁴	gpm	28.0	50.6	
Month duration and operating time for	days	31	31	
Average monthly flow rate calculation	minutes	44,640	44,640	
Non-GWETS-related shutdowns (pages 2 & 3)	minutes	0	1,706	
Annulus & pipeline testing shutdowns	minutes	0	0	
Operating time for average monthly operating flow rate calculation	minutes	44,640	42,934	
GWETS-related shutdown - scheduled & non-scheduled (see pages 2 and 3)	minutes	714	1,819	
Operation time excluding all shutdowns	minutes	43,926	41,115	
Average monthly operating flow rate ⁵	gpm	28.7	51.1	
% average monthly operating flow rate to design average flow rate	%	102.4%	101.0%	
Average monthly flow rate ⁶	gpm	28.7	49.2	
% average monthly flow rate to design average flow rate	%	102.4%	97.2%	
Waste materials stored on-site for off-site disposal				
Spent filters	cubic yards	2	2	
Anticipated off-site shipment	week of	September 25, 2008	October 29, 2008	
Waste shipments this month		August 25, 2008	August 14, 2008	
Filter cake	cubic yards	N/A	12	
Anticipated off-site shipment	week of	N/A	October 29, 2008	
Waste shipments this month		N/A	None	
Other wastes (specify):		None	None	
Anticipated off-site shipment	week of	N/A	N/A	
Waste shipments this month		None	None	

Key:

HP/UV = Hydrogen peroxide/ultraviolet light
GWETS = Ground water extraction and treatment system
gpm = Gallons per minute
µg/L = Micrograms per liter
N/A = Not applicable

Notes:

- ¹ HP/UV flow rate is the process water flow rate that goes through the HP/UV.
- ² Extraction wells EW-3 and EW-5 at the Midco I Site are used for dewatering purposes only.
- ³ Total treated water volume is obtained from the site treated water flow totalizer.
- ⁴ Design average flow rate is the model-predicted flow rates of 21.0 or 50.6 gpm, respectively for the Midco I and Midco II Sites. The design average flow rates changed on February 24, 2003 from 24.5 to 50.6 gpm for Midco II. The Midco I design average flow rate varies between 21 and 28 gpm, based on dewatering.
- ⁵ Average monthly operating flow rate is the total treated water volume divided by the operating time excluding all non-GWETS-related shutdowns. This value is different from the HP/UV flow rate because of the flow recycled during the tube cleaning.
- ⁶ Average monthly flow rate is the totalized volume of treated water divided by the number of minutes for that month.