

TABLE 2
RATIO CALCULATIONS AND SHUTDOWN SUMMARY
MARCH 2008
MIDCO I AND II SITES
GARY, INDIANA
Page 1 of 3

Parameter	Units	Midco I Site	Midco II Site	Deep Well Site
HP/UV flow rate ¹	gpm	21 to 37	50.6 to 60	
HP/UV operating lamps	count	2	10	
UV tube cleaning cycle	hours	2.0	6.0	
Hydrogen peroxide feed	ppm	280	120	
pH, inlet to HP/UV unit	pH units	4.0	6.4	
Extraction well flow rates as of 03-31-08				
EW-1	gpm	9.0	17.0	
EW-2	gpm	9.0	14.0	
EW-3	gpm	4.0	13.0	
EW-4	gpm	2.0	8.0	
EW-5	gpm	4.0	N/A	
EW-6	gpm	2.0	6.3	
EW-7	gpm	9.0	9.1	
MW-3D	gpm	OFF	N/A	
MW-5D	gpm	OFF	N/A	
MW-6D	gpm	OFF	N/A	
Extraction well flow rates necessary for capture ²				
EW-1	gpm	6.4	13.0	
EW-2	gpm	6.4	13.0	
EW-3	gpm	N/A	16.9	
EW-4	gpm	1.0	8.0	
EW-5	gpm	N/A	N/A	
EW-6	gpm	1.7	5.7	
EW-7	gpm	6.4	9.1	
Range of detections from field gas chromatograph				
Methylene chloride	µg/L	>2	N/A	
Vinyl chloride	µg/L	>2	N/A	
Treatment operating flow rate less tube cleaning	gpm	31.4 to 36.3	49.8 to 59.7	
Total treated water volume ³	gallons	1,316,954	2,245,246	3,562,200
Design average flow rate ⁴	gpm	28.0	50.6	78.6
Month duration and operating time for average monthly flow rate calculation	days	31	31	
Non-GWETS-related shutdowns (pages 2 & 3)	minutes	44,640	44,640	
Annulus & pipeline testing shutdowns	minutes	672	655	
Operating time for average monthly operating flow rate calculation	minutes	0	0	
GWETS-related shutdown - scheduled & non-scheduled (see pages 2 and 3)	minutes	43,968	43,985	
Operation time excluding all shutdowns	minutes	1,321	2,059	
Average monthly operating flow rate ⁵	gpm	42,647	41,926	
% average monthly operating flow rate to design average flow rate	%	30.0	51.0	81.0
Average monthly flow rate ⁶	gpm	107.0%	100.9%	103.1%
% average monthly flow rate to design average flow rate	%	29.5	50.3	79.8
Waste materials stored on-site for off-site disposal		105.4%	99.4%	101.5%
Spent filters	cubic yards	18	7	
Anticipated off-site shipment	week of	April 14, 2008	April 28, 2008	
Waste shipments this month		March 6, 2008	None	
Filter cake	cubic yards	N/A	8	
Anticipated off-site shipment	week of	N/A	April 28, 2008	
Waste shipments this month		N/A	None	
Other wastes (specify):		None	None	
Anticipated off-site shipment	week of	N/A	N/A	
Waste shipments this month		None	None	

Key:

HP/UV = Hydrogen peroxide/ultraviolet light
GWETS = Ground water extraction and treatment system
gpm = Gallons per minute
µg/L = Micrograms per liter
N/A = Not applicable

Notes:

- ¹ HP/UV flow rate is the process water flow rate that goes through the HP/UV.
- ² Extraction wells EW-3 and EW-5 at the Midco I Site are used for dewatering purposes only.
- ³ Total treated water volume is obtained from the site treated water flow totalizer.
- ⁴ Design average flow rate is the model-predicted flow rates of 21.0 or 50.6 gpm, respectively for the Midco I and Midco II Sites. The design average flow rates changed on February 24, 2003 from 24.5 to 50.6 gpm for Midco II. The Midco I design average flow rate varies between 21 and 28 gpm, based on dewatering.
- ⁵ Average monthly operating flow rate is the total treated water volume divided by the operating time excluding all non-GWETS-related shutdowns. This value is different from the HP/UV flow rate because of the flow recycled during the tube cleaning.
- ⁶ Average monthly flow rate is the totalized volume of treated water divided by the number of minutes for that month.