

## Daily Progress Report for February 21st

Whelan, Joseph

to:

Arlene Kabei, Steve Armann, Rich Vaille, Stephen Tyahla, Bret Moxley, Andrew Helmlinger, Steve Wall, 'stuart.yamada@doh.hawaii.gov', 'Steven.chang@doh.hawaii.gov', 'alec.wong@doh.hawaii.gov'

02/21/2011 04:48 PM

Show Details

Greetings all.

Please find below the daily progress report on work items contained within the recently approved AOC.

***ACTIONS PERFORMED AND DEVELOPMENTS ANTICIPATED*****Cell 6 Assessment:**

1. The evaluation and repairs to the southwestern portion of the E6 liner system are now complete. Our consultant is assembling the CQA report for this work.

**Western Storm water Diversion Project (to render functional):**

- 1) Diversion Structure: The final wall section of the diversion structure was poured last Wednesday. These forms are now being removed.
- 2) Box Culvert: The contractor has completed forming the transition structure from box culvert invert to pipe invert. This is scheduled to be poured this week. Rebar work on box culvert walls is ongoing.
- 3) Pipe: Backfilling of the HOBAS pipe channel is now complete.
- 4) The diversion structure is now functionally complete per the terms of Section 19.b. of the AOC.

**Cell 6 Leachate Riser Restoration:**

1. The contractor completed re-connecting the electricity and plumbing to the Cell E6 leachate riser and initiated the pumping process on Friday.
2. 108,000 gallons was pumped from the E6 riser since Friday and placed into the on site frac tanks.

**Sediment Basin:**

1. We continue to remove silt/rock material from the northern portion of the sedimentation basin, and placing this material into the lined portion of Cell E6.

**Evaluating possible hydraulic head below liner system:**

1. Per the work plan submitted to EPA on 2/1/2011, we have drilled to depth at temporary piezometer locations PZ-5 and PZ-6. No water was encountered at any time during the drilling. Since no water was

observed, temporary piezometers were not installed. The contractor completed installation of PZ1 on Tuesday, no water was encountered during the drilling process.

***ANALYTICAL DATA RECEIVED DURING REPORTING PERIOD - None***

***ANTICIPATED PROBLEMS AND PLANNED RESOLUTIONS – None***

***Please let me know if you have any questions.***

***Best regards,***

***Joe Whelan***

General Manager  
Waste Management of Hawaii  
808-668-2985, ext. 15 Office  
808-668-1366 Fax  
808-479-4610 Mobile

***Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.***

---

**Waste Management recycles enough paper every year to save 41 million trees. Please recycle any printed emails.**