



{In Archive} RE: Daily Progress Report for February 28, 2011

Stephen Tyahla to: Whelan, Joseph



03/01/2011 11:47 AM

Archive:

This message is being viewed in an archive.

Minor, no worries.

You still going to send a letter to CWB of DOH regarding sed basin water???

Pls cc: me if you do.

Stephen F. Tyahla, P.E., CHMM  
Project Manager, RCRA Corrective Action Office  
Waste Management Division  
U.S. EPA Region IX  
75 Hawthorne Street (WST-5)  
San Francisco, CA 94105  
Ph. 415.972.3466 / Fax 415.947.3533  
tyahla.stephen@epa.gov

[This email, including any attachments, may contain non-public, privileged and/or confidential information solely intended to be conveyed to the designated recipient(s). If you receive this email and are not an intended recipient, please delete this email and its attachments immediately. The unauthorized use, dissemination, distribution, or reproduction of this email and its attachments is strictly prohibited by law.]

"Whelan, Joseph"

Hi Steve.

We are pouring the first secti...

03/01/2011 11:24:54 AM

From: "Whelan, Joseph" <JWhelan1@wm.com>  
To: Stephen Tyahla/R9/USEPA/US@EPA  
Date: 03/01/2011 11:24 AM  
Subject: RE: Daily Progress Report for February 28, 2011

Hi Steve.

We are pouring the first section of this today. Sorry about the over site.

Joe

**From:** Tyahla.Stephen@epamail.epa.gov [mailto:Tyahla.Stephen@epamail.epa.gov]  
**Sent:** Tuesday, March 01, 2011 7:02 AM  
**To:** Whelan, Joseph  
**Cc:** 'alec.wong@doh.hawaii.gov'; Vaille.Rich@epamail.epa.gov; Armann.Steve@epamail.epa.gov; Wall.Steve@epamail.epa.gov; 'Steven.chang@doh.hawaii.gov'; lene.ichinotsubo@doh.hawaii.gov  
**Subject:** Re: Daily Progress Report for February 28, 2011

Joe,

Thanks for the update.

One question: In your daily report for last Friday the 25th you said that concrete for the transition structure from box culvert to Hobas pipe was being poured "next week" which is now this week. But below you still refer to "next week." Confusing, I know. But is it actually getting poured this week?

I'm looking forward to seeing the site on **Thursday, 10 March, just after lunch**, as we planned. I'm sure I'll be taking lots of pics and some video.

Thankfully, it's looking good for a short continuing resolution to pass!

This week I'll be reviewing all your resubmitted plans and will get back to you on those as quickly as practicable.

Thanks,

Stephen F. Tyahla, P.E., CHMM  
Project Manager, RCRA Corrective Action Office  
Waste Management Division  
U.S. EPA Region IX  
75 Hawthorne Street (WST-5)  
San Francisco, CA 94105  
Ph. 415.972.3466 / Fax 415.947.3533  
tyahla.stephen@epa.gov

[This email, including any attachments, may contain non-public, privileged and/or confidential information solely intended to be conveyed to the designated recipient(s). If you receive this email and are not an intended recipient, please delete this email and its attachments immediately. The unauthorized use, dissemination, distribution, or reproduction of this email and its attachments is strictly prohibited by law.]

From: "Whelan, Joseph" <JWhelan1@wm.com>  
To:  
Subject:

To: Arlene Kabei/R9/USEPA/US@EPA, Steve Armann/R9/USEPA/US@EPA, Rich Vaille/R9/USEPA/US@EPA, Stephen Tyahla/R9/USEPA/US@EPA, Bret Moxley/R9/USEPA/US@EPA, Andrew Helmlinger/R9/USEPA/US@EPA, Steve Wall/R9/USEPA/US@EPA, "stuart.yamada@doh.hawaii.gov" <stuart.yamada@doh.hawaii.gov>, "Steven.chang@doh.hawaii.gov" <Steven.chang@doh.hawaii.gov>, "alec.wong@doh.hawaii.gov" <alec.wong@doh.hawaii.gov>

Date: 02/28/2011 07:02 PM  
Subject:

Subject: Daily Progress Report for February 28, 2011  
Subject:

Greetings all.

Please find below the daily progress report on work items contained within the recently approved AOC.

**ACTIONS PERFORMED AND DEVELOPMENTS ANTICIPATED**

**Cell 6 Assessment:**

1. The QCA report documenting the evaluation and repair of the southwestern portion of

the E6 liner system was submitted February 25, 2011. Approval to resume operations in this area is pending.

2. The northwest section of the Cell E6 liner was also damaged in the January 13, 2011 storm. This area is located directly below the section of the storm water diversion system where the open box culvert ties into the Hobas pipe. Consequently, any rock and soil material generated from the construction of the diversion system in this area must be removed prior to the evaluation and repair of the liner. This removal activity is ongoing and is expected to be completed within the next 2-3 weeks, weather permitting.

**Western Storm water Diversion Project (to render functional):**

- 1) Diversion Structure: The final wall section of the diversion structure is now in place.
- 2) Box Culvert: The contractor has completed forming the transition structure from box culvert invert to pipe invert. This is scheduled to be poured next week. Rebar work on box culvert walls is ongoing.
- 3) Pipe: Backfilling of the HOBAS pipe channel is now complete.
- 4) The diversion structure is functionally complete per the terms of Section 19.b. of the AOC.

**Cell 6 Leachate Riser Restoration:**

1. 105,300 gallons was pumped from the Cell E6 leachate riser storage tank since Friday and transported to the waste water treatment plant.
2. 33,200 gallons of water was pumped from the south pond area since Friday and transported to the local waste water treatment plant.
3. 30,772 gallons of mud/water was pumped from the south pond area since Friday and placed within the onsite separation tanks.

**Sediment Basin:**

1. Daily showers earlier this week have prevented removal of silt/rock material from the northern portion of the sedimentation basin.
2. The contractor pumped 8,700 gallons of storm water from the sedimentation basin since Friday and transported to the waste water treatment plant.

**Evaluating possible hydraulic head below liner system:**

1. Per the work plan submitted to EPA on 2/1/2011, we have drilled to depth at temporary piezometer locations PZ-1, PZ-5 and PZ-6. No water was encountered during the drilling process. Since no water was observed, temporary piezometers were not installed. The documentation report was submitted on February 25, 2011.

**Beach Assessment Update:**

1. The daily beach assessment phase of this task is complete. There were no calls received at the established beach waste siting hot line today.

***ANALYTICAL DATA RECEIVED DURING REPORTING PERIOD - None***  
***ANTICIPATED PROBLEMS AND PLANNED RESOLUTIONS – None***

***Please let me know if you have any questions.***

***Best regards,***

***Joe Whelan***

General Manager  
Waste Management of Hawaii  
808-668-2985, ext. 15 Office  
808-668-1366 Fax  
808-479-4610 Mobile

***Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.***

---

**Waste Management recycles enough paper every year to save 41 million trees.  
Please recycle any printed emails.**