



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday December 12, 2016 through Sunday December 18, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

SUMMARY OF WORK COMPLETED

- Round 2 of Groundwater Sampling
 - Roux Associates continued groundwater sampling at Site monitoring wells – 36 locations sampled utilizing low flow procedures
 - All samples sent to TestAmerica, Edison, NJ for laboratory analysis
 - Six (6) monitoring wells were determined to be dry or have insufficient water levels to be sampled, including: CFMW-002, 017, 016, 042, 025, and 018.
- Monitoring well redevelopment activities
 - Cascade was onsite from Monday, December 12, 2016 through Thursday, December 15, 2016 to perform additional development of monitoring wells with elevated pH conditions
 - Eleven (11) monitoring wells were visited – CFMW-008a, 011a, 016a, 019a, 32a, 044a, 047, 049a, 053a, 057a, and 059a
 - Approximately 1,300 gallons of IDW water was generated during development

SUMMARY OF WORK PLANNED FOR NEXT WEEK / ANTICIPATED SCHEDULE CHANGES

- Planned
 - Groundwater sampling round 2 will be completed and Roux Associates personnel will mobilize off-site
 - Preparation of the Phase I Data Summary Report by Roux Associates is ongoing
- Modifications
 - No modifications to schedule

HEALTH AND SAFETY NOTES

- Roux Associates personnel discussed potential hazards of cold weather when sampling and use of proper PPE for cold conditions

OTHER NOTES

Prepared By Mike Ritorto Of Roux Associates, Inc.