

**Zamora, Courtney**

From: Zamora, Courtney
Sent: Wednesday, May 26, 2004 2:41 PM
To: Jim Christiansen (E-mail)
Cc: Greg Parana (E-mail); Shawn Oliveira (E-mail 2); Scott Supernaugh (E-mail); Paul Lammers (E-mail)
Subject: Flyway comments

Jim -

Are we supporting their Saturday work?

I've reviewed the Flyway workplan and my comments are:

Workplan

Section 3.1.8:

Where is the EPA-designated rip rap? No stockpile of rip rap exists to my knowledge. 

Section 3.2.7

No discussion of transformer pole removal. Is it staying?


Section 3.2.9

If additional soil is needed for backfilling, it must either be from a pre-approved gov't source or tested for asbestos. We have a list of pre-approved fill pits in the area. 


Appendix A: HASP

- No discussion of PPE for truck drivers until Traffic Control


Section 4.3

For work near water, it is not appropriate to tie-off personnel to something on shore. Life preservers should be worn for all work near water line. 

Section 5.3

Level C PPE in exclusion zone is required. The SHSO cannot determine that Level C is not needed because of area being "well ventilated." 

Section 6.2

Relying on two downwind air perimeter samples may not fully capture site conditions. With adjacent neighborhood, one sample should be on Flyway fence. 

Section 8-1

When deconning, all textile items should remain on dirty side (safety vest, outer gloves [if textile]).

Section 9-2

Include directions and map to hospital.

Appendix B: QAPP

Section 2.1

The riverbank has not been previously remediated as stated. 

With regards to the transformer area, is asbestos present? If yes, soil removal is still required. ?

Appendix D: Dust Control Plan

Any stockpiled soil at the Flyway site will be wetted at the end of the day.

Saturday work?

Appendix F: Traffic Plan

Who is responsible for moving soil from the amphitheater to the mine site if weather/equipment does not allow for dumping at the mine?

Section 2

No discussion of interior decontamination of haul trucks.

Section 3.4

Haul trucks cannot be refueled in town without being fully decontaminated inside and out. Recommend fuel source brought to site.