


POLREP #34  
AINSWORTH SITE  
3200 E. BIDDLE STREET  
BALTIMORE, MARYLAND 21213



ORIGINAL  
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 TUESDAY, APRIL 18, 1995)

- A. OSC FOX ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 2  
TAT - 3  
ERCS -12
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS:

COSTS TO DATE

	<u>04/18/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 20,845	\$ 63,500
EPA INDIRECT	\$ 32,896	\$ 76,000
ERCS	\$ 372,793	\$1,350,000
TAT	\$ 57,378	\$ 101,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 330,000
-----		
TOTAL	\$ 517,102	\$1,955,000

- E. FAS McDONALD ON-SITE TO ASSIST WITH ADMINISTRATIVE AND COST-TRACKING DUTIES.

II. ACTIONS TAKEN

- A. BULKING OPERATIONS CONTINUED. THE BULKING OF FLAMMABLE LIQUIDS HAS BEEN COMPLETED. TO DATE, 90 DRUMS OF FLAMMABLE LIQUIDS, 25 DRUMS OF FLAMMABLE SOLIDS, AND 1 DRUM OF AQUEOUS LIQUIDS HAVE BEEN GENERATED. CONTINUOUS AIR MONITORING WAS CONDUCTED BY TAT DURING BULKING OPERATIONS.
- B. AIR MONITORING ACTIVITIES FOR MERCURY VAPOR CONTINUED AT 20 DESIGNATED AIR MONITORING STATIONS THROUGHOUT THE MAIN BUILDING. NO DETECTABLE LEVELS OF MERCURY WERE OBSERVED.
- C. ERCS DISCOVERED AN ADDITIONAL TANK ON THE SECOND FLOOR IN THE MAIN BUILDING. IT IS THOUGHT TO BE A RECOVERY TANK FOR THE VENTILATION SYSTEM. THE TANK WAS SAMPLED AND NUMBERED T-156.

ORIGINALS  
(Red)

- D. BALTIMORE CITY FIRE DEPARTMENT REPRESENTATIVE ON-SITE TO RECEIVE UPDATED INFORMATION ON SITE OPERATIONS.
- E. ERCS RM AND CHEMIST CONTINUE TO PLAN DRUM CONSOLIDATION OPERATIONS.

### III. FUTURE ACTIONS

- A. ERCS TO CONTINUE BULKING OF SMALL CONTAINERS. TAT TO CONDUCT CONTINUOUS AIR MONITORING IN THE HOT ZONE. AIR MONITORING FOR MERCURY VAPOR TO CONTINUE DAILY.
- B. ERCS TO CONTINUE TO RESEARCH DRUM LOGS IN PREPARATION FOR DRUM CONSOLIDATION OPERATIONS. COMPOSITE SAMPLES REPRESENTATIVE OF SITE WASTE STREAMS TO BE COLLECTED AND SHIPPED OFF-SITE FOR DISPOSAL ANALYSIS. IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- D. ERCS TO BEGIN HAZ-CAT TESTING OF TANK/VAT SAMPLES COLLECTED FROM INSIDE THE MAIN BUILDING AND THE LACQUER BUILDING.
- E. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

\*\*\*\*\*  
ROBERT GUARNI, OSC  
DOUGLAS FOX, OSC  
U.S. EPA REGION III  
PHILADELPHIA, PA