

POLREP #48
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213

SEMS DocID

2330162

ORIGINAL
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS TUESDAY, MAY 16, 1995)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 2
TAT - 3
ERCS -13
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/16/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 31,002	\$ 63,500
EPA INDIRECT	\$ 49,536	\$ 76,000
ERCS	\$ 614,171	\$1,350,000
TAT	\$ 97,809	\$ 130,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 301,000

TOTAL	\$ 825,708	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CUTTING/CLEANING OPERATIONS IN THE SUB-BASEMENT; CONTINUOUS AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT.
- B. ERCS CONTINUED DISCONNECTING AND DRAINING LINES IN THE LACQUER BUILDING.
- C. ERCS CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS FOR DRUMS AND CONTINUED WASTESTREAMING TANK/VAT MATERIALS.
- D. ERCS BEGAN FILLING USTs WITH CONCRETE; A TOTAL OF 2 TANKS WERE FILLED THIS DATE.
- E. ERCS CONTINUED CRUSHING RCRA EMPTY DRUMS; MATERIALS ARE BEING PUT INTO ONSITE ROLLOFF CONTAINER FOR TRANSPORTATION AND DISPOSAL. A TOTAL OF APPROXIMATELY 70 DRUMS HAVE BEEN CRUSHED TO DATE.

ORIGINAL
(Red)

III. FUTURE ACTIONS

- A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS. DAILY WORK ZONE AREA MONITORING FOR MERCURY VAPOR TO CONTINUE.
- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. ERCS TO CONTINUE ADDRESSING PROCESS LINES INSIDE BUILDINGS.
- D. TRANSPORTATION AND DISPOSAL OF UNDERGROUND STORAGE TANK CONTENTS TO CONTINUE.
- E. ERCS TO CLOSE OUT USTs BY FILLING WITH CONCRETE.
- F. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- G. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- H. ERCS TO REMOVE AND DISMANTLE ABOVE GROUND STORAGE TANKS FROM TANK FARM AREA; SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.
- I. ERCS TO CONTINUE CUTTING/CRUSHING RCRA EMPTY DRUMS AND FILL ONSITE ROLLOFF; ROLLOFF TO BE PICKED UP FOR TRANSPORTATION AND DISPOSAL.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA