



POLREP #49 AINSWORTH SITE 3200 E. BIDDLE STREET BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

- I. SITUATION: (AS OF 1830 HOURS WEDNESDAY, MAY 17, 1995)
 - A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
 - B. PERSONNEL ON-SCENE: EPA 2 TAT - 3 ERCS -13
 - C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
 - D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/17/95</u>		<u>CEILING</u>
EPA DIRECT EPA INDIRECT ERCS TAT USCG UNALLOCATED	\$\$\$\$\$	32,363 50,816 666,501 99,953 33,190	\$ 63,500 \$ 76,000 \$1,350,000 \$ 130,000 \$ 34,500 \$ 301,000
TOTAL	Ġ	882.823	\$1.955.000

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CUTTING/CLEANING OPERATIONS IN THE BASEMENT OF THE LACQUER BUILDING; CONTINUOUS AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT.
- B. ERCS CONTINUED DISCONNECTING AND DRAINING LINES IN THE LACQUER BUILDING AND THE TANK FARM PUMPHOUSE.
- C. ERCS CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS FOR DRUMS AND CONTINUED WASTESTREAMING TANK/VAT MATERIALS.
- D. ERCS BEGAN FILLING USTS WITH CONCRETE; A TOTAL OF 4
 TANKS HAVE BEEN FILLED TO DATE.

III. FUTURE ACTIONS

A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS. DAILY WORK ZONE AREA

MONITORING FOR MERCURY VAPOR TO CONTINUE.

- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. ERCS TO CONTINUE ADDRESSING PROCESS LINES INSIDE BUILDINGS.
- D. ERCS TO CLOSE OUT USTS BY FILLING WITH CONCRETE.
- E. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- F. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- G. ERCS TO REMOVE AND DISMANTLE ABOVE GROUND STORAGE TANKS FROM TANK FARM AREA; SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.
- H. ROLLOFF CONTAINING CRUSHED RCRA EMPTY CONTAINERS TO BE PICKED UP FOR TRANSPORTATION AND DISPOSAL.
- I. REMAINING WASTEWATER (T-137) FROM CONTAINMENT AREA TO BE PUMPED AND SHIPPED FOR DISPOSAL.

PHILADELPHIA, PA