

Item Number	Date	Description	Hours														
			Operator	Labor	Backhoe	Jumping Jack Compactor	Cut-off Saw	Pick-up Truck F150	Laser *	Excavator w/ thumb*	Loader	Dozer	53" Vibratory Roller	Pipe Laser	Hoe Pac	Excavator w/ thumb	Dump Truck 14 Cy *
	11	Days Delay	ManHours														
			114	40	6	0	0	0	30	35	46	0	0	0	5	0	35
20	8/20/99	Jeff asked Radian to stop digging footings and grade beams due to unsuitable soil to support building loads. Dug test pits Hangar B	2		2												
33	8/26/99	Jeff asked Radian to use a backhoe to pot hole hangars A & C to determine the depth to native soil for PSI	1		1												
34-36	8/30/99	Over Excavation of Hangar C Footings and Grade Beams	8	4						4	4						
37-41	8/31/99	Back fill of Over Excavation of Hangar C Footings and Grade Beams with CDF / Over Excavation of Hangar B Footings and Grade Beams	6	7					2	3	3						
42-48	9/1/99	Back fill of Over Excavation of Hangar C Footings and Grade Beams with CDF / Back fill of Over Excavation of Hangar B Footings and Grade Beams with CDF	9	2					2	1	8						6
49-56	9/2/99	Over Excavation & Backfill of Hangar B Footings and Grade Beams with CDF / Over Excavation & Backfill of Hangar A Footings and Grade Beams with CDF	23	5					5	5	9						9
57-58	9/3/99	Backfill of Hangar B Footings and Grade Beams with CDF / Backfill of Hangar A Footings and Grade Beams with CDF		4					4								
59-66 69-71	9/7/99	Backfill of Hangar B Footings and Grade Beams with CDF / Backfill of Hangar A Footings and Grade Beams with CDF	20	6					6	8	8				5		3
72-76	9/8/99	Over Excavation & Backfill of Hangar A Footings and Grade Beams with CDF / Backfill of Hangar B Footings and Grade Beams with 4" Structural Fill & Compact	15	3	3				3	5	5						5
77-79	9/9/99	Over Excavation & Backfill of Hangar A Footings and Grade Beams with CDF / Cleaning Road Broom	12	3					3	4	4						4
80-84	9/10/99	Over Excavation & Backfill of Hangar A Footings and Grade Beams with CDF / Cleaning Road Broom	18	6					5	5	5						8

* Rental of this equipment was for the removal of over excavated soils of the footings and grade beams. A minimum of two weeks rental is required regardless of hours.