

1-26-98 or separator 40-46³ same
pump showing 17 & mostly
old stream & return lines out out

1-27 40-50
set oil separator, hole dry no extra pumping needed

1-28 cut into asphalt for MH & pipe
2 men & truck 40-55

1-29 50-51 cloudy, light rain 2 hrs AM
install 8"SD oil sgs 1) outfall to MH
backhoe dump truck Mike + Duane + labor + dinner

1-30 50-55
install MH on 12"SD + 8" to inlet side separator center

2-1 put in E MH & 8" pipe to center MH

2-2 found exist 8" corr pipe 2 man + truck
water more force than 12"SD
not much water flow

install wiers

made about 3" lower than planned
highest point

center wier should determine water height in
high flows