

PROGRESS POLREP

EPA Region 5 Records Ctr.



272835

DATE: 2/14/92**FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II**

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176
P. SCHAFER, ESS, (EPA 9538), FAX 312-353-9176
D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176
M. FARYAN, ORC (EPA 9538), 312-886-7160
D. O'RIODAN, OPA (EPA 9538) 312-353-1155
T. JOHNSON, (EPA 5511), FAX 202-260-9155
D. KLOPKE, IEPA, FAX 708-531-5930
J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479
U.S. COAST GUARD, DISTRICT 9, FAX 216-522-2738
U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649
U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK
COUNTY, ILLINOIS

POLREP: POLREP 6

SITE NO: PV
D.O. NO: 7640-05-208
RESPONSE AUTHORITY: CERCLA
NPL STATUS: NON-NPL
START DATE: 12/26/91

1. SITE ACTIVITIES

A. Removal activities commenced on 12/27/9 and continue through today. Removal activities for 2/11/92 through 2/14/92 include:

- Mobilized TAT and ERCS contractors, and equipment, to site to resume on-site activities**
- Contacted potential disposal facilities to arrange for disposal of on-site waste groups.**

- Removal of vat liners continued. Rubber liners removed from three vats and vats cut up for metal recycling.
- Continued cleaning and neutralization of cyanide on steel using 2-stage dipping system. One 30 cubic yard roll-off of clean steel transported for metal recycling.
- Loaded debris from overhead space and around site to hazardous waste roll-off.

2. FUTURE PLANS

- A. Send composite samples to disposal facilities to obtain disposal approval.
- B. Treat contaminated debris for cyanide.
- C. Remove contaminated piping from building.
- D. Decontaminate the interior of the building.
- E. Transport site waste for disposal.
- F. Scrape visibly contaminated soil outside the building and remove and replace contaminated parts of the building, demolish the building.

3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$300,000.00	\$44,000.00
Cost to date (through 2/12/92)	<u>233,551.41</u>	<u>23,709.01</u>
Amount Remaining	\$ 66,448.59	\$20,290.99