

DATE: 4/12/13

WEATHER: 98 Degrees F, Sunny

PERSONNEL ONSITE

CDM Smith

Frances Delano

Patrick Connelly

CDM Subcontractor

Joel Alvarado, driller

Luis F. Santiago, driller

Orlando Marrero, driller

Marcus Garcia, project manager

FIELD EVENT: *Continue sampling soil vapor*

FIELD WORK PERFORMED:

- Equipment was calibrated and checked
- Field GC Screening results:
 - PE-SV-10 / 3.5 – 4 ft bgs – non detect (ND)
 - PE-SV-02 / 7.5 – 8 ft bgs – PCE – 0.049 ppm
 - PE-SV-03 / 8.5 – 9 ft bgs – PCE – 0.052 ppm
 - PE-SV-01 / 2.02 – 2.8 ft bgs - ND
 - PE-SV-04/ 8.5 – 9 ft bgs-ND
 - PE-SV-06 / 4.6 – 5.2 ft bgs -ND
 - PE-SV-07 / 6.6- 7 -ND (while purging line PID had VOCs reading of 2.8)
- Confirmatory Samples collected:
 - PE-SV-10C
 - PE-SV-20C (duplicate of PE-SV-10C)
 - EB-SB-01 (sampling setup check “equipment blank”)
- Completed soil vapor sampling at PRIDCO east
- Health and Safety meeting
- Security arrived to site

Proposed next day event:

- Continue soil vapor sampling at Reto Plant

MISCELLANEOUS:

- José Reyes will be arriving at the site to assist in the sampling.