



284565

**U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

DATE: 09/04/92

FROM: BRAD BENNING, OSC, EERB, RESPONSE SECTION #2, U.S. EPA

TO: R. BOWDEN, BRANCH CHIEF, EERB, US EPA, CHICAGO, IL..(VIA FAX)
D. BRUCE, SECT. CHIEF, EERB, US EPA, CHICAGO, IL....(VIA FAX)
S. PROUT, OFF. REG. COUNSEL, US EPA, CHICAGO, IL....(VIA FAX)
M. O'MARA, ESS, US EPA, CHICAGO, IL.....(VIA FAX)
T. LESSER, OPA, US EPA, CHICAGO, IL.....(VIA FAX)
T. JOHNSON, US EPA, OSWER, WASHINGTON D.C.(VIA FAX)
U.S. COAST GUARD, DISTRICT 9.....(VIA FAX)
U.S. FISH AND WILDLIFE SERVICE, IL.....(VIA FAX)
R. O'HARA, IEPA.....(VIA FAX)

SUBJECT: LANSON CHEMICAL SITE, EAST ST. LOUIS, IL

POLREP: POLREP 10

SITE NO: RK

D.O. NO: 7460--05-230

RESPONSE AUTHORITY: CERCLA

NPL STATUS: NOT ON THE NPL

STATE NOTIFICATION: IEPA

STATUS OF ACTION MEMORANDUM: SIGNED ON 06-18-92

START DATE: 06/01/92

1. SITUATION: 08/15/92 - 09/03/92

WEATHER: SUNNY and PARTLY CLOUDY, 65 - 90 F.

The Lanson Chemical site is located at 31st Street and Piggott East St. Louis, Clair County, IL. The 5-acre site consists of a main building containing several process storage tanks, an outside bermed area containing process storage tanks, and a storage shed. The site was found to contain 45 process storage tanks and 46 drums and containers. The site is located in a residential area.

The facility at one time produced alkyd resins and emulsion copolymers used in formulating paints and floor waxes. In addition, the facility may have stored or handled PCB-containing capacitor oils at the site, accounting for PCBs being found in on-site soil samples and tank samples.

The site is estimated to have approximately 100,000 gallons of mostly resin-like waste, with half being PCB contaminated.

2. ACTIONS TAKEN

On 08-31-92, the crew mobed to site after a two week break. On 09-01-92, 5100 gallons of flammable liquids were transported to Clark Processing Co. in Dayton, Ohio. On 09-03-92, 5200 gallons of flammable liquids were also transported to Clark. All flammable solid drums were composited into one 55-gallon drum. Water was drained out of T038 and into the oil/water separator which was drained into the base/neutral pool. Flammable liquid drums were composited into two drums. The crew demobed on 09-03-92 and will move back to site on 09-08-92.

3. FUTURE ACTIVITIES

- Arrange for disposal of PCB-contaminated liquids.
- Continue pumping flammable liquids for disposal at fuel blending facility.
- Decontaminate all tanks, cut and send metal to scrap yard.
- Ship PCB solids and debris.
- Decontaminate building structures as appropriate.
- Take confirmation samples for PCB's to determine status of clean-up work.

4. COSTS (as of 09/02/92)

	ERCS	TAT
AMOUNT BUDGETED	\$565,000.00	\$57,000
COSTS TO DATE	\$393,910.86	\$36,380.43
AMOUNT REMAINING	\$171,089.14	\$20,619.57