

32 31 13.53

HIGH-SECURITY CHAIN LINK AND GATES

Punchlist / Walk 2/10/16

Submittals:

Grounding 3.7- Test for Total Resistance -Outstanding

General Notes

1. Clean of all Scratches and Concrete from pole base placement.
2. Check grade for 2" allowable max gap – SOD to be placed
3. Remove temp fence post and FOD at South West corner.
4. Fence tie missing from southwest corner of fence.
5. Fence "tags" still attached, remove potential FOD from fence.
6. Air terminal missing from light post-South most Lights(2)
7. Fence has FOD at bottom from installation. (Misc debris)
8. Wood spool from electricians remain in 729 parking
9. Remove old bollards from 729 parking
10. Replace BMP around inlet in 729 parking.
11. Fiber Optic lid damaged, and bolts are loose.

Please note that coordination between PMO/NAVFAC/AirOps/Carothers must take place in order to correct items 1-11.

P.O. Box 189
Taylor, MS 38673
Phone: (662) 513-8820
Fax: (662) 234-3292

P465 AIRCRAFT HANGAR
WALK THROUGH PHASE I
CAROTHERS/NAVFAC
SIGN-IN SHEET

DATE: 2/10/2016

Name:	Organization/Company Name:	Phone Number:	Email:
(b) (6)	Carothers Construction	(b) (6)	(b) (6)
	Carothers Construction		
	Carothers Construction		
	Carothers Construction		
	Carothers Construction		
	Carothers Construction		
	Carothers Construction		
	Carothers Construction		
	Carothers Construction		
	NAVFAC		
	NAVFAC		
	NAVFAC		
	ANFAC		
	ATSI		