

36772

EBASCO SERVICES INCORPORATED

EBASCO

160 Chubb Avenue, Lyndhurst, NJ 07071 - (201) 460-1900

June 23, 1987

Mr. Nigel A. Robinson
Remedial Project Manager
U.S. Environmental Protection Agency
26 Federal Plaza
New York, New York 10278

Subject: ASBESTOS DUMP SITE WEEKLY STATUS REPORT
WEEK ENDING JUNE 19, 1987
WORK ASSIGNMENT NUMBER: 10.26A2.0
EPA CONTRACT NUMBER: 68-01-7250

Dear Mr. Robinson:

The subject status report is enclosed as is a table listing the personnel at the site during this reporting period. All work performed by Fred C. Hart Associates (HART) was in accordance with the approved Project Operations Plan. As you requested, Ebasco Services Incorporated will not split any samples collected by Hart during this sampling period. If you have any questions on the enclosed report or if you require additional information please contact me at (201) 460-6509.

Very truly yours,

William R. Colvin
William R. Colvin
Site Manager

WRC:vmt
enclosure

cf: D. Sachdev
M. Lieber

ASB 001 0001

**ASBESTOS DUMP SITE
RI/FS OVERSIGHT
REPORT FOR WEEK ENDING JUNE 19, 1987**

Tuesday, June 16, 1987

Wells NVR-1, NVR-2, and NVR-3 were sampled at the New Vernon Road Site. Wells WBR-1 and WBR-2 were sampled at the White Bridge Road Site. Conductivity, temperature, and pH measurements were taken after each single well volume (of the three removed per well) was removed prior to sampling. Well WBR-2 was bailed dry after the removal of 2-1/2 volumes and samples were obtained after recovery. All samples were shipped for the following analyses: VOA's, BNA, total metals, asbestos, and dissolved metals.

Wednesday, June 17, 1987

Well WBR-3 was sampled at the White Bridge Road Site. Wells GS-1 and GS-2 were sampled at the Great Swamp Site. Sampling procedures and specified analyses were the same as described above. Well WBR-3 and GS-2 were bailed dry after 2-1/2 volumes were removed from each well.

Thursday, June 18, 1987

Samples were collected, as described above, from the following wells at the Great Swamp Site: GS-3, GS-4, GS-5, and GS-6. The analyses specified for these samples were the same as those described above. Trip and field blank samples were also shipped for analyses. None of the wells went dry during the pre-sample purging.

Friday, June 19, 1987

Wells WBR-1, GS-2 and GS-6 were re-sampled because the sample bottles broke during shipping. Wells GS-2 and GS-6 went dry after 2-1/2 volumes were removed. Wells GS-7, GS-8, and GS-9 were also sampled. Well GS-7 went dry after 2-1/2 well volumes were removed. Samples were collected as described above except that pH measurements could not be taken because the meter was broken. These samples were scheduled for the same analyses listed above.

ASB
001
0002

**ASBESTOS DUMP SITE
RI/PS OVERSIGHT
PERSONNEL PRESENT AT THE SITE
DURING THE WEEK ENDING JUNE 19, 1987**

| <u>NAME</u> | <u>ORGANIZATION</u> | <u>DATE PRESENT</u> | | | | |
|---------------|----------------------|---------------------|-------------|-------------|-------------|-------------|
| | | <u>6/15</u> | <u>6/16</u> | <u>6/17</u> | <u>6/18</u> | <u>6/19</u> |
| M. Skowronski | Ebasco Services Inc. | X | | X | X | X |
| W. Colvin | Ebasco Services Inc. | X | | | | |
| S. Hambos | Fred C. Hart Assoc. | X | | X | X | X |
| A. Levy | Fred C. Hart Assoc. | X | | X | | X |
| A. Rachlin | Fred C. Hart Assoc. | X | | X | X | X |
| D. Doyle | NJDEP | X | | | | |
| F. Barker | Fred C. Hart Assoc. | | | X | | |
| R. Dunn | Fred C. Hart Assoc. | | | | X | |