

36785

EBASCO**EBASCO SERVICES INCORPORATED**

160 Chubb Avenue, Lyndhurst, NJ 07071 (201) 460-1900

October 20, 1986

Mr. Nigel A. Robinson
Remedial Project Manager
U.S. Environmental Protection Agency
26 Federal Plaza
New York, New York 10278

SUBJECT: ASBESTOS DUMP SITE WEEKLY STATUS REPORT
WEEK ENDING OCTOBER 11, 1986
WORK ASSIGNMENT NUMBER: 10-26A2.0
EPA CONTRACT NUMBER: 68-01-7250

Dear Mr. Robinson:

The subject status report is enclosed as is a table listing the personnel present at the site during this reporting period. All work performed by Fred C. Hart Associates was conducted in accordance with the approved Work Plan specifications and modifications. If you have any questions please do hesitate to contact me.

Very truly yours,

William R. Colvin

William R. Colvin
Site Manager

WRC:mtb

cc: D. Sachdev
M. Lieber

ASB 001 0030

F

ASBESTOS DUMP SITE
RI/FS OVERSIGHT
REPORT FOR WEEK ENDING OCTOBER 11, 1986

Monday, October 6, 1986

Work was not scheduled or performed.

Tuesday, October 7, 1986

Sampling of the residential wells was initiated. Four residences were sampled by Fred C. Hart Associates (Hart) for chemical analyses. None of these samples were split with Ebasco Services Inc. (Ebasco).

Wednesday, October 8, 1986

Groundwater sampling was scheduled but was not performed. Water samples were collected from six residences and sent by Hart for chemical analyses. Samples were not split with Ebasco.

Thursday, October 9, 1986

Work was not scheduled or performed.

Friday, October 10, 1986

Sampling of the monitoring wells was initiated. Six of the seven wells installed at the Millington site were sampled. Water level readings were obtained from each well and the standing volume of water was determined. Three standing volumes were bailed from each well by Hart. Samples were then obtained from each well and shipped by Hart for priority pollutant analyses. None of the samples were split with Ebasco. One duplicate sample was also collected by Hart from Well Number 907. Conductivity, temperature, and pH readings were obtained at each well by Hart. The pre-sample purge water from each well was deposited in 55 gallon drums at the site for proper disposal.

ASBESTOS DUMP SITE
RI/FS OVERSIGHT
PERSONNEL PRESENT AT THE SITE DURING
THE WEEK ENDING OCTOBER 4, 1986

NAME	ORGANIZATION	DATE PRESENT				
		10/6	10/7	10/8	10/9	10/10
J. Mummaw	Ebasco Services Inc.		x	x		
W. Colvin	Ebasco Services Inc.			x		x
S. Hambos	Fred C. Hart Assoc.			x		x
A. Levy	Fred C. Hart Assoc.					x
R. Dunn	Fred C. Hart Assoc.		x	x		
J. Garrison	Fred C. Hart Assoc.		x	x		