

36786

**EBASCO**

**EBASCO SERVICES INCORPORATED**

160 Chubb Avenue, Lyndhurst, NJ 07071 (201) 460-1900

September 24, 1986  
RMOII-86-110

Mr. Nigel A. Robinson  
Remedial Project Manager  
U. S. Environmental Protection Agency  
26 Federal Plaza  
New York, New York 10278

SUBJECT: ASBESTOS DUMP SITE WEEKLY STATUS REPORT  
WEEK ENDING SEPTEMBER 20, 1986  
WORK ASSIGNMENT NUMBER: 10-26A2.0  
EPA CONTRACT NUMBER: 68-01-7250

Dear Mr. Robinson:

The subject status report is enclosed as is a table listing the personnel present at the site during this reporting period. All work performed by Fred C. Hart Associates was conducted in accordance with the approved Work Plan specifications and modifications. If you have any questions please do not hesitate to contact me.

Very truly yours,

*William R. Colvin*  
William R. Colvin  
Site Manager

WRC:mtb

cc: D. Sachdev  
M. Lieber

ASB 001 0033

F

ASBESTOS DUMP SITE  
RI/FS OVERSIGHT  
REPORT FOR WEEK ENDING SEPTEMBER 20, 1986

Monday, September 15, 1986

Surface water sampling, sediment sampling, and well development continued. Four surface water and four sediment samples were collected by Fred C. Hart Associates (Hart) personnel. Samples were not split with Ebasco Services Incorporated (Ebasco).

Tuesday, September 16, 1986

Drilling began at the New Vernon Road site and surface water and sediment sampling continued. Five split spoon samples were collected by Hart from boring number NVR1. None of the samples were shipped for chemical analyses. The bore hole was completed as a monitoring well with the bottom of the 10 foot screen set at 12 feet. Two surface water and two sediment samples were collected by Hart and none of the samples were split with Ebasco.

Wednesday, September 17, 1986

The EPA RPM was notified by the Ebasco SM that the three well locations at the New Vernon Road Site shown in the Hart Work Plan, had been modified. After discussions between the RPM and the Hart project manager the Ebasco SM was notified by the RPM that the modifications had been approved. Six split spoon samples were collected from boring number NVR2 and Hart sent two of these samples for chemical analyses. Samples were not split with Ebasco. The bottom of the 10 foot well screen was set at 14.5 feet.

Thursday, September 18, 1986

Surface water and sediment sample collection was completed with the collection of a surface water sample at the Commonwealth Water Company intake station on the Passaic River. This sample was not split with Ebasco. Drilling, sampling, and well installation was completed at boring number NVR3. Six split spoon samples were collected and one was sent by Hart for chemical analyses. This sample was not split with Ebasco. The bottom of the 10 foot well screen was set at a depth of 13 feet.

Friday, September 19, 1986

No work was scheduled or performed.

**ASBESTOS DUMP SITE  
RI/FS OVERSIGHT  
PERSONNEL PRESENT AT THE SITE DURING  
THE WEEK ENDING SEPTEMBER 20, 1986**

NAME	ORGANIZATION	DATE PRESENT				
		9/15	9/16	9/17	9/18	9/19
J. Mummaw	Ebasco Services Inc	x	x	x	x	
F. Barker	Fred C. Hart Associates	x	x			
S. Hambos	Fred C. Hart Associates	x	x	x	x	
A. Levy	Fred C. Hart Associates	x	x	x	x	
B. Mackie	Fred C. Hart Associates	x				
M. Oschudlak	Fred C. Hart Associates	x				
J. Garrison	Fred C. Hart Associates	x	x	x	x	
P. Keeney	Empire Drilling	x	x	x	x	
A. Garcia	Empire Drilling	x	x	x	x	
W. Colvin	Ebasco Services Inc.		x			
N. Shashidhara	Ebasco Services Inc.		x			