

36788

EBASCO

EBASCO SERVICES INCORPORATED

160 Chubb Avenue, Lyndhurst, NJ 07071 (201) 460-1900

September 12, 1986
RMOII-86-103

Mr. Nigel A. Robinson
Remedial Project Manager
U.S. Environmental Protection Agency
26 Federal Plaza
New York, New York 10278

SUBJECT: ASBESTOS DUMP SITE WEEKLY STATUS REPORT
WEEK ENDING SEPTEMBER 6, 1986
WORK ASSIGNMENT NUMBER: 10-26A2.0
EPA CONTRACT NUMBER: 68-01-7250

Dear Mr. Robinson:

The subject status report is enclosed as is a table listing the personnel present at the site during this reporting period. All work performed by Fred C. Hart Associates was conducted in accordance with the approved Work Plan specifications and modifications. If you have any questions please do not hesitate to contact me.

Very truly yours,

William R. Colvin

William R. Colvin
Site Manager

WRC:mtb

cc: D.Sachdev
M. Lieber

ASB 001 0039

ASBESTOS DUMP SITE
RI/FS OVERSIGHT
REPORT FOR WEEK ENDING SEPTEMBER 6, 1986

Monday, September 1, 1986

No work was scheduled or performed.

Tuesday, September 2, 1986

Boring was initiated and completed at Boring Number SWP2. Four samples (numbers 23-26) were collected by Fred C Hart Associates (Hart) and none of the samples were split with Ebasco Services Incorporated (Ebasco).

Wednesday, September 3, 1986

The work scheduled for this day was not performed as the well screens had not been delivered to the site.

Thursday September 4, 1986

A well was installed in Boring Number SWP2. Borings SWP3 and SWP4 were drilled and sampled and a well was installed in each of these borings. The bottoms of the screens were installed to a depth of approximately 7 feet in each of the three borings. Four samples were collected from SWP4. Samples were not split with Ebasco.

Friday September 5, 1986

Two borings (SWP5 and SWP6) were drilled and sampled (four samples were collected from SWP5 and 2 samples were collected from SWP6). One sample was split with Ebasco. Boring SWP5 was completed as a well (the bottom of the screen was set at seven feet). Water was not encountered (to a depth of 12 feet) in boring SWP6 and the boring was grouted to the surface.

ASBESTOS DUMP SITE
RI/FS OVERSIGHT
PERSONNEL PRESENT AT THE SITE DURING
THE WEEK ENDING SEPTEMBER 6, 1986

NAME	ORGANIZATION	DATE PRESENT				
		9/1	9/2	9/3	9/4	9/5
W. Colvin	Ebasco Services Inc.		X			
B. Groves	Ebasco Services Inc.		X			
J. Mumma	Ebasco Services Inc .			X	X	X
S. Hambos	Fred C Hart Associates		X	X	X	X
A. Levy	Fred C Hart Associates		X	X	X	X
A. Garcia	Empire Drilling Co.		X	X	X	X
P. Keeney	Empire Drilling Co		X		X	X