### **EBASCO SERVICES INCORPORATED**

160 Chubb Avenue, Lyndhurst, NJ 07071 (201) 460-1900

August 22, 1986 RMOII-86-095

Mr. Nigel A. Robinson Remedial Project Manager U.S. Environmental Protection Agency 26 Federal Plaza New York, New York 10278

SUBJECT: ASBESTOS DUMP SITE WEEKLY STATUS REPORT

WEEK ENDING AUGUST 8, 1986

WORK ASSIGNMENT NUMBER: 10.26A2.0 EPA CONTRACT NUMBER: 68-01-7250

Dear Mr. Robinson:

The subject status report is enclosed as is a table listing the personnel present at the site during this reporting period. All work performed by Fred C. Hart Associates was conducted in accordance with the approved Work Plan specifications and modifications. If you have any questions please do not hesitate to contact me.

Very truly yours,

William R. Colum William R. Colvin Site Manager

WRC:bb

cc: R. Fellman

D. Sachdev

### ASBESTOS DUMP SITE RI/FS OVERSIGHT REPORT FOR WEEK ENDING AUGUST 8, 1986

### Monday, August 4, 1986

Ms. Jacqueline Mummaw, Ebasco oversight leader, attended a meeting with Fred C. Hart personnel, National Gypsum's public relations representative, and a U.S. Fish and Wildlife Service representative (list of attendees attached). The purpose of the meeting was to delineate the handling of inquiries from the public and to discuss the schedule for the sampling to be conducted in the Great Swamp National Wildlife Refuge. Health and Safety personnel protective equipment was also discussed. No samples were collected by Fred C. Hart Associates (Hart).

### Tuesday, August 5, 1986

The pilot test hole was completed at the front of the TIFA Building near the planned location of background well number 901. The depth to competent bedrock is estimated to be ten feet. No samples were collected by Hart.

## Wednesday, August 6, 1986

Drilling was initiated on well number 903. Hart collected samples using the planned continuous split spoon technique. Hart will decide at a later date which samples will be sent for laboratory analyses. The random sampling selection chart will be revised due to the shallow depth of bedrock which will result in fewer split spoon samples.

#### Thursday, August 7, 1986

The well was completed at well site number 903. A ten foot screen was installed in the 34.5 foot borehole. The random sampling selection chart for samples to be sent for laboratory analyses was revised by Hart (based on 50 split spoon samples) as follows:

9	29	38	44
12	31	39	46
13	35	42	49
16	36	43	

## Priday, August 8, 1986

Drilling was initiated at well location number 901 and one split spoon sample was collected by Hart.

# ASBESTOS DUMP SITE RI/FS OVERSIGHT PERSONNEL PRESENT AT THE SITE DURING THE WEEK ENDING AUGUST 8, 1986

NAME		Date Present				
	ORGANIZATION	8/4	8/5	8/6	8/7	8/8
Thomas Morahan	Fred C. Hart Associates	x				
Francis Barker	Fred C. Hart Associates	X	X			
Bruce Mackie	Fred C. Hart Associates	X				Х
Steve Hambos	Fred C. Hart Associates	X	X	X	X	X
Aaron Levy	Fred C. Hart Associates	X	X	X	X	
Sally Atkinson	National Gypsum - Public Relations	X	X			
Jan Jones	U.S. Fish and Wildlife Service	X				
Thomas Brown	Empire Drilling Company		X	X	X	X
Steven Poulakos	Empire Drilling Company		X	X	X	X
Jerry Mallack	Empire Drilling Company		X			
Bruce Groves	Ebasco Services Incorporated					х