

**From:** [Valmichael Leos](#)  
**To:** [Anne Foster](#); [hernandez.jessica@epa.gov](mailto:hernandez.jessica@epa.gov)  
**Subject:** Fw: San Jacinto Armored Cap OMM Plan Implementation  
**Date:** 05/03/2012 02:29 PM

---

FYI.

Valmichael Leos  
On Scene Coordinator (OSC)  
Emergency Readiness Section  
US Environmental Protection Agency Region 6  
1445 Ross Ave. (6SF-PE)  
Dallas, Texas 75202  
Office: 214-665-2283  
Fax: 214-665-2278

To report an Environmental Violation, visit EPA's website at  
<http://www.epa.gov/compliance/complaints/index.html>

----- Forwarded by Valmichael Leos/R6/USEPA/US on 05/03/2012 02:29 PM -----

From: David Keith <dkeith@anchorqea.com>  
To: Valmichael Leos/R6/USEPA/US@EPA, Stephen Tzhone/R6/USEPA/US@EPA, Garyg Miller/R6/USEPA/US@EPA  
Cc: March Smith <msmith4@wm.com>, Phil Slowiak <philip.slowiak@ipaper.com>, Andrew Shafer <dshafer@wm.com>, John Laplante <jlaplante@anchorqea.com>, John Verduin <jverduin@anchorqea.com>, Wendell Mears <wmears@anchorqea.com>, Randy Brown <rbrown@anchorqea.com>  
Date: 12/01/2011 09:31 AM  
Subject: San Jacinto Armored Cap OMM Plan Implementation

---

Valmichael – As we discussed on the phone on Tuesday this week, this email is meant to provide confirmation that the implementation of the Operations, Monitoring and Maintenance Plan (OMMP) presented in the Draft and Draft Final Removal Action Completion Report (RACR) for the San Jacinto River Waste Pits Superfund Site Time Critical Removal Action will begin upon approval of the Final RACR. Based approval of the Final RACR in early January, 2012, the first planned monitoring event of the quarterly monitoring program will begin in January 2012 as stated in Section 2.0 the OMMP (Appendix N of the RACR), which is copied below for your convenience.

## 2.1 Schedule

As required by USEPA, inspections of the fencing, signage, and the protective armored cap will be performed quarterly for the first two years following completion of the TCRA construction, semiannually from years three to five, and annually starting at year six. In addition, an inspection of the armored cap will be performed following the first 25-year flow event and after each 100-year flow event. Table 2-1 summarizes the schedule for completing inspections of the armored cap.



9549010

**Table 2-1**  
**Armored Cap Inspection Schedule**

Interval	Schedule		Interval	Schedule
Baseline Bathymetry and Topographic Survey	August 2011			April 2014
Quarterly	January 2012		Semi-Annually	October 2014
	April 2012			April 2015
	July 2012			October 2015
	October 2012			April 2016
	January 2013			October 2016
	April 2013		Annually	Each July beginning in 2017
	July 2013		25-Year Flow Event	Following first such event
	December 2013		100-Year Flow Event	Following each such event

Please do not hesitate to contact me if you have any concerns on this issue.

Thanks,  
David Keith

*David Keith, Ph.D., P.G., C.HG.*  
*Anchor QEA, LLC*  
*614 Magnolia Avenue*  
*Ocean Springs, MS 39564*

Phone: 228-818-9626 ext. 221

Fax: 228-818-9631

[dkeith@anchoragea.com](mailto:dkeith@anchoragea.com)