

August 14-2015

CTI Emergence Response team was mobilized by DrillChem. CTI removed 16 Yards of contaminated dirt located on the Southeast corner of the of the Containment pond. The pond drainages pipe at the Southeast side was blocked with dirt to seal the area so no contaminant could leave the location.



August 15 -2015

SOS arrived on location Saturday morning at 8:30 am at which time we met with DrillChem, TCEQ, and EPA to complete site assessment. The containment pond was secure and the process of removing the water had started. The only access at this site was to the Containment pond. ATF and fire Marshal still investigating source of fire.



Week of August 16 to August 22/ 2015

(8/16) -Water was completely removed and put in 5 frac tanks on site. Sludge was pushed into the southeast corner of pond and placed on poly sheeting and bermed and covered. Total gallons recovered from pond 78,350 gallons. A barrier trench was completed on the north side of the property to prevent runoff. **(8-17)** - Containment was evaluated and small puddles of water were addressed. Pond was then prepared and grid was flagged. Sampling plan completed and approved by TCEQ. **(8/18)** - Building and parking lot area was released from ATF and Fire Marshall. Sampling of containment pond was complete. Samples were delivered to Energy Labs College Station to analyzed for TPH, BTEX and RCRA 11. **(8/18)** - Washing of City of Conroe Excavator and preparation of front parking lot for washing was started. **(8-19)** - Front parking lot was washed and with water and BioWash. Wash water was contained and pumped into a frac tank. Met with construction company to evaluate site for demolition. Remediation Plan sent to TCEQ for approval. **(8-20)** Because of rainy weather condition onsite water levels were monitored no work was done pending TCEQ approval of Remediation Plan. **(8/21)**- Front north driveway was washed from equipment tracks. All personnel on standby waiting on program approval .

