

**DO NOT ISSUE ANY HOT WORK PERMITS UNTIL FURTHER NOTICE.**

# **SOUTH PRODUCTION NOTES**

**June 26, 2014**

**Day Shift**

**BASF EMPLOYEES**

**55 Last Recordable**

**360 Last Lost Time**

## **#1 MED / AI 5655:**

**Continue running.**

**Midnight shift: Continued to run.**

**Day shift:**

**Afternoon shift:**

## **#1 RC / AI 5655:**

**Continue running.** Calciner is at temperature. Granulator needs to be on.

**Midnight shift: Continued feeding.**

**Day shift:**

**Afternoon Shift:**

**Exhaust to Trimer**

## **#2 MED line/ Cu-0860:**

**Restarted line (Cu 3818 lot 469 bags 12-17, lot 470 all bags good to go).**

**Continue running.**

**Midnight shift: Continued to run.**

**Day Shift:**

**Afternoon Shift:**

## **#2 RC/ Cu-0860:**

**Continue running.**

**Midnight Shift: Continued to feed. Still having issues getting feed rate up.**

**Day shift:**

**Afternoon shift: Adjustment made to temp and rate. Keep making adjustments until SA is within range.**

**Exhaust to F1**

## **TANK 7 / AMT for D-1799 NAQ:**

**Continue to monitor the tank.**

**Midnight shift: Monitor tank.**

**Day shift:**

**Afternoon Shift:**

## **Old Pfaudler D-1799 NAQ:**

**Continue on.**

**Midnight Shift:** Continued on. Rinsed out some cone totes to use.

**Day Shift:**

**Afternoon Shift:** Making batches after engineer gave the ok to run with the exception of the bag across from #1RC.

### **#3 Dryer / D-1799 NAQ:**

**#3 dryer is lit and ready to go.**

**Midnight Shift:** Did not feed dryer due to elevator being down.

**Day shift:**

**Afternoon Shift:** We can start running product once we make batches on the Pfaudler.

### **#3 RC / D-1799 NAQ:**

**Calciner is lit and up to temperature. Will need to perform the calciner walk through check sheet before starting the feed.**

**Midnight shift:** No change.

**Day shift:**

**Afternoon Shift:**

**Exhaust to CTO**

### **#4 RC / Cu-0226:**

**Continue running into drums.**

**Midnight Shift:** Continued to run.

**Day shift:**

**Afternoon Shift:**

**Exhaust to Trimer**

### **#5 RC / Cu-3818:**

**Continue On.** We will only use Phibrotech copper and the material will be discharged onto a 120 bag. Knockers installed.

**Midnight Shift:** Continued on.

**Day shift:**

**Afternoon shift:**

**Exhaust to 5A DC**

### **#6 RC / Clean for Spheres:**

Finish walk through and cleaning as needed as manpower permits. Calciner will be down the rest of the week. When starting back up, do not use burner #9 per Elliott.

Midnight shift: Did a final clean up on the dryer.

Day Shift: No activity.

Afternoon shift:

### **Exhaust to Sly Scrubber**

### **PK Blender / Hold for Pill Mix:**

PK and building 9 cleaned. **HOLD**

Midnight Shift: No change.

Day shift:

Afternoon shift:

### **New Pfaudler / Clean for Cr-5655:**

Prepare to repair Pfaudler/ vacuum lines were acid washed and rinsed.

During nozzle and screen change (completed), operator noticed corrosion falling out of pfaudler (came from around the vacuum arm flange). Production team and maintenance notified via email with pics...need to inspect further and receive guidance on what to do next. Liquid weigh tank was also cleaned.

**Maintenance called in contractor for inspection and repairs as needed. Actual date of repairs TBD.**

Midnight shift: No change.

Day shift:

Afternoon Shift:

### **Abbe Blender:**

**HOLD. Waiting on next run.**

Midnight shift: Hold.

Day shift: HOLD

Afternoon Shift: Hold

### **National Dryer / Clean for 5655:**

**Schirmer finished bead blasting. Final operator cleaning and setup required.**

Midnight Shift: No activity

Day shift:

Afternoon Shift: Cleaning Schirmer's mess.

### **Tower 3 / start Cu-0860:**

**Loaded and running Cu-0860 Lot 152.**

Midnight Shift: Continued to run. Should be two days away from being done.

Day shift: Running.



Afternoon shift:

### **Tower 6 / Cu-1230:**

**Loaded and Running.**

Midnight Shift: Loaded and running. Two more days to go.

Day shift: Continue running.

Afternoon shift:

### **North Screener / DPT 101:**

**Awaiting material from Tower 3.** We need to double band all of the socks to the bins BEFORE OPENING ANY BINS – use the newly acquired adjustable quick disconnect hose clamps. Make sure that we hit the MOD rate.

Midnight shift: Continued on.

Day shift: Continue.

Afternoon Shift:

### **South Screener / Cu-1230:**

We need to double band all of the socks to the bins BEFORE OPENING ANY BINS – we have now in place the newly acquired adjustable quick disconnect hose clamps .

Midnight shift: Continued to run.

Day shift: Continue.

Afternoon Shift:

### **#2662 (east) Pill Machine / Zr-0403 1/8: Hold**

DC back together, pill machine in place. East machine not started yet. Look at changing all DC and delivery hoses, as needed.

Midnight shift: No activity

Day Shift: No activity

Afternoon shift:

### **#2664 (west) Pill Machine / Zr-0403 1/8: Hold**

DC back together, pill machine in place. West machine was tested and looked / sounded good. Look at changing all DC and delivery hoses, as needed.(6/17/14)

Midnight shift: No activity

Day Shift: No activity

Afternoon shift: No activity

### **TK #2 / V 2010:**

Running a sample car that was loaded on day shift Wednesday.

Midnight shift: Adjusted temperatures.

<b>Day Shift:</b> <b>Afternoon shift:</b>
----------------------------------------------

**Miscellaneous:**

**Vertical dust collector – Ameriwaste will be taking down clean side duct work and cleaning top of dust collector and duct (Wednesday / Thursday). Maintenance is still working on roto-lock. Once all is done – bags can be re-installed.**

**Work Orders:**

**\*Submitted for assistance pumping out bldg. 31 elevator pit**

**\*Submitted for corrective action on tower 3 vibrator (poor operation)**