

SOUTH PRODUCTION NOTES

August 12, 2014
Afternoon Shift

BASF EMPLOYEES
44 Last Recordable
407 Last Lost Time

Building 9, 16 and 31 are regulated. Get All Required Samples and Surface Areas

Priorities 1 through 8 are basically all the same priority, should be considered urgent and will require call outs for maint. issues and/or processing issues.

- 1) Reduction Tower Screeners
- 2) Reduction Towers
- 3) #3 Line/#3RC
- 4) West Pfaudler/National Dryer/#4RC
- 5) #1 Line/#1 RC
- 6) #2 Line/#2RC
- 7) #5 RC
- 8) Horne Tabletting
- 9) #6RC

#1 MED / AI-5645:

Continue to make batches. Turned the cooling water to the barrel on the extruder – it was turned off – leave it on.

Midnight shift: Maintenance was contacted by previous shift GL. Expect extruder to be repaired in the morning.

Day shift: Still having electrical issues (extruder kicking out). Electricians working on it as of 1:00 pm

Afternoon shift:

#1 RC / AI-5645:

Continue to feed. Still high NOx product, so be aware of and routinely monitor suction and Trimer status.

Midnight shift: Continued on.

Day shift: Continue feeding...running low so watch that hopper does not run empty

Afternoon shift:

Exhaust to Trimer

#2 MED line/ Cu-0860:

Restart when we get the auger back from maintenance. We can add an additional 10# of water beyond what the chart says per the engineer. When we re-start the line we will still need to continue to check every batch before dropping per J. Bodmann. DC #2 work (blow downs) completed.

Midnight shift: Barrel and auger were installed. The pulva was drummed off as the material was deemed too dry to run by GL. The extruder was re-started.

Day Shift: Continue...keep running. We are instructed to run continuously when we restart. It is ok to add an additional 10# of water beyond what is on the chart.

Afternoon Shift:

#2 RC/ Cu-0860:

Continue to feed and see Bodmann's e-mailed sample instructions.

Hold onto and do not feed bags roped off until advised.

Midnight Shift: No activity – not enough material in front of the calciner to start the feed. Building feed.

Day Shift: Continue feeding and sampling as before

Afternoon shift:

Exhaust to F1

#3 MED / Cleaning for D-1794:

Continue to clean and follow the clean up instructions.

Midnight Shift: Dryer is being vacuumed yet again.

Day shift: Trying to draw up powder but having vacuum issues.

Afternoon Shift:

#3 RC / Cleaning for D-1794:

All done.

Midnight shift: Running the Al/ox sand through the calciner including the dryer spiral elevator. Sintron was re-installed to run the sand.

Day shift: Extra bodies working on feed hopper to the screener. Should be about ready (see Rosin and Thiery for update/status)

Afternoon Shift:

Exhaust to CTO-is in Automatic

#5 RC / Cu-0539:

Continue to feed. Monitor vac-u-max at the feed and discharge end.

Midnight Shift: Continued on.

Day shift: IMC was working on the Vac-U-Max rotolock on feed end. Trying to get this resolved so we can restart. Check with Callihan for update (Dave).

Afternoon shift:

Exhaust to Trimer through DC

New Pfaudler / D-1145 SNAP next:

Down until we get the chrome pump replaced. Watch the level on the chromic acid tank. We should not have to shut down the pfaudler to make a tank. It can be made on the same shift that we run the pfaudler. Should make 2 Batches per Shift.

Midnight shift: On hold.

Day shift: Waiting on chrome pump

Afternoon Shift:

National Dryer / Cr-1145 next:

Continue feeding as material is available. **Target = 700 lbs. per hour.**

Midnight Shift: No activity.

Day shift: Cleaned all around the national Dryer (feed end, discharge, sides, floor)

Afternoon Shift:

#4 RC / Cr 5655 done:

Out of feed, Cr 1145 next

Midnight Shift: No activity as material is but trickling out of the calciner.

Day shift: hold

Afternoon Shift:

Exhaust to 4A DC

#6 RC / D 5202

Continue to feed and make sure we get people scheduled to repack the buggies. **Need to clean under the feed end of the dryer throughout the shift.**

Watch dryer and calciner feed rate.

Midnight shift: Continued on. No repacking done on second shift as 11 of the buggies were full.

Day Shift: Continue, also repacking end of day shift
Afternoon shift:

Exhaust to Sly Scrubber
Old Pfaudler / Clean for D-1795:

Continue with the

Midnight Shift: No activity.

Day Shift:

Afternoon Shift: No change.

Tower 3 / Cu-1986:

Continue On.

Midnight Shift: Running.

Day shift:

Afternoon shift: Start up at 11am. Still running.

Tower 6 / Cu-1986:

Continue on

Midnight Shift: Running.

Day shift:

Afternoon shift:

North Screener / Cu 1986:

Re-assembled and running. Currently using an adjustable clamp with a quick disconnect instead of the bungee cord to hold the liner around the discharge chute. So far is working very well.



Midnight shift: Assembled for Cu-1986 and started to run.

Day shift: Continue, however we are nearly out of green drums.

Afternoon Shift:

South Screener / Switching to Cu-1986:

Continue On. When finished will change it to Cu-1986 as well.

Midnight shift: E-474 completed. Screener pulled apart and washed. Drying.

Day shift: Still need to re-assemble, however we are nearly out of green drums.
Afternoon Shift:

#2662 (west) Pill Machine / Zr-0403 1/8:

Continue running. Allen head cone disc was looked at by maintenance and is now operable...enough. A work notification was written to check the DC – 934337722.

Midnight shift: Running.

Day Shift: Down, waiting for front scraper table wiring to be corrected

Afternoon shift:

#2664 (east) Pill Machine / Zr-0403 1/8:

Continue running. DC back together, pill machine in place. West machine was tested and looked / sounded good. Bag #6 was handpicked and was completed.

Midnight shift: Running.

Day Shift: Continue

Afternoon shift:

TK #2 / V 2046 blends:

Continue with blends.

Midnight shift: Continued on.

Day Shift: 2 bags on floor

Afternoon shift:

PK Blender / Pill Mix:

On hold until we get more sterotex.

Midnight Shift: No activity.

Day shift: No change.

Afternoon shift: No change.

Abbe Blender:

HOLD. Waiting on next run.

Midnight shift: Hold.

Day shift:

Afternoon Shift:

Building 27 Belt Filter / Cu-5020 Trials next week:

On hold.

Midnight shift: No activity as stated on first shift's note.

Day shift: Last batch was not made (dryer issues). No other activity, however need to make sure 5 tank continues to agitate and recirculate. Have someone periodically watch this. Noemi and Jeff will advise with further instructions.
Afternoon Shift:

Miscellaneous:

- 1. Work notification has been written to repair the handles on the doors of all of the mixers. Most of the doors have broken eyelets. We cannot hook the chains and then can't hold the doors up while inspecting the mixes. (UPDATE: #2 mixer door handles repaired. Will schedule #1 and #3 when they become available).**
- 2. Work notification has been written to fix the horn on the alumina gel forklift and the smoking on the 474 forklift at the towers.**

Sampling requirements when we restart on MED #2:

Mixer: MUST be checked before dropping - then get a sample of the wet mix and seal it up so it stays wet – all batches please.

Dryer: Every batch off the dryer must be sampled.

Calciner: Run empty before feeding this material, then using the same temp setpoints as before start calcining it. Get a SA on the material off the calciner about 20 minutes after it first exits the calciner. Adjust the temps to get SA in spec or call Bodmann for advice. SAMPLE off the calciner BEFORE spiral once per hour. Sample off the BAG if possible as well (or at least every bag change).