

SOUTH PRODUCTION NOTES

Aug 25, 2015
3-11 Shift notes

BASF EMPLOYEES
271 Last Recordable
203 Last Lost Time

Freight Elevator in 31 is temporarily repaired. Please see instructions before using.

#1 MED / AI 3952:

Waiting for maintenance on the end seals and also on the valve for the F-1 line that connects to the top of the mixer. Still in process.

#1 RC / AI 3952:

Hold for material. Cleaned out side door on feed end and under drum (dust/fines discharge). Keep an eye on this and clean it out each shift. Will need to stop when engineer advises (Trimer must be available for first west pfaudler batch of 4601). Feed off middle midnight shift. North end seal on mixer needs repaired (work order submitted).

#2 MED line / Cu 0860:

On hold.

#2 RC/ Cu 0860:

Finishing up the last of what we need to feed including the three drums to refeed.

#3 MED line / D 0715:

Ready to start on second shift.

#3 RC / Clean for D 0715:

Calciner was flushed with two drums of AL oxide over the weekend. Will need to set up screener for D 0715.

#4 RC / D-0222 next

Need to reassemble and light calciner. Screener will need to be changed over to a .084 x ¼ and a 12 mesh.

#5 RC / Catoxid:

Calciner needs put back together.

#6 RC & Dryer / D 1756

Continue feeding. Keep the feed rate up when running. We will need to make up for lost time. Keep an eye on the Sly scrubber exhaust. The exhaust valve on the second floor of building 27 is stuck half way open. IMC is working on it and ordering parts so we can baffle back the suction on the dryer.

West Pfaudler / 4601

Solution made afternoon shift and carbon loaded into pfaudler. Had to stop midnight shift due to trimer chem tank pump not working and faulty pressure gauge on pfaudler lid. Work orders written for both...still waiting on a pressure gauge.

East Pfaudler/ D 1756:

Continue on.

6 Tank:

Tank empty

7 Tank:

Cleaned and rinsed

National Dryer / D-0222.

Belt cleaned, hold.

PK Blender: Catoxid

Catoxid batches started. We will need to put the cardboard around the bags off of the PK before moving them. Make sure room is cleaned. There cannot be chrome built up anywhere.

Abbe Blender: D 5206 is next

Tagged out of service until gate is repaired. Will also need to walk through piping and other inspections with Lucas soon, as D 5206 will be coming in a few weeks

Need to install a new HF Pump soon. WOW

Tower 3 / E 474:

Unloaded, down until next E 474 load arrives from Erie. May be several days.

Tower 6 / Cu 0860:

Running. Should go through late day shift Tuesday.

North Screener / Cu 0860:

Continue on.

South Screener / E 474:

Screener was set up today. Continue screening.

#2662 (west) Pill Machine / AI-3915:

Running, but having issues with faults.

#2664 (east) Pill Machine / AI-3915:

Having issues with broken inserts.

TK #2 / V 2010:

Done.

TK #4 / 2508 next:

Continue. Mill 2046 drums between catch ups.

Harrop Kiln / AI 3920:

Loading and Unloading.

Building 27 Belt Filter / 5020:

Down. The belt needs to be changed out. Maintenance is scheduled to do this on Wednesday. Also, Gem is changing out the vacuum pump.

PRODUCTION PRIORITIES:

- 1) #6RC/East Pfaudler
- 2) Horne Tabletting/Harrop Kiln

- 3) West Pfaudler
- 4) South Precip/Dry
- 5) #4 Tunnel Kiln/Ross Mixer
- 6) #2 RC North
- 7) #4 Calciner
- 8) #2 MED/#2RC
- 9) #3 MED/#3RC
- 10) #5 Calciner
- 11) #1 MED/#1RC
- 12) Reduction Towers