

# SOUTH PRODUCTION NOTES

May 25, 2016

3-11 Shift Notes

**BASF EMPLOYEES**

179 Last Recordable

246 Last Lost time

**Title V Notes:** Trimer – has been locked out for the work on Wednesday. Will need to reopen all the slide gates leading to Trimer. Have all been closed as part of the work.

F1 – we need to drain half a tote from F1 per day on 2<sup>nd</sup> shift to get rid of Moly.

**Need to sample B31 sump every shift so we don't overflow.**

CTO – is online and running – need to look at changing the HEPA filter soon.

## #1 MED / AI 4126:

Cleaning done. Need to communicate with the powder room guys that the filter receiver has been filled with old style filters. Need to watch HEPA closely. Plan on starting extruding Friday morning.

## #1 RC / AI 4126:

Some touchup cleaning has been completed, need Kristen to do walk through.

## #2 MED line / Styrene:

Continue making batches. Did not run on first shift due to ERT event. Continue on seconds.

Green drums are the only drums to have dry ice put into them. Only the Green drums vent outward.

## #2 RC / Styrene:

Continue feeding. New chute into syntron was shortened because material was not flowing properly. Need to run MED have only two bags left to feed.

We need to drain half a tote from F1 per day to get rid of Moly.

## #3 MED line / D-1708 NAQ:

Continue making batches.

**Make sure we are greasing end seals once per shift when running.**

## #3 RC / D-1708 NAQ:

Continue feeding.

## #4 RC / D0222:

**Need to continue with cleanup.**

**#5 RC / Catoxid:**

Feed started back up to the calciner and so far we haven't had any issues with the feed end vacumax backing up; keep a close eye on it. Looks like last bag was hung this morning. Will take feed off soon unless more feed can be found.

**FYI – New interlocks are in place for the feed screw - See MOD for interlock instructions.**

When running, feed Hopper should not be filled past 2 feet below the top to allow room for blowdowns. HEPA filter was last changed out 4-1-16 on afternoon shift.

**#6 RC & Dryer / D 1767 NAQ next:**

Continue feeding material that has reach its 12 hour hold time. Ran out of feed on day shift. Should be restarting late on days.

Make sure the material has aged before feeding to the dryer.

Okay to use scale in bldg 27 for check weighing.

**West Pfaudler / X-253 next:**

Continue with 2<sup>nd</sup> batch.

**East Pfaudler/ D 1767 NAQ next:**

Continue making batches

**WE ARE USING THE NEW BLUE BUGGIES.**

**6 Tank: MT:**

MT

**7 Tank: MT:**

Solution has been emptied.

Need to acid wash?

**National Dryer / D-0222:**

Continue cleaning. How close are we to being finished?

**PK Blender / Catoxid:**

Rupp testing flange late on days. Will need to verify with him if it checked ok.

System is locked out and ready for Lucas to repair the line.

Got the Scrubber dP back in range. **NEED TO VERIFY THIS BEFORE EACH BATCH!!!!!!**

**Flow meter is installed but not calibrated yet. DO NOT USE**

DP Gauge should be set at 3.5 and 4.25.

**Abbe Blender / D 5206:**



**HF tote has been closed up and Abbe lid was removed and vessel cleaned out. Cover plates over open hole in floor have been reinstalled.**

**Tower 3 / (E406 Next):**

**Loaded and started on afternoon shift.**

**Tower 6 / DPT 0101 (E406 Next):**

**Down and unloaded. Will need to open top (monitor with SCBA) and does not need washed out. Material for the load is to be here on Thursday or Friday. Need to get top opened up to start on Friday.**

**North Screener / Cu-1155:**

**Screener is set up for Cu-1155. Holding for engineering**

**South Screener / DPT 0101:**

**Continue to run.**

**If you wash down drums with water you need to dry them off – the green drums are very prone to rust.**

**#2662 (west) Pill Machine / Al 3915:**

**Holding for hoist repair. Mazilla has been called. On hold.**

**#2664 (east) Pill Machine /**

**Has been taken down to maintenance for inspection by rewiring company.**

**TK #2 / Zr-0404:**

**Done. Blowers have been turned off and kiln is down.**

**Leave the saggars on - we don't know what product we will be going to next.**

**TK #4 / X-540:**

**Unloading complete and gas shut off.**

**Harrop Kiln / Al-3920 next:**

**Continue to run. We are now loading the front and back saggars with material. MOD has been switched to have 20 drums per lot. Once current bag is empty, only load material off our Horn machine.**

**We will need to start running product from the north end to get quality back on it.**

**Building 27 Belt Filter / Cu 6081:**

**Holding for restart.**

**We have switched to 188 lined super sacks. These will need cardboard sleeves around them and new clean pallets.**

## **PRIORITIES:**

Top 8 should be considered as call out items

- 1) #6RC/East Pfaudler
- 2) West Pfaudler –
- 3) #4 RC/Trimer want to finish all feed by end of day Monday as Trimer will go down Tuesday for getting ready to do an inspection, clean for D-0222 upon Trimer restart
- 4) #1 RC North
- 5) #3 MED/RC/CTO
- 6) #2 MED/RC
- 7) #1 MED/RC
- 8) Reduction Towers/Screening (DPT 101) once complete stay on screening so we can meet customer ship date on both tower Loads
- 9) Harrop Kiln
- 10) South PK
- 11) #5 RC
- 12) Horne Machine
- 13) North CUAPV (to keep #1 RC North running)
- 14) PR2 103 GP
- 15) PR2 AI-3915 T
- 16) Kneader
- 17) PR2 Cu-0864 T