

SOUTH PRODUCTION NOTES

June 4, 2016
Saturday Shift Notes
BASF EMPLOYEES
188 Last Recordable
255 Last Lost time

Title V Notes: Trimer – is running with no leaks. Flow meters cleaned.
F1 – we need to drain half a tote from F1 per day on 2nd shift to get rid of Moly.

CTO – is online and running – need to look at changing the HEPA filter soon.

Please keep the B31 sump locked out. We need to watch sump closely and sample every shift so we don't overflow. Had issues with it filling quickly during pfaudler cooling.

#1 MED / AI 4126:

Continue making batches. Make sure we change out the filters on #1 filter receiver hopper. Remember to grease the mixer end seals.

New auger installed #34. #11 is on the floor waiting for tags to be filled out. Need to watch HEPA closely.

#1 RC / AI 4126:

Continue feeding. Keep an eye on the trimer.

#2 MED line / Styrene:

Has a bent auger and Maintenance needs to repair the liners. Still having issues with the pallet jack but it can be used. Tech looked at it Thursday and is ordering new wheels for the lift. We are going to receive raws labeled RF (contain milled recycle) that we don't want to use until all of the R material is gone.

After batch #155 we are going to hold for an auger change and measurement per Justin. When we double stack the material put an extra pallet in between so people don't accidentally fork the top of the bags.
Green drums are the only drums to have dry ice put into them.

#2 RC / Styrene:

Out of feed.

We need to drain half a tote from F1 per day to get rid of Moly.

#3 MED line / D-1708 NAQ:

Continue making batches. We are to use ½ drum of wet mix in each batch per Bodmann - is in the MOD.

Make sure we are greasing end seals once per shift when running.

#3 RC / D-1708 NAQ:

Currently out of feed. Start back up once we build up some bags on the floor.

#4 RC / D0222:

Continue to run. Feed is in the tunnel kiln area if we run out. SS 116/117 have been refired per instructions.

#5 RC / Catoxid:

Out of feed. Holding.

So far we haven't had any issues with the feed end vacumax backing up; keep a close eye on it.

FYI – New interlocks are in place for the feed screw - See MOD for interlock instructions.

When running, feed Hopper should not be filled past 2 feet below the top to allow room for blowdowns. HEPA filter was last changed out 4-1-16 on afternoon shift.

#6 RC & Dryer / D 1767 NAQ:

Continue feeding material that has reached its 12 hour hold time.

Screener oversized chute needs to be repaired going to the spiral, not creating a mess. Walked job through with Page, will do during next clean up.

Make sure the material has aged before feeding to the dryer.

Okay to use scale in bldg 27 for check weighing.

West Pfaudler / X-253:

Two more batches (including the one in the pfaudler) to go.

Need to unlock west sump when cooling starts on the pfaudler so that we don't flood out the dept.

East Pfaudler/ D 1767 NAQ next:

Continue making batches. Last batch will be #35.

WE ARE USING THE NEW BLUE BUGGIES.

6 Tank: MT:

Empty.

7 Tank: Cu 0226 Solution Next:

Need to rinse tank and can make up solution some time this weekend if manpower allows.

National Dryer / D-0222:

Continue cleaning. Schirmer to soda blast.

PK Blender / Catoxid:

We can run batches thru the weekend then we need to have it washed out so that it is ready for lining patching on Monday.

Need to screen graphite and sterotex Sunday night. 3 batches worth.

Check bag house DP before starting each batch.

Flow meter is installed but not calibrated yet. DO NOT USE

DP Gauge should be set at 3.5 and 4.25.

Abbe Blender / D 5206:

HF tote has been closed up and Abbe lid was removed and vessel cleaned out. Cover plates over open hole in floor have been reinstalled.

Tower 3 / Cu 0860:

Tower unloaded and has been washed out.

We can reload the tower with 0860 then hold for Kristen to say that it is good to start up.

Tower 6 / E 406:

Running – continue.

North Screener / Cu-1155:

Screener is set up for Cu-1155. Holding for engineering

South Screener / E406:

First lot is finished on screening. Holding until next tower down.

If you wash down drums with water you need to dry them off – the green drums are very prone to rust.

#2662 (west) Pill Machine / AI 3915:

Clean machine and continue running. We will not be sending out the machine until we are finished with the AI- 3915. WOW for changing the oil pump and replacing gasket on oil filter.

#2664 (east) Pill Machine /

Okay to start once cleaned and assembled. Currently having some issues getting it to run. It is having faults that we don't know how to clear.

TK #2 / Zr-0404:

Done. Blowers have been turned off and kiln is down.

Leave the saggars on - we don't know what product we will be going to next.

TK #4 / X-540:

Unloading complete and gas shut off.

Harrop Kiln / AI-3920:

Currently out of material and almost done unloading. Waiting for feed from the North end, they are not running their pill machines this weekend. Justin would like us to use the most recent material off the pill machines first. We are now loading the front and back saggars with material. MOD has been switched to have 20 drums per lot.

Building 27 Belt Filter / Cu 6081:

Waiting for copper to be back up and running before restarting.

We have switched to 188 lined super sacks. These will need cardboard sleeves around them and new clean pallets.

PRIORITIES:

- 1) #6RC/East Pfaudler
- 2) West Pfaudler
- 3) #4 RC/Trimer
- 4) #1 MED/RC
- 5) #1 RC North
- 6) North CUAPV (to keep #1 RC North running)
- 7) Reduction Tower Screening (E-406 TR)
- 8) #2 MED/RC
- 9) #3 MED/RC/CTO
- 10) Horne Machine(s)
- 11) Harrop Kiln
- 12) South PK
- 13) #5 RC
- 14) South Precip/APV
- 15) PR2 103 GP
- 16) PR2 AI-3915 T
- 17) Kneader
- 18) PR2 Cu-0864 T
- 19) South Precip/APV

