

SOUTH PRODUCTION NOTES

Nov 9, 2015
3-11 shift Notes

BASF EMPLOYEES

50 Last Recordable
50 Last Lost Time

SAFETY Notes: PPE is the last line of defense to prevent an injury. Be sure to wear it. Remember eyes are priceless, eye protection is cheap.

Title V Notes:

#1 MED / Clean for X 253:

Solutions for the product have been taken to the 3rd floor.

Justin is ok with clean up. We need to unlock the MED line and start up the dryer as soon as Ace has finished with the oscillating belt.

Needs to be ready by morning for trial.

The powder room also need to be finished up. Station #1 and Station #4/minor hopper need to be cleaned out and put together for the morning trial. Morning shift started working on it.

#1 RC / X253 next:

We still need to clean out the hopper, syntron, and follow cleaning instructions for the calciner.

Justin would like Silica sand to be run thru the calciner.

Calciner is running in reverse. Continue on clean up.

#2 MED line / D 0768 SSD:

Continue making batches thru midnight shift. Calciner is coming down for day shift tomorrow but we can build up some feed.

#2 RC/ D 0768 SSD:

Bring the calciner down to 300 deg on midnights shift for the day shift burner work on tuesday.

Need to refeed Bags 1 and 2 from Lot 242 they are sitting on the first floor with caution tape around them. Feed them at temps.

CTO is still having suction issues. Running calciner #2 it the priority to run.

Trying to see when we can get Ameriwaste in to clean out the CTO line.

#3 MED line / AI 5637:

Holding off until we can get the calciner running again.

Ameriwaste to come in on Tuesday.

Can restart when calciner is running. Vent piping has been fixed.
End seals will need greased once a shift.

#3 RC / AI 5637 :

We need to bring the temps on the calciner down to 300 and hold the calciner for burner tuning and line cleaning on Tuesday.
Ameriwave to be in on Tuesday to inspect/clean the line.

#4 RC / D-5206:

Feed started on day shift. continue
Continue running as feed is available.

#5 RC / Hold for refractory repair:

We need to finish up cleaning the calciner so that we can run on Thursday.
Refractory was finished on Friday, when starting up we need to bring up at 100 deg per hr.
Elliott to do burner tuning as soon as GEM is finished.
Cartridges have been installed
Need a WO to reinstall feed end rotolock.
WOW for the 5A blowdowns again. They are still not working well

#6 RC & Dryer / D 0754:

Continue. Keep feed rate up as this is the plant's top priority.

West Pfaudler / D 4601

Gredco is here to look at the repairs. Hopefully will be complete by Tuesday afternoon.
Will start back up when repairs are complete.
Bag of material is by F2 Scrubber tank.
On the new panel-view, Kirk has added a pfaudler lid pressure average in the upper left corner. It is not really giving us a good number as to the pressure in the pfaudler.

East Pfaudler/ D 0754 (ICR 220 L) next:

Continue to run.
D0704 is located in the far south rail shed.

6 Tank: Tank empty

7 Tank: Cleaned and rinsed

National Dryer / D-5206.

Hold off feeding until GEM is out of the way. Need to make sure that batches are being drained properly.

Watch buggies for leaking solution and clean up immediately.

PK Blender - hold:

PK has been washed out.

Floor has been washed down.

Dust collector can be blown down by switching the magnahelic gauge to 0 and then shutting off the blower when it starts to blow down.

DC gauge has been added to the Wonderware and has been moved over to near the weight tank.

Gauge should be reset at 3.5 and 4.25

Abbe Blender: D 5206

Will continue to make batches as able (manpower).

Run 2 batches using raws from lots 481 or 486 and then one from 490. In MOD

Make sure batches are drained properly.

HF CD and sign in sheet are on Andrews desk.

Operators may need a refresher on HF and procedures for running 5206.

Tower 3 / QVAM next

May switch to DPT 101 sometime next week.

Tower 6 / DPT 101:

Trane came out today to inspect glycol unit and found that we were not getting good flow due to shutting down tower 3. They opened the bypass to get flow up and it is working good now.

Do not unload tower when done. Will need to coordinate with GL and Engineering.

Cu-0860 repacking in screening room:

Continue repacking. Drums to be inspected are across from #2 calciner.

Need to talk with operators about changing out labels in kind. We are not using only the non-ghs lables.

Continue with inspection and repacking/repainting of lots 341-349 and 363-369.

Be certain that every drum completed is logged.

Steam heater was turned on in screening room.

North Screener / DPT-0101:

New screens are on order by Kristen. Make sure they are installed before screening any DPT-0101

South Screener / DPT-0101:

New screens are on order by Kristen. Make sure they are installed before screening any DPT-0101

#2662 (west) Pill Machine /

Back together and holding

#2664 (east) Pill Machine /

Back together and holding.

TK #2 / down:

Unloaded all cars for refractory repairs.

TK #4 / Cu 0540:

Continue loading and unloading. Make sure that all saggars are filled properly.

Milling V 2046:

Milling has been completed. Samples have been taken down to the lab.

Harrop Kiln / Al 3920:

All material is finished. Need to evaluate if we can rebuild the cars while it is down.

Building 27 Belt Filter / Cu 0535:

Started trial up after controls were worked on. Jack will be continuing to make a strike on afternoon shift and then restarting in the morning.

When receiving Copper nitrate from the North end, it will be necessary to have the suction at -5 or more on the scrubber to tanks 109/110 in order for the North end to get their prompt to send the solution.

PRODUCTION PRIORITIES:

- 1) #6RC/East Pfaudler**
- 2) West Pfaudler/Trimer**
- 3) South Precip/Dry**
- 4) #2 RC North**
- 5) #3 MED/#3RC - Change over from Al-4126 to AL-5637**
- 6) #2 MED/#2RC**
- 7) #1 MED/#1RC - Start clean up from Al-5637 to X-253 Base**
- 8) Abbe/National Dryer/#4 RC - Run as qualified labor is available**
- 9) Reduction Towers - Adjust drums from last load of QVAM**