

SOUTH PRODUCTION NOTES

Sept 30, 2015
3-11 Shift notes

BASF EMPLOYEES

8 Last Recordable

8 Last Lost Time

#1 MED / AI 5637 next:

Clean up instruction from John Bodmann are as follows:

*Powder room...empty the Pural station and replace with Versal B for the upcoming AL 5637 product. No water....OK if less than 50 lbs of Pural left in station

*Filters: No need to change

*Mixer: If a bunch of loose material in there, clean out a bit. Don't bother scraping walls down. DONE

*Pulva: Vacuum loose material DONE

***Extruder:** barrels have been taken to maintenance for changing out. Auger is also in maintenance for the wiper blade to be removed. **Still not done as of late day shift Wednesday.**

*Dryer: Quickie vacuum material. Completed last Friday

Finish items in yellow. Need to verify that the auger has been pulled and replaced.

#1 RC / AI 5637 next:

Need to verify whether roller thrusters completed or not.

Will then need to reverse calciner and get cleaned out once work is completed.

Screener has already been changed out and spiral has already been washed down.

#2 MED line / Cu 0560 next:

Started cleaning for next product. Extruder auger and barrel have been installed. Cleaning sheet on GL's desk.

Mixer is clean and ready for maintenance to remove a plow.

#2 RC/ Cu 1202 pills done, Cu 0560 next:

Down for cleaning

#3 MED line / D 0704:

Continue. Packing on the West end seal has been tightened and a 5 gallon bucket of grease has been brought to the department to use to get us going.

End seals will need greased once a shift.

**Need to find out where we get grease from as we only have a 5 gallon bucket.
WO is also in for leaking ball valve on weigh tank.**

#3 RC / D 0704:

Continue.

#4 RC / D 0222:

**Working on stage 2 pump, then Elliott was to address the pressure drop issue on Wednesday. When trimmer is fixed, feed the one batch made on the PK. Need to start with empty fines drums, but put this re-impregnated batch into the bag currently on the calciner discharge.
Discharge vibrator is making a lot of noise, WO written.**

#5 RC / Cu 0559 next:

Continue

Take a surface area on every bag.

#6 RC & Dryer / D 1765 LAQ next:

Continue and follow the clean-up sheet.

West Pfaudler / 4601

Started 2nd batch on afternoon shift. Got to through the 1st impreg OK but during steam drying the pfaudler began to NOx again at around 180 degrees. ERT called out and addressed issue, pfaudler is down until further notice. Will discuss event during production meeting and subsequent AIM review before determining when to restart. HOLD

East Pfaudler/ D 1781 done, D 1765 LAQ next:

Pfaudler has been rinsed out. Lid is off. Per John Bodmann, pfaudler was clean enough for D 1765.

6 Tank:

Tank empty

7 Tank:

Cleaned and rinsed

National Dryer / Clean.

National dryer was lit on day shift Monday.

PK Blender: D 0222 impregs:

1st of 4 batches made, holding until 1st batch calcined to confirm results through calciner.
Dust collector will need to be blown down by switching the magnahelic gauge to 0 and then shutting off the blower when it starts to blow down.
Gauge should be reset at 3.5 and 4.25

Abbe Blender: D 5206 is next

Tested on Sunday afternoon, OK.
Need MOD and instructions printed off.
Need a list of operators that have been trained to work with HF.
HF CD is on Andrews desk.
Operators may need a refresher on HF and procedures for running 5206.
Leak on the scrubber water flow meter. WO has been entered to replace flow meter. Flow meter has been pulled. Waiting on parts.

Lucas verified that the pipe and pumps are working properly.
There is one pump that is leaking but is not hooked up to the system, it has been locked out for the upcoming 5206 run.

Tower 3 / DPT 101:

Loaded and running, should be finished on Wednesday afternoon - hold for IH monitoring on Thursday morning.

Tower 6 / DPT 101:

Reloaded on second shift and running.

Cu-0860 repacking in screening room:

Need more drums. Need to complete 9 drums that are in the warehouse. Holding for weather to touch up drums.

North Screener / DPT-0101:

Continue screening with manpower. Will need to set up the Cu 0860 repack station as we have more drums to inspect and either repack or repaint. Lot 340 drums 1-8 and 27 should be in warehouse, but DO NOT move Cu 0860 drums to the screening room if the weather is bad.

South Screener / DPT-0101 next:

Continue screening with manpower.
Need to find out if fish placards need to be installed on drums.

#2662 (west) Pill Machine /

Down for cleaning, retooling. Table seals in, need to install

Work order in for wiring feeder plug.

#2664 (east) Pill Machine /
Down for cleaning, retooling. Table seals in, need to install

TK #2 / down:

Done.

TK #4 / Cu 0540:

Continue.

Hydraulics have been fixed and we are running although small hydraulic leak was detected. Also, kiln has periodically stopped. Make sure GLs and maintenance are notified when this occurs. Still having intermittent issues with the scale head shutting off and then turning back on.
NOTE: BI Mill done for now.

Harrop Kiln / Al 3920:

All material is finished.

Building 27 Belt Filter / 6081:

Started back up on midnight shift. Moore Britesorb to be lifted early on afternoon shift.
Still waiting on parts for tank 4 repair.

PRODUCTION PRIORITIES:

- 1) #6RC/East Pfaudler**
- 2) West Pfaudler**
- 3) #5 Calcliner change over**
- 4) South Precip/Dry**
- 5) Reduction Towers**
- 6) #2 RC North**
- 7) #3 MED/#3RC**
- 8) South PK/#4 RC for D-0222 Re-impregs**
- 9) #2 RC South**

10) North PK/Wyssmont
11) #4 Tunnel Kiln