

COUNTY SANITATION DISTRICTS OF LOS ANGELES COUNTY

1955 Workman Mill Road, Whittier, CA 90601-1400 Mailing Address: P.O. Box 4998, Whittier, CA 90607-4998 Telephone: (562) 699-7411, FAX: (562) 699-5422 www.lacsd.org

GRACE ROBINSON HYDE Chief Engineer and General Manager

March 11, 2014 File No. 31-320.10

Mr. Chris Marks Terra Renewal 12812 Valley View St., #9 Garden Grove, CA 92845

Dear Mr. Marks:

Transmittal of LACSD JWPCP and Lancaster Water Reclamation Plant Biosolids Report

Attached please find the LACSD JWPCP and Lancaster Water Reclamation Plant Biosolids Reports for January 2014. The Reports includes the following data for your files:

Biosolids - total and soluble metals

digester performance

detected priority pollutants

miscellaneous constituents

I certify, under penalty of law, that the Class B pathogen reduction requirements in 503.32(b)(3) and the vector attraction reduction requirements in 503.33(b)(1) have been met. These determinations have been made under my direction and supervision in accordance with the system designed to ensure that qualified personnel properly gather and evaluate the information used to determine that the pathogen requirements and vector attraction reduction requirements have been met. I am aware that there are significant penalties for false certification including the possibility of fine and imprisonment.

I certify, under penalty of law, that the biosolids produced at JWPCP are non-hazardous in accordance with Title 22, California Code of Regulations (CCR), Division 4.5, Chapter 11, Article 3, Section 66261.24(a)(2)(A) Table II (Priority Pollutant Metals).

Attached are the analytical testing results for JWPCP in accordance with Title 22, California Code of Regulations (CCR), Division 4.5, Chapter 11, Article 3, Section 66261.24(a)(2)(A) Table II (Priority Pollutant Metals).

Should you have any further questions or require additional information, please contact Matt Bao at (562) 908-4288, extension 2809.

Very truly yours,

Grace Robinson Hyde

Melissa Fischer Supervising Engineer

Monitoring Section

MF:GS:lmb Attachments

Notice and Necessary Information

To be Completed by Preparers of Class B Biosolids

Facility Name: Joint Water Pollution Control Plant (JWPCP)

Monitoring Period: 01/01/2014 to 01/31/2014

1. Pollutant and Nitrogen concentrations (report results in mg/kg on a 100% dry weight basis. Attach lab analyses).

	As	Cd	Cu	Pb	Hg	Mo	Ni	Se	Zn	Org-N	NH ₃ -N	% solids
Result	8.34	6.5	365	16.4	0.88	19.7	51.6	26.2	819	49,000	6,680	29.2
Table 3	41	39	1500	300	17	na	420	100	2800	na	na	na
Table 1	75	85	4300	840	57	75	420	100	7500	na	na	na

Sampling date(s): 01/07/14 Sample Number(s): 14010800328 2. Class B Pathogen Reduction: (Check off and fill in applicable portion) √ anaerobic for 19 days at 35.6 °C (96.1 °F) (range for past month) Class B: either 15 days at 35°C to 55°C or 60 days at 20°C aerobic digestion for ___to ___ days at ___to ___ degrees F / C (range for past month) Class B: time (days) ≥ 20 - 15(temp, degrees C) for times between 40 and 60 days months (attach records of dates in and out) drying beds for to Class B: time > 3 months; 2 months > 0 degrees C (attach lab results) fecal coliform: geometric mean of seven samples = Class B: geometric mean of seven samples is < 2,000,000 mpn lime stabilization: pH at 2 hours after addition = Class B: pH 2 hours after addition of lime is ≥ 12 3. Vector Attraction Reduction: $\sqrt{}$ Option 1: % VS_{in} = $\frac{75}{}$ % VS_{out} = $\frac{59}{}$ % VSR = $\frac{54}{}$ % per Van Kleeck method VAR: VSR > 38% Option 2/3: Bench scale test: % VSR = ____ after _ days VAR: additional VSR < 17% after 40 days (anaerobic), < 15% after 30 days (aerobic) Option 4: SOUR = VAR: SOUR < 1.5 mg O2/hr/gram (dry weight) Option 5: Composted ____ days at temps of ____ to degrees F/C (attach times/temps) VAR: temp > 40 degrees C for 14 days, w/5 days > 45 degrees C Option 6: time alkali added: _____ pH after 2 hours = ___ pH after 22 hours = VAR: pH ≥ 12 for 2 hours after alkali addition, ≥ 11.5 for additional 22 hrs Option 7: % solids = Stabilization method: VAR: stabilized solids > 75% Option 8: % solids = VAR: unstabilized solids > 90% Option 9/10: Applier will inject/incorporate within VAR: injection within I hour, incorporation within 6 hours Certification: I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or the persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. Name and Official Title: Melissa Fischer - Supervising Engineer Phone: (562) 908-4288 Extension 2824 E-mail: mfischer@lacsd.org

Date: 10 Mar 14

Prepared By: G. Salva () Reviewed By: R. Conway R. M. Bao M. M. Copeland MC

January 2014 BIOSOLIDS MANAGEMENT PROGRAM JWPCP Biosolids Cake - Nutrients and Miscellaneous Constituents Mg/Kg Dry Weight (or as indicated)

Sample No.	Date	% TS	Sulfur	PO ₄	NH ₃ -N	Org-N	NO ₃ -N	NO ₂ -N	Boron	Paint FilterTest (ml/100 g)	рН
14010800328	1/7/2014	29.2	37,900	86,800	6,680	49,000	< 137	< 3.42	23.7	< 1.0	8,2
MEAN .		29.2	37,900 37,900	86,800 86,800	6,680 6,680	49,000 49,000	ND ND	ND ND	23.7	ND ND	8.2 8.2

ND = Not Detected

-= No Sample

Statistics use detected values only. A = Lab ID: 14010800329

1st Quarter 2014 BIOSOLIDS MANAGEMENT PROGRAM JWPCP Biosolids Cake - Soluble Metals Concentrations - Mg/L Analyzed by California Title 22 Waste Extraction Test

Sample No.	Date	Al	Sb	As	Ba	Be	Cd	Cr	Co	Cu	Fe
14010800331	1/7/2014	123.000	0.0662	0.140	30.900	< 0.010	0.0063	0,998	0.141	< 0.040	2,280
MEAN		123.000	0.0662	0.140	30.900	ND	0.0063	0.998	0.141	ND	2,28
MEAN MAX		123.000 123.000	0.0662 0.0662	0.140 0.140	30.900 30.900	ND ND	0.0063 0.0063	0.998 0.998	0.141 0.141	ND ND	2,28

Sample No.	Date	Pb	Hg	Mo	Ni	K	Se	Ag	Ti	Sn	V	Zn
14010800331	1/7/2014	0.0504	< 0.0005	0.251	0.957	< 0.040	0.0331	< 0.020	< 0.040	< 0.040	1.770	8.340
MEAN		0.0504	ND	0.251	0.957	ND	0.0331	ND	ND	ND	1.770	8.300
MEAN MAX		0.0504 0.0504	ND ND	0.251 0.251	0.957 0.957	ND ND	0.0331 0.0331	ND ND	ND ND	ND ND	1.770 1.770	8.30 8.34

ND = Not Detected \= No Limit

Statistics use detected values only.

2014 BIOSOLIDS MANAGEMENT PROGRAM

JWPCP Digester Performance

		Detention	
Month	Temp (°F)	Time (Days)	VSE (%)
January	96.1	19	54
MEAN	96.1	19	54

Semi-Annual JWPCP Biosolids Cake Detected Priority Pollutants Mg/Kg on a Dry Weight Basis

Date	1/8/14
Canada Numban	14010800307
Sample Number	1301000309
Constituent	Result (mg/kg)
Arsenic	8.34
Cadmium	6.5
Chromium	66.8
Copper	365
Lead	16.4
Mercury	0.88
Nickel	51.6
Selenium	26.2
Silver	4.06
Zinc	819
Antimony	3.83
Cyanide	2.43
PP'-DDD	0.061
OP'-DDD	0.064
Diethylhexyl Phthalate	209

Notice and Necessary Information To be Completed by Preparers of Class B Biosolids

Facility Name: Lancaster Water Reclamation Plant

Monitoring Period: 1/1/2014 to 1/31/2014

1. Pollutant and Nitrogen concentrations (report results in mg/kg on a 100% dry weight basis. Attach lab analyses).

	As	Cd	Cu	Pb	Hg	Mo	Ni	Se	Zn	Org-N	NH ₃ -N	% solids
Result	8.65	1.1	505	9.68	0.67	13.8	34.0	6.00	2,370	59,100	6,140	18.8
Table 3	41	39	1,500	300	17	na	420	100	2,800	na	na	na
Table 1	75	85	4,300	840	57	75	420	100	7,500	na	na	na

Sampling date(s): 01/07/14 Sample Number(s): 14010800222

2. Class B Pathogen Reduction: (Check off and fill in applicable portion	2.	Class B Pathogen	Reduction:	(Check off and fi	ill in	applicable	portion)
--	----	------------------	------------	-------------------	--------	------------	---------	---

v anaerobic for 68 days at 36.1 °C (97 °F) (range for past month)
Class B: either 15 days at 35°C to 55°C or 60 days at 20°C
aerobic digestion for to days at to degrees F/C (range for past month)
Class B: time (days) ≥ 20 - 15(temp, degrees C) for times between 40 and 60 days
drying beds for to months (attach records of dates in and out)
Class B: time > 3 months; 2 months > 0 degrees C
fecal coliform: geometric mean of seven samples = (attach lab results)
Class B: geometric mean of seven samples is < 2,000,000 mpn
lime stabilization: pH at 2 hours after addition =
Class B: pH 2 hours after addition of lime is ≥ 12
3. Vector Attraction Reduction:
$$ Option 1: % $VS_{in} = 91$ % $VS_{out} = 73$ % $VSR = 73$ % per Van Kleeck method
VAR: VSR > 38%
Option 2/3: Bench scale test: % VSR = after days
VAR: additional VSR < 17% after 40 days (anaerobic), < 15% after 30 days (aerobic)
Option 4: SOUR =
VAR: SOUR < 1.5 mg O ₂ /hr/gram (dry weight)
Option 5: Composted days at temps of todegrees F/C (attach times/temps)
VAR: temp > 40 degrees C for 14 days, w/5 days > 45 degrees C
Option 6: time alkali added: pH after 2 hours = pH after 22 hours =
VAR: pH ≥ 12 for 2 hours after alkali addition, ≥ 11.5 for additional 22 hrs
Option 7: % solids = Stabilization method:
VAR: stabilized solids > 75%
Option 8: % solids =
VAR: unstabilized solids > 90%
Option 9/10: Applier will inject/incorporate within hours
VAR: injection within 1 hour, incorporation within 6 hours

Certification: I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or the persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name and Official Title: Melissa Fischer - Supervising Engineer

Phone: (562) 908-4288 Extension 2824 E-mail: mfischer@lacsd.org

Prepared By: G. Salva Reviewed By: R. Conway RAL M. Bao MB M. Copeland MC

Signature: Date: OMor/4

January 2014 BIOSOLIDS ANALYSES **Lancaster Water Reclamation Plant** mg/kg Dry Weight (or as indicated)

Sample No.	Date	% TS	As	Cd	Cr	Cu	Pb	Hg	Мо	Ni	Se	Zn
14010800222	1/7/2014	18.8	8.65	1.1	79.1	505	9.68	0.67	13.8	34.0	6.00	2,370
MEAN MAX		18.8	8.65 8.65	1.1	79.1 79.1	505 505	9.68 9.68	0.67 0.67	13.8 13.8	34.0 34.0	6.00 6.00	2,37 2,37
		18.8										

Sample No.	Date	% TS	Amm-N	Org-N	NO ₃ -N	NO ₂ -N	PO ₄	K	
14010800222	1/7/2014	18.8	6,140	59,100	< 10.6	5.51	76,600	1,730	
		-							
MEAN		18.8	6,140	59,100	ND	5.51	76,600	1,730	
MAX			6,140	59,100	ND	5.51	76,600	1,730	

^{\ =} No Limit
- = No Sample
Statistics use detected values only.

January 2014 BIOSOLIDS MANAGEMENT PROGRAM

Lancaster WRP Digester Performance

		Detention	
Month	Temp (°F)	Time (Days)	VSD (%)
January	97	68	73
MEAN			70
MEAN MIN	97 97	68 68	73 73

LANCASTER WATER RECLAMATION PLANT 2014 Digester Performance Summary

		HDT (days)	Temperature (degrees F)	VSD (%)			HDT (days)	Temperature (degrees F)	VSD (%)
Jan	Dig 5	76	96	74	Jul	Dig 5			
	Dig 7	64	97	73		Dig 7			
	Dig 8	64	97	72		Dig 8			
	Avg	68	97	73		Avg			
Feb	Dig 5				Aug	Dig 5			
	Dig 7					Dig 7		-	
	Dig 8					Dig 8			
	Avg					Avg			
Mar	Dig 5				Sep	Dig 5			
	Dig 7					Dig 7			
	Dig 8					Dig 8	-		
	Avg					Avg			
Apr	Dig 5				Aug	Dig 5			
	Dig 7					Dig 7			
	Dig 8					Dig 8			
	Avg					Avg			
May	Dig 5				Nov	Dig 5			
	Dig 7					Dig 7			
	Dig 8					Dig 8			
	Avg					Avg			
Jun	Dig 5	1			Dec	Dig 5			
	Dig 7					Dig 7			
	Dig 8					Dig 8			
	Avg					Avg			

HDT = Hydraulic Detention Time

VSD = Volatile Solids Destruction