

DAILY WORK REPORT								
DATE: JANUARY 8, 2014	ATE: JANUARY 8, 2014 TASK ORDER: 0036 PAGE _1 OF1							
WORK SITE NAME: TURKEY BROOK OIL SITE				WEATHER CONDITIONS: TEMPERATURE: <10				
LOCATION (CITY, STATE): OAKVILLE, CT				MOBE/DEMOBE:	START TIM	ie: 0730	Sтор	Тіме: 1500
CONTRACTOR: GUARDIAN ENVIRONMENTAL SERVICES				RM: MIKE	QUINLAN		ı	
TEAM SUBCONTRACTORS: SHAW ENVIRONMENTAL INC.				EPA OSC: TED BAZENAS				
TMC ENVIRONMENTAL				START REP: ROBERT SHARP				
1. Work Authorized by OSC				Work Accomplished				
				(DEFINE QUANTITIES IE, CUBIC YARDS TREATED, ETC.)				
CONDUCT DRAWDOWN TEST ON WELLS WITH SIGNIFICANT OIL				CONDUCTED DRAWDOWN TEST ON WELLS WITH SIGNIFICANT OIL				
AND MEASURE RECOVERY RATE.				AND MEASURED RECOVERY RATE. BAILERS USED TO REMOVE				
				STANDING OIL IN THE 2 INCH WELL WITH OVER 4 FEET OF				
				PRODUCT AND THE 4 INCH WELL WITH OVER 2 FEET OF PRODUCT.				
SET UP SKIMMER EQUIPMENT FOR SKIMMING OIL				SET UP SKIMMER EQUIPMENT FOR SKIMMING OIL. WILL SET UP AND OPERATE ON 1/9/14.				
2. Number of Personnel Authorized (see weekly Work Order)								
,								SCA
				OPERATOR	FORMAN	1		FORMAN
DBA SCA				PBA (OFF	TD Coor	RD.		CHEMIST
				SITE) (OFF SITE)			(OFF SITE)	
NOTE: CTDEP REPRESENTATIVE VISITED THE SITE AND PROVIDED SOME HISTORY ON THE OIL PROBLEM. HE INDICATED THAT THE								
OIL WAS "WAY OIL" THAT IS USED IN THE MACHINE SHOP AND THAT FORMER RECOVERY CONSISTED OF SIMILAR RECOVERY SKIMMER								Y SKIMMER
TO WHAT GES IS USING ON THIS VISIT.  3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED (SEE WEEKLY WORK ORDER)								
	_		_	,	RK ORDER)			
ITEM	QTY	USED	DELIVERY	ITEM		QTY	USED	DELIVERY DATE
PICKUP TRUCK	2	2	1/8/14	Compressor		1	1	1/08/14
INTERFACE PROBE	1	1	1/8/14			1	1	1/8/14
INTERFACE PROBE	ı	1	1/0/14	OIL SKIMMER		'	I	1/0/14
4. SUBCONTRACTORS	: Дитыорі	7ED						
4. SUBCONTRACTORS AUTHORIZED SUBCONTRACTOR NAME				SUBCONTRACTOR SERVICE				
NONE NONE				OUDCONTRACTOR SERVICE				
SIGNATURE OF OSC DATE				SIGNATURE OF RESP	ONSE MANA	GER		DATE