






Durno, Mark

From: [REDACTED] 
Sent: Wednesday, August 16, 2017 9:33 AM
To: George Krisztian; Durno, Mark
Subject: FW: Test Results 
Attachments: UA370 [REDACTED] int 1708227 Report.pdf

From: [REDACTED] 
Date: Wednesday, August 16, 2017 at 9:31 AM
To: [REDACTED] 
Cc: [REDACTED] 
Subject: Test Results





Attached are your recent testing results as completed by [REDACTED]  and [REDACTED]  from the UA370 (Plumbers' Union).

A summary is as follows:

1. Shower: Non-detect for lead. Note this location is outside of any current regulatory requirements.
2. Kitchen Sink: 51 ppb for lead.
3. UA370 Sink (as a control): Non-detect for lead.
4. Meter: 100 ppb for lead. Note this location is outside of any current regulatory requirements.
5. Water Heater: 210 ppb for lead. Note this location is outside of any current regulatory requirements.

Best Regards,

[REDACTED] 
[REDACTED] 
[REDACTED] 