


## Durno, Mark

---


**From:** [REDACTED]   
**Sent:** Thursday, August 17, 2017 8:41 AM  
**To:** Durno, Mark  
**Subject:** Re: Test Results

Yes, I am told in home is all copper too.

Best Regards,

[REDACTED]   
[REDACTED]   
[REDACTED] 

---

**From:** Mark Durno <[durno.mark@epa.gov](mailto:durno.mark@epa.gov)>  
**Date:** Wednesday, August 16, 2017 at 11:05 AM  
**To:** [REDACTED]   
**Subject:** RE: Test Results

Got it. Is the in-home plumbing copper as well?

---

**Mark Durno**  
Homeland Security Advisor  
Emergency Response Branch  
**U.S. Environmental Protection Agency**  
25063 Center Ridge Road  
Westlake, OH 44145  
440-250-1743

---


**From:** [REDACTED]  
**Sent:** Wednesday, August 16, 2017 11:02 AM  
**To:** Durno, Mark <[durno.mark@epa.gov](mailto:durno.mark@epa.gov)>  
**Subject:** Re: Test Results

Copper coming in home - don't know what is from street to curb.

Best Regards,

[REDACTED]   
[REDACTED] 


On Aug 16, 2017, at 10:07 AM, Durno, Mark <[durno.mark@epa.gov](mailto:durno.mark@epa.gov)> wrote:

Thanks [REDACTED]  he has a galvanized service line, correct?





---

**Mark Durno**  
Homeland Security Advisor



---

**From:** [REDACTED]   
**Sent:** Wednesday, August 16, 2017 9:33 AM  
**To:** George Krisztian <[krisztiang@michigan.gov](mailto:krisztiang@michigan.gov)>; Durno, Mark <[durno.mark@epa.gov](mailto:durno.mark@epa.gov)>  
**Subject:** FW: Test Results

---

**From:** [REDACTED]   
**Date:** Wednesday, August 16, 2017 at 9:31 AM  
**To:** [REDACTED]   
**Cc:** [REDACTED]  [REDACTED]   
**Subject:** Test Results

  
[REDACTED]

Attached are your recent testing results as completed by [REDACTED]  and [REDACTED]  from the UA370 (Plumbers' Union).

A summary is as follows:

1. Shower: Non-detect for lead. Note this location is outside of any current regulatory requirements.
2. Kitchen Sink: 51 ppb for lead.
3. UA370 Sink (as a control): Non-detect for lead.
4. Meter: 100 ppb for lead. Note this location is outside of any current regulatory requirements.
5. Water Heater: 210 ppb for lead. Note this location is outside of any current regulatory requirements.

Best Regards,

[REDACTED]   
[REDACTED]   
[REDACTED] 