Page 1

Commen	Page and	Comment	Response
t No.	Section		
	Reference		
1	General	Just a reminder to double–side print all letters and reports.	
2	Section 1 (page	Delete "plan" after "remedial action".	
	1-2)		
3	Sections 1.1	As noted in Section 2.2 of the Remedy Evaluation Work Plan, EPA had	
	(page 1-2), 2.2	completed three Five-Year Reviews and the fourth was underway. At	
	(pages 2-2 to 2-	this time, the fourth has now been completed as well. Therefore, EPA	
	4) and 2.3 (page	leads the effort towards determining the first evaluation criteria from	
	2-4)	the CD, namely, the protectiveness determination. This should be	
		clearly stated throughout the report.	
4	Section 1.2.2	The text at the top of the page would benefit from identification of the	
	(page 1-5)	types of dioxins found e.g., which congeners were found.	
5	Section 1.2.3	Historic fill does exist in the region and, by its nature, is often	
	(page 1-5)	contaminated by metals and other contaminants commonly found in	
		demolition debris and historical, urban-related, solid waste-like	
		materials. However, the second sentence is misleading because it	
		implies that dioxin and VOCs are common constituents of historic fill	
		throughout this region. This statement must be modified to remove the	
		terms dioxin and VOCs, unless documentation can be provided to show	
		that these contaminant groups exist at levels of concern in historic fill in	
		the region. Additionally, the presence of dioxin and VOCs in any fill at	
		the Lister Site is the result of substantial hazardous substance	
		discharges from chemical production activities on the Lister Site. As	
		such, any fill material within the Lister Site cannot be considered	
		historic fill, since material cannot contain any material that is	
		substantially chemical production waste - see N.J.S.A. 58:10B-12.h.(1)*.	
		[*Note: "Historic fill material does not include any material that is	
		substantially chromate chemical production waste or any other	
		chemical production waste or waste from processing of metal or	
		mineral ores residues, slag or tailings."]	

Page 2

_	T		
6	Sections 1.2.3.1	a. Revise and shorten these sections because too much emphasis is	
	and 1.2.3.2	placed on possible off-site sources of contamination and area-wide	
	(pages 1-5 to 1-	contamination. Although other sources of contamination exist in the	
	7)	area, the appropriate focus should be on continued control and	
		remediation of the existing chemical sources and related soil and	
		groundwater contamination directly associated with OU-1. This	
		information is necessary for evaluating improved site control methods,	
		along with development of more permanent remedial actions, to	
		address soil and groundwater contamination associated with OU-1.	
		b. The text on page 1-5 should clarify that the DNAPL observed in 2009	
		in two extraction wells was inadvertently discovered, and there has	
		been no discrete investigation conducted to find DNAPL. The existing	
		extraction wells, monitoring wells and piezometers may not be	
		screened at depths optimal for DNAPL detection. Furthermore, the fact	
		that DNAPL was not reported during construction of the floodwall or	
		other remedial actions at the Lister Site might be because there was no	
		need to look for DNAPL given the nature of the work.	
7	Section 1.2.6	Supplement this section by briefly describing the waste volume	
	(page 1-8)	involved, the manner in which these wastes were treated prior to	
		disposal (i.e., either permanent treatment with post-treatment leach	
		testing, or liquid absorption only) and the location where they were	
		placed (in cell A).	
8	Section 1.2.9	Please add the depth of the slurry wall to the text.	
	(page 1-9)		
9	Section 1.2.10	Add more detail to this section, including the material used, the method	
	(page 1-9)	of construction, how deep the floodwall extends, and its depth relative	
		to the organic silt layer. The Floodwall Record Drawing (3 of 3) (French	
		& Parrello, 09/29/01) indicates that the bottom of tremie concrete	
		between master piles has an elevation of -18.5 feet. It should be	
		clarified that by the Passaic River, the floodwall extends through an	
		organic silt layer that is thin or absent in places and into the deeper	
		glaciofluvial sand layer.	
10	Section 1.2.12	This section should discuss the history of extraction well EW-5 –	
	(pages 1-9 to 1-	operational, then out of service, then fixed just recently. The current	
	10)	rate of groundwater withdrawal should also be provided.	

Page 3

11	Section 2.1.3	See comment 6b above.	
	(page 2-2)		
12	Section 2.2.1	The last sentence of the second full paragraph starting with,	
	(page 2-3)	"Moreover" should be deleted.	
13	Section 2.3	EPA's 5 year reviews and their determinations should be mentioned in	
	(page 2-4)	this section.	
14	Section 2.4	This section references Tables 1 through 3 of the 1985 FS, provided as	
	(page 2-4)	Appendix B. These tables could not be found within Appendix B or	
		elsewhere in the subject report. Tables 1 through 3, the ARARs for this	
		project, should be provided in the body of the RER, and not relegated to	
		an Appendix, depending on the length of the text.	
15	Section 2.5	Contrary to the toxicity claim in this section, a reduction in toxicity has	
	(page 2-5)	not been achieved, because the bulk of the hazardous materials are	
		entombed in place, without treatment rendering them "less toxic."	
16	Section 3	Since the values determined in the PQL study are also used in the	
	(general)	groundwater quality monitoring program, the PQLs should be set below	
		the groundwater standards, where possible.	
17	Section 3 (page	As part of the NJPDES DSW Permit Equivalent, all of the 2,3,7,8-	
	3-2)	substituted PCDDs/PCDFs should be included with TEFs calculated. Once	
		updated PQLs are obtained through the proposed work, an update to	
		the NJPDES DSW Permit Equivalent will be needed. This will be the	
		appropriate time to include monitoring for both 2,3,7,8-TCDD and for	
		TCDD-TEQ, the latter of which is representative of the combined toxicity	
		of the 17 congeners comprising the 2,3,7,8-substituted PCDDs/PCDFs, as	
		determined through the PCDD/PCDF Toxic Equivalency (TEQ) Approach.	
		Please refer to USEPA guidance for application of the TEQ approach to	
		media containing PCDDs/PCDFs found at:	
		http://www.epa.gov/sites/production/files/2013-09/documents/tefs-	
		for-dioxin-epa-00-r-10-005-final.pdf	
		https://semspub.epa.gov/work/11/174558.pdf	
18	Section 3.2	Fix the typo in the 3 rd sentence. It should read: "The CLP's QA	
	(page 3-5)	program"	
19	Section 3.3.2	Fix the typos in the 1st column of the table. It should say "4,4'-DDT" in	
	Table 3 (pages 3-	the headings on both pages and "Analytical Method – Source of PQL" on	
	7 and 3-8)	page 3-7.	

Page 4

20	Section 3.3.8	Delete the extra "S" at the beginning of the section.	
	(page 3-12)		
21	Section 3.3.8	Please note: Recent Hexavalent chromium water data had associated	
	(page 3-12)	PQLs of 5.5 ug/L from method 7199 and 10 ug/L from 7196A.	
22	Section 3.4.1	Please clarify whether there would be a required minimum number of	
	(pages 3-14 and	labs for the PQL study to proceed.	
	3-15)		
23	Section 3.4.3	The PQL study requires treated groundwater effluent samples to be	
	(pages 3-15 to 3-	fortified at a known, low concentration of each compound for which a	
	17)	PQL is to be determined. The following issues need to be addressed:	
		a. If the compounds for which PQLs are to be determined are in the	
		effluent, how will the calculation be adjusted?	
		b. If the concentration of a compound for which a PQL is to be	
		determined masks the concentration of the fortification solution, what	
		will be the course of action?	
		c. It is proposed that if a concentration for a compound for which a PQL	
		is to be determined is found in a corresponding reagent water blank and	
		as a result, the calculated MDL from the blanks is higher than the MDLs	
		from the samples, the MDL value to be used to calculate the new PQL	
		value in "Step 4" is from the blank, not the sample fortification. This	
		procedure is questionable as one would be potentially generating a	
		value more from a laboratory contamination issue than from a	
		fortification of an actual sample which would be a better indication of	
		those potential interferences that would affect the PQL.	
		d. It is expected that any PQL generated should be less than those that	
		currently exist.	
24	Section 3.4.3	For Step 4 in the calculation of the PQL, please clarify the rationale for	
	(pages 3-16 and	using the 10X MDL.	
	3-17)		
25	Section 3.4.3	Once the PQL Study is complete, an update to the NJPDES DSW Permit	
	(page 3-17)	Equivalent will be needed to reflect the new PQLs. Therefore, this will	
		also be reflected in the monthly Discharge Monitoring Reports.	

Page 5

26	Section 4 (page 4-1), Tables 4-1 through 4-6 and 6-1, Section 5.1.1 (page 5-2) and Section 6.1.1 (pages 6-2 to 6-3)	a. The No Further Action remedy should not be the current remedy with no extraction of the groundwater or upkeep of the remedy. Rather, it should be the current remedy as is with continuing operations and maintenance, since a goal of this review is to determine if any remedies now exist that could be more protective than the current in-place remedy. Revise all sections describing the No Further Action alternative including the screening against the 9 criteria. b. Generally, the remedial alternatives list seems too short. Other alternatives that could be developed and considered include: - Targeted Excavation (Cell A) and Modified Containment - Bioremediation - Incineration Note: Subtask 2.1 in the REWP called for identification of modifications and improvements to the existing remedy as a separate task from the development of alternative remedies, however, this does not seem to be included in this report. Since it is more appropriate to address this task as part of ongoing operations and maintenance (O&M), EPA will provide a separate set of comments related to O&M activities and will	
27	Section 5.1.2 (page 5-2)	set up a separate meeting to address these comments. This section should be expanded to clarify, to the extent it is known, the depth of the fill unit soils contaminated above standards, and the depth of the sands contaminated above standards, if the entire depth of the fill unit soils is contaminated above standards. Also, please clarify whether excavation of a portion of the fill unit soils to then be capped is worth consideration.	
28	Section 5.1.3 (page 5-3)	Additional information on the historical data for the soils should be provided in this section.	
29	Section 6.1.2.2 (page 6-4)	Clarify how the potential exposure pathway to COCs in groundwater would be eliminated through Alternative 2. Since the groundwater is already contaminated, there would still be a need for ongoing pump and treatment or some other treatment.	

Page 6

30	Short-Term	Worker health and safety should not be included in this evaluation, as	
	Effectiveness	the design phase should include the appropriate considerations to	
	and Overall	ensure worker health and safety during implementation. Therefore,	
	Protection of	remove mention of worker considerations throughout the evaluation.	
	Human Health		
	and the		
	Environment		
	portions of		
	Section 6.1		
	(pages 6-2 to 6-		
	10) and 7.1		
	(pages 7-2 to 7-		
	3), Table 6-1		
31	Section 7.1.5	Clarify where the 30 year estimate came from for the O&M needs.	
	(page 7-3)		
32	Section 7.1.6	Clarify what some of the mitigation requirements could include	
	(page 7-4)	regarding the demolition and removal activities. Also, were steps taken	
		to attempt to identify disposal and incineration locations? If so, provide	
		further information on that in this section.	
33	Tables 4-1 to 4-6	Although several sections of text in Section 6, "Overall Protection of	
		Human Health and the Environment" discuss potential exposure and	
		safety risks for some of the alternatives, these are not included under	
		the list of disadvantages in the tables for those alternatives. These risks	
		should be added to the tables.	

Page 7

34	Table 4-2, Disadvantages	a. Shoring would be needed. However, through engineering and design work, a progressive excavation could be performed to safely address the pressures and forces on the flood wall and excavation sidewall. In addition, existing infrastructure may assist with maintaining favorable conditions during construction and therefore could be retained, to the extent that it is useful and feasible, during site excavation. b. Disposal options for dioxin impacted wastes are limited, but not unavailable. At a minimum, technologies and facilities capable of treatment and disposal for dioxin contaminated soil, debris and groundwater treatment residuals should be identified. c. The potential lack of suitable backfill volume for the Lister Site is not necessarily an obstacle to the implementation of Remedial Alternative 2. Additional information is required. First, the approximate volume needed to re-establish pre-remedial grade should be calculated. Second, an evaluation should be presented on availability of backfill volumes through use of both clean fill and alternative fill materials that could be used for this site (NJDEP Fill Material Guidance for Site Remediation Program Sites, April 2015). d. Given current site elevations, not all phases of excavation work are expected to require continuous de-watering. Also, provisions for minimizing active excavation areas (to assist with maintaining safe shoring pressures) may result in more manageable volumes of water for storage, treatment and disposal. Pre-treatment in the existing Waste Water Treatment Plant (WWTP) is expected with transport and disposal (based on sampling results) to a public WWTP or the Passaic River. In	
		(based on sampling results) to a public WWTP or the Passaic River. In addition, once estimates of expected wastewater volumes are derived, adaptions to the existing system can be considered to increase processing volumes.	
35	Table 4-2, Conclusion	The conclusion underestimates the expected reduction in environmental exposures that would occur with site-wide excavation. For example, the text limits the benefits of Remedial Alternative 2 to: "preventing exposure to surface soils and preventing mass transport of COCs in groundwater" These are both true, however, site-wide excavation would remove all major contaminant sources and much residual contamination, so exposure to nearly all contaminated media, not just surface soils, would be prevented.	

Page 8

36	Table 4-3,	The same disadvantages are listed for Remedial Alternative 3, as for	
	Disadvantages	Remedial Alternative 2. However, Remedial Alternatives 2 and 3 are not	
		the same. Far less contaminated material would be excavated from OU-	
		1 under Remedial Alternative 3 than under Remedial Alternative 2, as it	
		is anticipated that 50% or less of the contaminated materials contained	
		in OU1 would be removed under Remedial Alternative 3. Therefore,	
		Remedial Alternative 3 is expected to present a lower degree of	
		difficulty to implement than Remedial Alternative 2 and it follows that	
		the obstacles to its implementation would be of a lesser magnitude	
		than those associated with Remedial Alternative 3.	
37	Table 4-3,	For this and all alternative descriptions, it is unclear why exposure	
	Effectiveness	concerns are limited to "surface soils" in the remedial alternative	
		screening. The term "surface soils" should be changed to	
		"contaminated soils" and evaluated accordingly.	
38	Figures	Include an updated cross section figure showing accurate slurry and	
		flood wall depths, monitoring wells and water levels	