**To:** Rodriguez, Dante[Rodriguez.Dante@epa.gov]

Cc: Jeryl Gardner[JGARDNER@ndep.nv.gov]; Mattucci, Rich (BROWN &

CALDWELL)[RMattucci@brwncald.com]; John Batchelder[jbatchelder@envirosolve.com]

From: Oman, Jack

Sent: Mon 11/23/2015 5:41:19 PM Subject: Yerington FMS B&C ponds

;

## Dante,

Currently the FMS Pond C fluid elevation is approximately 1.56 feet higher than the FMS Pond B fluid level. In keeping with the agreed OU-8 FMS operational management goal of maximizing the FMS Evaporation ponds B & C potential evaporation we typically maintain Ponds B and C at equal levels within their capacity as a part of normal site O&M operations. If you agree, ARC can begin to divert the current Phase II/III drain down from Pond C to Pond B to level the Ponds out.

Please confirm how EPA would like us to proceed.

Thanks,

-jack

## **Jack Oman**

Project Manager

## **Atlantic Richfield Company**

4 Centerpointe Drive La Palma, CA 90623-1066 (657) 529-4581 office (714) 670-5195 fax (714) 330-1706 mobile jack.oman@bp.com