Message

From: Arsenault, Dan [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP

(FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=DF5D7D3E097446D59E3C1EA966CEE4F8-ARSENAULT, DAN]

Sent: 5/29/2018 1:03:40 PM

To: Cobb, Michael [/o=ExchangeLabs/ou=Exchange Administrative Group

(FYDIBOHF23SPDLT)/cn=Recipients/cn=b9c9bddf03c24541b644bd191fa0e00e-Cobb, Michael]; Weitzler, Ellen

[/o=ExchangeLabs/ou=Exchange Administrative Group

(FYDIBOHF23SPDLT)/cn=Recipients/cn=41c6b28fe17c42be91a1f294c3f21a38-Weitzler, Ellen]

Subject: FW: Antidegradation Sampling Schedule

Attachments: ATT00001.txt; QAFSP_Portsmouth Anti-deg_DRAFT sjedit.pdf

FYI. I'm going to read through this today.

Also, as you know the outfall is shared by Newington and Pease. They are going to sample the effluents from Newington and Pease independently and then sample the combined effluents. Steve Clifton called last week to discuss issues with sampling the combined effluent. He said it would have to be done in a manhole that is tough to access and he's also concerned that since the outfall from Pease is 8500 ft long there could be issued with I/I or other sources of contamination. I'm going to touch base with Jeff and Steve about this today.

From: Andrews, Jeff [mailto:Jeffrey.Andrews@des.nh.gov]

Sent: Saturday, May 26, 2018 2:59 PM

To: Arsenault, Dan < Arsenault. Dan@epa.gov>

Cc: stergios.spanos@des.nh.gov; Franz, Hayley <hayley.franz@des.nh.gov>

Subject: FW: Antidegradation Sampling Schedule

Hi Dan, here's the draft plan for Pease Antideg study for toxics for your information. It was based on a similar plan developed for the Peirce Island (PI) antideg project. I anticipate that it looks very similar to PI plan that I provided to EPA previously, with the exception of any changed standards in Env-Wq 1700 and possibly different detection limits necessary for the new "sufficiently sensitive methods" rule, although I'm not sure that that rule affects the trace metals analyses (method 1669.)

I'm hoping that I can review this before I retire but I'm running out of time!

Jeff

Jeffrey G. Andrews, P.E. Industrial Permits Engineer Wastewater Engineering Bureau NH Department of Environmental Services

Tel: (603) 271-2984 Fax: (603) 271-4128

E-mail: Jeff.Andrews@des.nh.gov

From: W. Steven Clifton [mailto:sclifton@underwoodengineers.com]

Sent: Wednesday, May 23, 2018 10:47 AM

To: Andrews, Jeff

Cc: 'Terry L. Desmarais Jr., P.E.'; Spanos, Stergios; Franz, Hayley; Tim Puhls, P.E.; Patrick E. Wiley

Subject: RE: Antidegradation Sampling Schedule

May 23, 2018

Hi Jeff,

Attached please find the draft QAFSP for your review.

I will discuss sampling an additional point downstream of the Newington WWTF connection to the sewer outfall with the City. There are advantages and disadvantages to this as we discussed at previous times. There is no flow measurement at a downstream location, therefore the sample would be time based. Infiltration may lead to dilution of the concentrations.

Steve

W. Steven Clifton, P.E.
Underwood Engineers, Inc.
25 Vaughan Mall
Portsmouth, New Hampshire 03801
work 603.436.6192
cell 603.475.3814
www.underwoodengineers.com

** The latter large count in Spinyal. The fir way have been sensed, we obtain Verily Ballish Interpret to the countries of entires.	

From: Andrews, Jeff < Jeffrey. Andrews@des.nh.gov>

Sent: Wednesday, May 23, 2018 9:53 AM

To: 'W. Steven Clifton' <sclifton@underwoodengineers.com>

Cc: Terry L. Desmarais Jr., P.E. tldesmarais@cityofportsmouth.com; Spanos, StergiosStergios.Spanos@des.nh.gov

Franz, Hayley < Hayley. Franz@des.nh.gov > Subject: RE: Antidegradation Sampling Schedule

Hi Steve, I was waiting until I reviewed the sampling/QAQC plan for the following comments but since I may be retired before I review the draft and your planning is progressing here goes:

FYI, EPA has asked that the Newington POTW be sampled at the same time as that for the Pease WWTF. They also brought up the potential issue of the quality of the effluent from the Pease WWTF changing as well as that for the flow increase. We can discuss this, but it would seem prudent to sample effluent at three locations during the four rounds. This would include the effluent from both POTW before they mix and at a location where they are combined before the diffuser.

The sampling location for the combined waste streams would be best for the Cormix input for the existing conditions. To model the future condition there may be a need to adjust the flows and/or concentrations for pollutants in both POTW's.

Sorry for any inconvenience this may cause.

Jeff

Jeffrey G. Andrews, P.E. Industrial Permits Engineer Wastewater Engineering Bureau NH Department of Environmental Services

Tel: (603) 271-2984 Fax: (603) 271-4128

E-mail: Jeff..Andrews@des.nh.gov

From: W. Steven Clifton [mailto:sclifton@underwoodengineers.com]

Sent: Wednesday, May 23, 2018 9:18 AM

To: Stephen Jones; 'Ricardo Cantu'; Robert C. Brunette; Amanda Komarek; 'Amanda Komarek'; Tim Puhls, P.E.

Cc: Terry L. Desmarais Jr., P.E.; Patrick E. Wiley; Paula Anania; 'Denis Messier'

Subject: Antidegradation Sampling Schedule

May 23, 2018

Hi Team Members,

We have selected the following dates below for our sampling program for the City of Portsmouth. Please plan the logistics around these dates. Keep in mind that we need to cancel if there is any significant rainfall prior to sampling that would interfere with our efforts.

Please send me your subcontracts if you have not done so yet.

Thanks for your patience.

Steve

Table 2: Details of sampling events in Piscataqua River

Date	Day	Time of Low Tide	I IIAA HAIANT ITTI	Approximate River Sampling Time
6/6/2018	Wed	11:49	6.12	13:19
7/3/2018	Tue	21:56	6.27	23:26
7/8/2018	Sun	01:22	6.37	02:52
7/23/2018	Mon	03:12	6.49	04:42

Table 3: Details of concurrent sampling events at Pease and Newington wastewater treatment facilities.

COMPOSITE SAMPLES						GRAB SAMPLES		
Start			End			GRAD SAIVIPLES		
Date	Day	Time	Date	Day	Time	Date	Day	Time
6/5/2018	Tues	08:00	6/6/2018	Wed	08:00	6/6/2018	Wed	08:00
7/2/2018	Mon	08:00	7/3/2018	Tue	08:00	7/3/2018	Tue	08:00
7/6/2018	Fri	08:00	7/7/2018	Sat	08:00	7/7/2018	Sat	08:00
7/21/2018	Sat	08:00	7/22/2018	Sun	08:00	7/22/2018	Sun	08:00

PEASE WWTF - LOCATION OVERVIEW autai te Approximate location of five sampling (-200-300 ft.) New ington WWIF 8,300 ft 27" RCP Atlantic Heights Pease WWTF

W. Steven Clifton, P.E. Underwood Engineers, Inc. 25 Vaughan Mall Portsmouth, New Hampshire 03801 work 603.436.6192 cell 603.475.3814

www.underwoodengineers.com



This electronic mail transmission is privileged and confidential and is intended only for review of the party to whom it is addressed. If you have received this transmission in error, please notify the sender immediately by reply e-mail and delete this transmission.

This electronic mail transmission is privileged and confidential and is intended only for review of the party to whom it is addressed.

if you have received this transmission in error, please notify the sender immediately by reply e-mail and delete this transmission.