



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday August 22, 2016 through Sunday August 28, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

SUMMARY OF WORK COMPLETED

- Drilling of monitoring wells
 - Cascade Drilling completed deep monitoring well location CFMW-049a. Boring was advanced to 300' below land surface. Well installed to 149' below land surface with ten (10) feet of screen from 139-149'
 - All drilling of monitoring wells is complete. Cascade began demobilization of drilling equipment and support equipment from the Site
- Borrow Pit test pitting activities
 - Cascade Drilling completed test pits and soil sampling at 7 locations within the borrow pit area including: CFTP-17, CFTP-18, CFTP-19, CFTP-20, CFTP-21 CFTP-22, CFTP-23
- Soil sampling
 - Roux Associates collected approximately 25 soil samples from monitoring well drilling locations and borrow pit area test pits. Samples sent to TestAmerica, (Edison, NJ) for laboratory analysis
- Monitoring well development
 - Completed well development activities from 9 locations: CFMW-032, CFMW-032a, TW10/CFMW-023, TW8/CFMW-020, CFMW-045, CFMW-045a, CFMW-008a, CFMW-053a, CFMW-049a
 - Development activities completed. Note that four monitoring wells were dry at the time of development activities
- Roux Associates and CFAC personnel conducted a Site tour with Mike Cirian from USEPA

SUMMARY OF WORK PLANNED FOR NEXT WEEK / ANTICIPATED SCHEDULE CHANGES

- Planned
 - Sampling remaining two soil boring locations within the South Percolation Ponds using hand tools (CFSB-113 and CFSB-115)
 - Survey of remaining newly installed monitoring wells by Sands Surveying
 - Gauging of all new and existing monitoring wells
 - Sampling of final soil IDW containers
 - Preparation for surface water, sediment, and groundwater sampling
- Modifications
 - No modifications to schedule

Prepared By Mike Ritorto Of Roux Associates, Inc.



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday August 22, 2016 through Sunday August 28, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

HEALTH AND SAFETY NOTES

- Cascade and Roux Associates discussed the safety hazards associated with mobilizing equipment to borrow pit area and conducting test pits
- Roux Associates personnel discussed the safety hazards associated with use of hand tools for sampling in prep for remaining work in South Percolation Ponds

OTHER NOTES

- No Other Notes

Prepared By Mike Ritorto Of Roux Associates, Inc.