



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday August 15, 2016 through Sunday August 21, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

SUMMARY OF WORK COMPLETED

- Drilling of monitoring wells
 - Cascade Drilling completed water table monitoring well location CFMW-045. Boring was drilled to 96' below land surface. Well installed to 96' below land surface with ten (10) feet of screen from 86-96'.
 - Cascade Drilling completed deep monitoring well location CFMW-045a. Boring was advanced to 300' below land surface. Well installed to 160' below land surface with ten (10) feet of screen from 150-160'.
 - Cascade Drilling completed deep monitoring well location CFMW-053a. Boring advanced to 300' below land surface. Well installed to 160' below land surface with ten (10) feet of screen from 150-160'.
 - Cascade Drilling began advancement of deep monitoring well location CFMW-049a. Boring advanced to 46' below land surface.
- Soil sampling
 - Roux Associates collected approximately 12 soil samples from monitoring well drilling locations. Samples sent to TestAmerica, (Edison, NJ) for laboratory analysis.
- Monitoring well development
 - Completed removal of old equipment and redevelopment at 12 existing monitoring well locations: W7-TW-19/CFMW-049, TW-12/CFMW-057, W8-TW2/CFMW-044, TW-1/CFMW-044b, W10-TW22/CFMW-025b, TW9/CFMW-008, TW-11/CFMW-056, W6-TW18/CFMW-021, W5-TW15/CFMW-019, W4-TW21/CFMW-015, W3-TW20/CFMW014, and TW3/CFMW-007.
 - Completed development of 1 new monitoring well location – CFMW-057a
- Completed test pits in the North and South Asbestos Landfills
- Shipped first container of non-haz soil for disposal – soils sent to Waste Management Graham Road Recycling and Disposal, 1820 S. Graham Road Medical Lake, WA 99022

SUMMARY OF WORK PLANNED FOR NEXT WEEK / ANTICIPATED SCHEDULE CHANGES

- Planned
 - Complete installation of the last new monitoring well proposed in Phase I Scope of Work
 - Continue monitoring well development including removal of old equipment and redevelopment of old monitoring wells
 - Shipping of 3 non-haz soil IDW containers
- Modifications
 - No modifications to schedule

Prepared By Mike Ritorto Of Roux Associates, Inc.



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday August 15, 2016 through Sunday August 21, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

HEALTH AND SAFETY NOTES

- Cascade and Roux Associates discussed the safety hazards associated with well development prior to restarting work on Monday, August 15th
- Roux Associates discussed with CDM Smith and USEPA the use of dust mitigation controls during test pitting activities

OTHER NOTES

- SAP field modifications #1 through #5 have been revised per USEPA comments and are pending approval
- Currently two soil boring locations are inaccessible with drill rig within the South Percolation Ponds due to water present within the ponds. Locations will continue to be monitored throughout remainder of drilling scope.

Prepared By Mike Ritorto Of Roux Associates, Inc.