



U.S. Steel 600 Grant Street Pittsburgh, PA 15219-2749 412 433 1121

July 20, 1995



#### via Airborne Express No. DTP 343-299-5366

Paul E. Torres, APCE
Bureau of Air Quality Control
PA Department of Environmental Protection
400 Market Street, 12th floor
P. O. Box 8468
Harrisburg, PA 17105-8468

Dear Mr. Torres:

Re: ST5A- 0839410, Clairton Boiler No. 1 0859410, Clairton Boiler No. 2 0909410, Clairton Battery B

Attached is one copy of the Test Report for the NO<sub>x</sub> CEMs which were recently installed on the above-referenced sources. The report has been prepared in accordance with DEP's Continuous Source Monitoring Manual and is intended to fulfill the requirements for obtaining final, or Phase III approval.

Please contact me (412/433-5918) or Ron Raine (412/233-1855), if you have any questions.

Sincerely,

Lorraine E. Guevara

Sr. Environmental Engineer

Fricine Luevara

LEG/d(1.030) Attachment

op:

(w/o attachment)
R. Raine

W. C. Graeser

J. Hagedom, USEPA Region III

### USS CLAIRTON WORKS A DIVISION OF USX CORPORATION CLAIRTON, PENNSYLVANIA

#### REPORT ON

PERFORMANCE SPECIFICATION TESTS
AND RELATIVE ACCURACY TEST AUDITS
OF CONTINUOUS EMISSIONS MONITORING SYSTEMS
AT BOILER NO. 1, BOILER NO. 2, AND B-BATTERY STACK

JULY 1995

PREPARED BY:

ADVANCED TECHNOLOGY SYSTEMS, INC. 3000 TECH CENTER DRIVE MONROEVILLE, PENNSYLVANIA 15146-3055

PROJECT NO. IKM-0867



ADVANCED TECHNOLOGY SYSTEMS, INC.

# TABLE OF CONTENTS

		Page			
EXEC	CUTIVE	SUMMARYiv			
1.0	INTR	INTRODUCTION 1			
2.0	METHODOLOGIES				
	2.1	Location of Traverse Points, Gas Velocity and Volumetric Flow Rate, Dry Gas Molecular Weight, and Moisture Content of the Exhaust Gas . 2			
	2.2	System Response Time of the CEMs Analyzers 3			
	2.3	2-Hour Zero and Calibration Drifts of the CEMs Analyzers 3			
	2.4	24-hour Zero and Calibration Drifts of the CEMs Analyzers 4			
	2.5	Calibration Error of the CEMs Analyzers 4			
	2.6	Relative Accuracy of the CEMs Analyzers 5			
	2.7	Heat Input to the Units 6			
	2.8	NO <sub>x</sub> Emission Rates and F-Factor of the Fuel Gas			
	2.9	Accuracy of Computations Performed by Data Acquisition System 8			
3.0		SULTS9			

# LIST OF TABLES

M 1 23 2 27 1	*	CIMMARV	OF	RESULTS - UNIT	BOILER NO. 1
TABLE	1 -	20mmuviv	05	DECUITE INIT	ROILER NO. 2
TABLE	2 -	SUMMARY	Or	KESOFIS - OLIV	BOILER NO. 2
TARLE	3	SUMMARY	OF	RESULIS - UNII	B-BATTERY STACK



### APPENDICES

APPENDIX A	TEST PROTOCOL AND PA DER RESPONSE LETTER
APPENDIX B	SOURCE CEMS CALIBRATION ERROR TEST DATA
APPENDIX C	SYSTEM RESPONSE TIME WORKSHEETS
APPENDIX D	SYSTEM RESPONSE TIME DATA
APPENDIX E	2-HR AND 24-HR ZERO AND CALIBRATION DRIFT WORKSHEETS
APPENDIX F	2-HR AND 24-HR ZERO AND CALIBRATION DRIFT DATA
APPENDIX G	RELATIVE ACCURACY TEST AUDIT CALCULATION SUMMARIES
APPENDIX H	RELATIVE ACCURACY TEST AUDIT REFERENCE METHOD FIELD DATA SHEETS AND WORKSHEETS
APPENDIX I	RELATIVE ACCURACY TEST AUDIT SOURCE CEMS DATA WORKSHEETS
APPENDIX J	VOLUMETRIC FLOW RATE FIELD DATA SHEETS AND CALCULATIONS
APPENDIX K	FUEL GAS FLOW RATES AND HEAT INPUTS
APPENDIX L	ANALYTICAL DATA FOR THE COMPOSITE FUEL GAS SAMPLES AND F-FACTOR CALCULATIONS
APPENDIX M	VERIFICATION OF ACCURACY OF COMPUTATIONS PERFORMED BY DATA ACQUISITION SYSTEM