



# ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 30

U.S. EPA, Region 6

## DAILY WORK ORDER

Operating Period: 12/13/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 16:00			
<b>1. Work Authorized for the Period</b>  1) Continue dewatering weather impacted grids; 2) Continue restoration adjacent to off-site residences, specifically Grid(s) FJD03-03, FJD03-05, FJD03-01, FJD03-03, FJD03-04, FJD07-01, and FJD08-01. 3) Monitor and maintain erosion and storm-water controls; secure remaining waste stockpile in advance of inclement weather; 4) Secure site for potentially inclement weather (cover stockpile, stage equipment).		<b>Work Accomplished for the Period</b>  1) In Progress: Dewatering Grid No. FJD03-02; transfer rainwater down drainage ditch along southern portion of E. Cottonwood Street; 2) In Progress: Initial restoration in Grid(s) No. FJD03-01, FJD03-03, FJD03-04, FJD07-01 and FJD08-01, FJD08-04; 3) Monitor and maintain site institutional controls, specifically erosion and storm-water systems adjacent to TSCA grids; 4) Secure site for potentially inclement weather.					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 12/14/18 Date: 12/13/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
<b>2. Upcoming Work Authorized</b> Resume dewatering site areas, as needed. Continue restoration of cleared and approved grids.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				71 Truck Loads - 1,756.20 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		12 Truck Loads - 277.08 tons		45 Truck Loads - 1,116.89 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>	<b>Quantity:</b>	<b>Personnel Category:</b>	<b>Quantity:</b>				
Response Manager	1	Operator	3				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer	1				
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				2" centrifugal pump/hoses	2	2	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC		Date		Signature of RM		Date	