



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 28

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/11/18			Task Order: 0618F0308		Page 1 of 1																																																																																									
Project Name: F.J. Doyle Salvage Site			OSC: Gary Moore/Paige Delgado																																																																																											
Location (City, State): Leonard, Texas			Shift: <input checked="" type="checkbox"/> 1 <input type="checkbox"/> 2	Start Time: 07:00	Stop Time: 18:00																																																																																									
1. Work Authorized for the Period 1) Continue off-site T&D of non-hazardous, non-regulated soils; 2) Continue dewatering excavated grids; clean out culverts underneath residential properties and inlets/outfalls; 3) Commence backfilling Grid No. FJD09-03 and DRA012; 4) Commence re-excavation of Grid No. FJD08-01 and 04.			Work Accomplished for the Period 1) In Progress: Continuing off-site T&D of non-hazardous, non-regulated soils; 2) In Progress: Re-excavations in Grid No. FJD08-01 and 04; 3) In Progress: Dewatering excavated grids, transferring rainwater as needed; 4) In Progress: Initial backfilling of Grid No. FJD09-03 and DRA012.																																																																																											
OSC Signature:		Date: 12/12/18	OSC Signature:		Date: 12/12/18																																																																																									
RM Signature:		Date: 12/11/18	RM Signature:		Date: 12/11/18																																																																																									
2. Upcoming Work Authorized Continue off-site T&D of non-hazardous, non-regulated soils, continue dewatering of excavated residential grids, continue re-excavations of site areas, as directed. Resume receiving select backfill and topsoil. Continue restoration of approved grids.																																																																																														
3. Quantity / Volume Tracking: <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Description:</th> <th>Current Period:</th> <th>Total to Date:</th> </tr> </thead> <tbody> <tr> <td>2" - 3" Limestone Rock (Haul Road)</td> <td></td> <td>5 Truck Loads - 47.25 tons</td> </tr> <tr> <td>Non-regulated, non-hazardous soils</td> <td>20 Truck Loads - 387.26 tons (16 tickets received)</td> <td>57 Truck Loads - 1,325.60 tons (53 tickets received)</td> </tr> <tr> <td>Select Backfill, Wolf Creek Plant (12-15 PI)</td> <td></td> <td>21 Truck Loads - 545.09 tons</td> </tr> <tr> <td>C&D Debris (wooden portions of building stored in roll-off box)</td> <td></td> <td>1 30-yd. open-top box ≈ 5 tons</td> </tr> </tbody> </table>							Description:	Current Period:	Total to Date:	2" - 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons	Non-regulated, non-hazardous soils	20 Truck Loads - 387.26 tons (16 tickets received)	57 Truck Loads - 1,325.60 tons (53 tickets received)	Select Backfill, Wolf Creek Plant (12-15 PI)		21 Truck Loads - 545.09 tons	C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons																																																																									
Description:	Current Period:	Total to Date:																																																																																												
2" - 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons																																																																																												
Non-regulated, non-hazardous soils	20 Truck Loads - 387.26 tons (16 tickets received)	57 Truck Loads - 1,325.60 tons (53 tickets received)																																																																																												
Select Backfill, Wolf Creek Plant (12-15 PI)		21 Truck Loads - 545.09 tons																																																																																												
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons																																																																																												
4. Number of Personnel Authorized Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Personnel Category:</th> <th>Quantity:</th> <th>Personnel Category:</th> <th>Quantity:</th> </tr> </thead> <tbody> <tr> <td>Response Manager</td> <td>1</td> <td>Operator</td> <td>3</td> </tr> <tr> <td>FCA</td> <td>1</td> <td>Laborer</td> <td>3</td> </tr> <tr> <td>Foreman</td> <td>1</td> <td>Truck Driver/Laborer</td> <td>1</td> </tr> </tbody> </table>							Personnel Category:	Quantity:	Personnel Category:	Quantity:	Response Manager	1	Operator	3	FCA	1	Laborer	3	Foreman	1	Truck Driver/Laborer	1																																																																								
Personnel Category:	Quantity:	Personnel Category:	Quantity:																																																																																											
Response Manager	1	Operator	3																																																																																											
FCA	1	Laborer	3																																																																																											
Foreman	1	Truck Driver/Laborer	1																																																																																											
5. Equipment Authorized for Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> </tr> </thead> <tbody> <tr> <td>½ ton crew-cab pickup (RM)</td> <td>1</td> <td>1</td> <td></td> <td>Portable toilets</td> <td>3</td> <td>3</td> <td></td> </tr> <tr> <td>½ ton extended-cab</td> <td>2</td> <td>2</td> <td></td> <td>Hand-wash station</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>¾ ton crew-cab flatbed w/ fuel cell</td> <td>1</td> <td>1</td> <td></td> <td>Skid steer with bucket/forks</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>1-ton dump-truck</td> <td>1</td> <td>1</td> <td></td> <td>Bobcat TS90</td> <td></td> <td></td> <td></td> </tr> <tr> <td>½ -ton extended cab (POV)</td> <td>1</td> <td>1</td> <td></td> <td>Mini-excavator (Bobcat E85)</td> <td>2</td> <td>2</td> <td></td> </tr> <tr> <td>40' x 8' office trailer</td> <td>1</td> <td>1</td> <td></td> <td>2,000-gallon Water Truck</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>70 kW Generator</td> <td>1</td> <td>1</td> <td></td> <td>Excavator (JD 210G)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>Passenger car, FCA</td> <td>1</td> <td>1</td> <td></td> <td>Telescopic Forklift (JCB)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>20' Conex Box</td> <td>1</td> <td>1</td> <td></td> <td>Bulldozer (JD 650K-XLT)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>*2" centrifugal pump/hoses</td> <td>2</td> <td>2</td> <td></td> </tr> </tbody> </table>							Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3		½ ton extended-cab	2	2		Hand-wash station	1	1		¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1		1-ton dump-truck	1	1		Bobcat TS90				½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2		40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1		70 kW Generator	1	1		Excavator (JD 210G)	1	1		Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1		20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1						*2" centrifugal pump/hoses	2	2	
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down																																																																																							
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3																																																																																								
½ ton extended-cab	2	2		Hand-wash station	1	1																																																																																								
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1																																																																																								
1-ton dump-truck	1	1		Bobcat TS90																																																																																										
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2																																																																																								
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1																																																																																								
70 kW Generator	1	1		Excavator (JD 210G)	1	1																																																																																								
Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1																																																																																								
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1																																																																																								
				*2" centrifugal pump/hoses	2	2																																																																																								
6. Comments / Amendments (Include Time) *Second 2" pump, hoses and strainer mobilized to site during operational period.																																																																																														
Signature of OSC:		Date: 12/12/18		Signature of RM:		Date: 12/11/18																																																																																								