Message

From: Moore, Gary [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP

(FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=D9494EB3B37241B09CE3BDEAFF4C557A-MOORE, GARY]

Sent: 10/24/2016 2:48:16 PM

To: Steve Wilson [swilsonwse@gmail.com]

CC: Jonathan Carroll [jcarroll@lazarusenergy.com]

BCC: Mueller, Brian [mueller.brian@epa.gov]; Moran, Gloria [Moran.Gloria-Small@epa.gov]; Werner, Robert

[Werner.Robert@epa.gov]

Subject: RE: Falcon Refinery

Steve:

I wanted to get an update on progress. As you know I would like these updates on a weekly basis on Friday.

Also, I want you to remember that Tank 7 sludge is at a minimum a K169 Haz Waste and may also carry some D codes as well. Also, it will be to your benefit to sample the soil below tank 7 so that if the soil is contaminated it can be removed and disposed.

The items that I have as remaining are:

- 1. Tank 7: Disposal of containerized sludge. Evaluate soil/cushion material under Tank 7.
- 2. Tank 13: Treat/Dispose of Tank 13 liquids
- 3. Refinery Piping/Equipment: Evaluate/Remove any liquids remaining in refinery piping and equipment
- 4. Asbestos Materials: Evaluate/Remove any remaining asbestos material from site and from equipment/piping
- 5. Draft Final Report for EPA Review and Approval

Thanks Gary Moore

From: Steve Wilson [mailto:swilsonwse@gmail.com]

Sent: Friday, October 14, 2016 1:47 PM **To:** Moore, Gary < Moore.Gary@epa.gov>

Cc: Jonathan Carroll < jcarroll@lazarusenergy.com>

Subject: Re: Falcon Refinery

Gary

Tank 7

Tank 7 has been cleaned and demo.

All the metal will be removed for scrap by this coming Monday.

We will start profiling the bottoms from tank 7 for disposal.

Next week we will obtain samples from tank 13 water and start getting materials together to start treating the water.

We will also be installing the last section of fence to secure the tanks on site,

As we work on tank 13 water we will also continue to remove any material from piping.

Steve
On Fri, Oct 14, 2016 at 11:50 AM, Moore, Gary < Moore.Gary@epa.gov > wrote:
Steve:
Can you give me an update on the following:
• Tank 7
• Tank 13
Refinery Piping/Equipment Evaluation/Removal
Asbestos Evaluation/Removal
Final Report Plan.
Thanks

Gary W. Moore (6SF-ER)

U.S EPA Region 6

1445 Ross Ave, Suite 1200

Dallas, TX 75202-2733

Cell: <u>214.789.1627</u>

moore.gary@epa.gov