

# CTP MAINTAINANCE WORK

## UPDATED 5/8/2017

- Soft boom regularly changed out in No. 2 clarifier. New boom will be installed in #1 Clarifier when it is put back in service.
- Launder repairs on # 1 Clarifier was completed on 05/1/17.
- #1 Clarifier bottom will be washed down & vacuumed of all debris the week of 5/13/17 (Weather Permitting)
- Oil skimmer board scrapers replacement on # 1 & 2 Clarifier are completed.
- Flocculator drive speed reduction has been completed on # 1 Clarifier 4/15/17
- Re Direct Clarifier oil skimming's and the Scalping Tank Skimming's to oil concentration tank – All piping has been completed (3/28/17)
- Oil Concentration Tank: The 8" hot tap was made on 3/30/17, steam heater has been ordered, delivery is expected mid-May, tank level transmitter has been ordered with mid-May delivery. Expected completion May 27, 2017.
- Feeding of Iron Guard to the Scalping Tanks will begin once the Oil Concentration Tank is put in service. May 27, 2017.
- No. 1 Clarifier will be put back in service by May 13<sup>th</sup>.

T. Malinowski 5/5/17